



DESIGN FORUM  
INTERNATIONAL

• ARCHITECTURE • URBAN DESIGN • TOWN PLANNING •

ARCHITECT'S CERTIFICATE

To whom so ever it may concern

**Subject:** Certificate of percentage of completion of construction work of:

Sr.No.	Particulars	Information
1.	Project/Phase of the project:	HARMONY HOMES
2.	Location:	Harmony Homes situated on Sector - 40, Village Shimla Molana, Panipat-132103, Haryana.
3.	Area admeasuring	31299.835 Sqmts,(7.73437 Acres)
4.	Licensee	Real height Developers Pvt. Ltd.
5.	Collaborator	Real height Developers Pvt. Ltd.
6.	Developer	Real Height Developers Pvt. Ltd.

Sir,

I/ We, **ANOJ TEVATIA**, have undertaken assignment as architect for certifying percentage of completion of construction work of the above-mentioned project as per the approved plan.

- Following technical professionals are appointed by the Promoter: - REAL HEIGHT DEVELOPERS PRIVATE LIMITED

Sr. No.	Consultants	Name
1.	Structural Consultant	MAQSUD E NAZER
2.	MEP Consultant	B. S. KUKREJA

1

**MAQSUD E NAZAR**  
M. Tech (Structures), Ph.D. (Structures)  
Member Institute of Engineers (India)  
AM/089710/0


**ANOJ TEVATIA**  
B. Arch. (Hons.)  
CA/95/18739


Based on site inspection by undersigned and with respect to each of the building/tower or of the plots as the case may be of the aforesaid real estate project/phase of the project, I certify that as on the date of this certificate, the percentage of work done for each of the building/tower of the real estate project/phase of the project as applied under HARERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table B.

**Table - A**

Building/Tower No. S1 TO S5

Sr. No.	Tasks/Activity (In Phases & Timewise) Quarter1(01Oct2018-31Dec2018)	Percentage of work done (Tower-S1)	Percentage of work done (Tower-S2)	Percentage of work done (Tower-S3)	Percentage of work done (Tower-S4)	Percentage of work done (Tower-S5)
1.	Excavation Quarter1(01Oct2018-31Dec2018)	100%	100%	100%	0%	100%
2.	Foundation Quarter1(01Oct2018-31Dec2018)	100%	100%	40%	0%	20%
3.	Stilt Floor Quarter1(01Oct2018-31Dec2018)	70%	30%	0%	0%	0%.
4.	Super structure (number of slabs of super structure 14) Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
5.	Internals walls, internal plaster, floorings within flats/premises, doors and windows to each of the flat/premises Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
6.	Sanitary fittings within the flat/premises Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
7.	Staircases, lifts wells and lobbies at each floor level connecting staircases and lifts Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%

  
**MAQSUD E NAZAR**  
 M. Tech (Structures), Ph.D. (Structures)  
 Member Institute of Engineers (India)  
 AM/089710/0

  
**ANOJ TEVATIA**  
 B. Arch. (Hons.)  
 CA/95/18739

8.	Underground water tanks Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/wing. Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
10.	(i) Installation of lifts, Quarter1(01Oct2018-31Dec2018) (ii) water pumps, Quarter1(01Oct2018-31Dec2018) (iii) firefighting fittings and equipment as per CFO NOC, Quarter1(01Oct2018-31Dec2018) (iv) electrical fittings to common areas, Quarter1(01Oct2018-31Dec2018) (v) electro, mechanical equipment, Quarter1(01Oct2018-31Dec2018) (vi) compliance to conditions of environment NOC, Quarter1(01Oct2018-31Dec2018) (vii) Finishing to entrance lobby/s, Quarter1(01Oct2018-31Dec2018) (viii) plinth protection, Quarter1(01Oct2018-31Dec2018) (ix) paving of areas appurtenant of building/wing, Quarter1(01Oct2018-31Dec2018) (x) compound Wall and all other requirements as may be required to obtain occupation/completion certificate Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%



**MAQSUD E NAZAR**  
 M. Tech (Structures), Ph.D. (Structures)  
 Member Institute of Engineers (India)  
 AM/089710/0



**ANOJ TEVATIA**  
 B. Arch. (Hon)  
 CA/95/18739


**Table - A**

Building/Tower No. S6 TO S8 & R1& R2

Sr. No.	Tasks/Activity Quarter1(01Oct2018-31Dec2018)	Percentage of work done (Tower-S6)	Percentage of work done (Tower-S7)	Percentage of work done (Tower-S8)	Percentage of work done (Tower-R1)	Percentage of work done (Tower-R2)
1.	Excavation Quarter1(01Oct2018-31Dec2018)	100%	0%	0%	0%	0%
2.	Foundation Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
3.	Stilt Floor Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
4.	Super structure (number of slabs of super structure _14_) Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
5.	Internals walls, internal plaster, floorings within flats/premises, doors and windows to each of the flat/premises Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
6.	Sanitary fittings within the flat/premises Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
7.	Staircases, lifts wells and lobbies at each floor level connecting staircases and lifts Quarter1(01Oct2018-31Dec2018)					
8.	Underground water tanks Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/wing. Quarter1(01Oct2018-31Dec2018)	0%	0%	0%	0%	0%



**MAQSUD E NAZAR**  
M. Tech (Structures), Ph.D. (Structures)  
Member Institute of Engineers (India)  
AM/089710/0



**ANOJEEV EVATIA**  
B. Arch. (Hon.)  
CA/95/18739

10.	<p>(i) Installation of lifts, Quarter1(01Oct2018-31Dec2018)</p> <p>(ii) water pumps, Quarter1(01Oct2018-31Dec2018)</p> <p>(iii) firefighting fittings and equipment as per CFO NOC, Quarter1(01Oct2018-31Dec2018)</p> <p>(iv) electrical fittings to common areas, Quarter1(01Oct2018-31Dec2018)</p> <p>(v) electro, mechanical equipment, Quarter1(01Oct2018-31Dec2018)</p> <p>(vi) compliance to conditions of environment NOC, Quarter1(01Oct2018-31Dec2018)</p> <p>(vii) Finishing to entrance lobby/s, Quarter1(01Oct2018-31Dec2018)</p> <p>(viii) plinth protection, Quarter1(01Oct2018-31Dec2018)</p> <p>(ix) paving of areas appurtenant of building/wing, Quarter1(01Oct2018-31Dec2018)</p> <p>(x) compound Wall and all other requirements as may be required to obtain occupation/completion certificate Quarter1(01Oct2018-31Dec2018)</p>	0%	0%	0%	0%	0%
-----	---	----	----	----	----	----



**MAQSUD E NAZAR**  
M. Tech (Structures), Ph.D. (Structures)  
Member Institute of Engineers (India)  
AM/089710/0



**ANOJ TEVATIA**  
B. Arch. (Hons.)  
CA/95/18739

**Table - A**

Building/Tower No. Commercial, Community & Anganbadi

Sr. No.	Tasks/Activity Quarter1(01Oct2018-31Dec2018)	Percentage of work done (COMMERCIAL)	Percentage of work done (COMMUNITY)	Percentage of work done (ANGANBADI)
1.	Excavation Quarter1(01Oct2018-31Dec2018)	20%	0%	0%
2.	Foundation Quarter1(01Oct2018-31Dec2018)	15%	0%	0%
3.	Stilt Floor Quarter1(01Oct2018-31Dec2018)	N.A.	N.A.	N.A.
4.	Super structure (number of slabs of super structure) Quarter1(01Oct2018-31Dec2018)	G+1,0%	Ground only, 0%	Ground only, 0%
5.	Internals walls, internal plaster, floorings within flats/premises, doors and windows to each of the flat/premises Quarter1(01Oct2018-31Dec2018)	0%	0%	0%
6.	Sanitary fittings within the flat/premises Quarter1(01Oct2018-31Dec2018)	0%	0%	0%
7.	Staircases, lifts wells and lobbies at each floor level connecting staircases and lifts Quarter1(01Oct2018-31Dec2018)			
8.	Underground water tanks Quarter1(01Oct2018-31Dec2018)	N.A.	N.A.	N.A.





**MAQSUD E NAZAR**  
M. Tech (Structures), Ph.D. (Structures)  
Member Institute of Engineers (India)  
AM/089710/0



**ANOJTEVATIA**  
B. Arch. (Hons.)  
CA/95/18739

9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/wing. Quarter1(01Oct2018-31Dec2018)	0%	0%	0%
10.	<p>(i) Installation of lifts, Quarter1(01Oct2018-31Dec2018)</p> <p>(ii) water pumps, Quarter1(01Oct2018-31Dec2018)</p> <p>(iii) firefighting fittings and equipment as per CFO NOC, Quarter1(01Oct2018-31Dec2018)</p> <p>(iv) electrical fittings to common areas, Quarter1(01Oct2018-31Dec2018)</p> <p>(v) electro, mechanical equipment, Quarter1(01Oct2018-31Dec2018)</p> <p>(vi) compliance to conditions of environment NOC, Quarter1(01Oct2018-31Dec2018)</p> <p>(vii) Finishing to entrance lobby/s, Quarter1(01Oct2018-31Dec2018)</p> <p>(viii) plinth protection, Quarter1(01Oct2018-31Dec2018)</p> <p>(ix) paving of areas appurtenant of building/wing, Quarter1(01Oct2018-31Dec2018)</p> <p>(x) compound Wall and all other requirements as may be required to obtain occupation/completion certificate Quarter1(01Oct2018-31Dec2018)</p>	0%	0%	0%

  
**MAQSUD E NAZAR**  
M. Tech (Structures), Ph.D. (Structures)  
Member Institute of Engineers (India)  
AM/089710/0

  
**ANOJ TEVATIA**  
B. Arch. (Hons.)  
CA/95/18739



**Table -B**

Common area, services, facilities amenities		Proposed (Yes/ No)	Percentage of work done
i.	Earth-filling Quarter1(01Oct2018-31Dec2018)	YES	0%
ii.	Boundary Wall Quarter1(01Oct2018-31Dec2018)	YES	40%
iii.	Roads and Pavements Quarter1(01Oct2018-31Dec2018)	YES	0%
iv.	Parking Quarter1(01Oct2018-31Dec2018)	YES	0%
v.	Water Supply Quarter1(01Oct2018-31Dec2018)	YES	0%
vi.	Sewerage Quarter1(01Oct2018-31Dec2018)	YES	0%
vii.	Electrification Quarter1(01Oct2018-31Dec2018)	YES	0%
viii.	Storm Water drainage Quarter1(01Oct2018-31Dec2018)	YES	0%
ix.	Parks and Play grounds Quarter1(01Oct2018-31Dec2018)	YES	0%
x.	Street Light Quarter1(01Oct2018-31Dec2018)	YES	0%



**MAQSUD E NAZAR**  
M. Tech (Structures), Ph.D. (Structures)  
Member Institute of Engineers (India)  
AM/089710/0



**ANOJ TEVATIA**  
B. Arch. (Hons.)  
CA/95/18730



xi.	Renewable energy system Quarter1(01Oct2018-31Dec2018)	YES	0%
xii.	Security and Fire-fighting services Quarter1(01Oct2018-31Dec2018)	YES	0%
xiii.	STP Quarter1(01Oct2018-31Dec2018)	YES	0%
xiv.	Overhead and Underground tank Quarter1(01Oct2018-31Dec2018)	YES	0%
xv.	Rain water harvesting Quarter1(01Oct2018-31Dec2018)	YES	0%
xvi.	Electrical sub station Quarter1(01Oct2018-31Dec2018)	YES	0%

Yours Faithfully,

 **ANOJ TEVATIA**  
B. Arch. (Hons)  
CA/95/18739

Signature & Name (IN BLOCK LETTERS) with Stamp of Architect- **ANOJ TEVATIA**  
Council of Architects (CoA) Registration No. **CA/95/18739**  
Council of Architects (CoA) Registration valid till (Date) - **31/12/2020**

  
**MAQSUD ENAZAR**  
M. Tech (Structures), Ph.D. (Structures)  
Member Institute of Engineers (India)  
AM/089710/0