

ENGINEER'S CERTIFICATE

Date: 09.04.2023

Subject: Certificate of Percentage of Completion of Works in Residential Group housing colony
Towers T1, T4, T5 T6 & T15 admeasuring 31359 Sq.mtr. situated at sector 36A Rohtak
RERA Registration No. HRERA-PKL-ROH-255-2021 dated 26.08.2021. (DTCP License No.
65 of 2010 dated 21-08-2010).

This is to certify that I have undertaken assignment of certifying estimated cost and expenses
incurred on actual on site construction for project:-

| Sr. No. | Common Areas and Facilities, Amenities | Expenses incurred Amount in Rs. Lakh till 31.03.2023 | Percentage of Works | Total Estimate Amount in Rs. Lakh |
|---------|---|--|------------------------|--|
| | Apartment | 3831.27 | 100% | 3831.27 |
| 1 | Internal Roads & Pavements | 92.42 | 100% | 92.42 |
| 2 | Water Supply system | 12.70 | 100% | 12.70 |
| 3 | Sewerage treatment & garbage disposal | 14.75 | 100% | 14.75 |
| 4 | Strom Water Drains | 21.35 | 100% | 21.35 |
| 5 | Electricity Supply System | 175.60 | 100% | 175.60 |
| 6 | Security & Fire Fighting | 38.52 | 100% | 38.52 |
| 7 | Playgrounds and Parks | 36.78 | 100% | 36.78 |
| 8 | Streel Light | 18.27 | 100% | 18.27 |
| 9 | Renewable Energy System | 15.47 | 100% | 15.47 |
| | Total | 4257.13 | | 4257.13 |

Sanjeev Kumar Singh
AVP(Projects)

Signature of Engineer