

ENGINEER'S CERTIFICATE

Date : 09.04.2023

Subject: Certificate of Percentage of Completion of Works in Residential plotted colony admeasuring 17.224 acre situated at sector 36A Rohtak RERA Registration No. HRERA –PKL-ROH- 239-2021 dated 26.03.2021. (DTCP License No. 09 of 2009 dated 19-05-2009.)

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Project mentioned above.

Internal & External Development works and common amenities

Sr. No.	Common Areas and Facilities, Amenities	Expenses incurred Amount in Rs. Lakh till 31.03.2023	Percentage of Works	Total Estimate Amount in Rs. Lakh
1	Internal Roads and Pavements	148.08	97.26%	152.25
2	Water Supply System	112.11	100%	112.11
3	Sewage Treatment & Garbage Disposal	72.36	85.62%	84.51
4	Storm Water Drainage	50.38	100%	50.38
5	Electricity Supply System	123.37	82.58%	149.38
6	Playgrounds And Parks	18.13	84.28%	21.51
7	School	0	0%	2.58
8	Any Other	10.21	29.95%	34.08
	Total	534.64		606.8

Sanjeev Kumar Singh
AVP(Projects)
Signature of Engineer