



**TO WHOM IT MAY CONCERN**

It is certified that total cumulative construction cost incurred upto 31.03.2023 and to be incurred on the construction of the project "Gawar City" owned by M/S Gawar Infra Private Limited, Sec-11, Fatehabad Road, Ratia for completion of the project is as under: -

1. Total Cumulative cost incurred on Construction of the project = 1250 Lacs  
(Including Staff salary & wages Expenses Etc.)
2. The percentage of remaining work: -
  - (i) Electrification remaining work 15%
  - (ii) Installation of STP remaining 100%
3. Estimate balance cost to be incurred = 125 Lacs

The above certificate is issued on the basis of relevant information & records produced before us and on the request of Management of the company. The above cost incurred does not include the followings: -

1	Finance Charges	26,14,09,069.83
2	Registration Fees & Other Charges	2,78,52,326.00
3	Fixed Assets	20,37,023.86
4	Land Cost	16,02,99,721.00



**For M/s Murari Garg & Co.**  
Chartered Accountants  
(FRN 013241N)

*Murari Lal Garg*

**Murari Lal Garg, FCA**  
M.No. 092333  
Partner

**UDIN: 23092333BGRREG4043**

**Date:** 15-04-2023

**Place:** Hisar (Haryana)