

Annexure-A

Architect's Certificate *		
Report for quarter ending		30 th June 2023
Subject		Certificate of progress of construction work
1.	I, KULMEET SHANGARI has undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	Elan EPIC
2.	Location	Sector 70, Gurugram
3.	Licensed area in acres	4 Acres
4.	Area for registration in acres	3.525 Acres
5.	HARERA registration No.	RC/REP/HARERA/GGM/2018/30
6.	Name of licensee	Elan Limited
7.	Name of collaborator	NA
8.	Name of developer	Elan Limited
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	11th July 2023
2.	Name of Architect/ Architect's firm	KULMEET SHANGARI (ACPL Design Ltd.)
3.	Date of site inspection	30 th June 2023
3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name
1.	Site engineer	Anil Kumar Gautam
2.	Structural consultant	Perceptive Idea
3.	Proof consultant	Isha Consultant (P) Ltd.
4.	MEP consultant	CP Vidya Associates, Dew point Consultants Pvt. Ltd., Ampower Consultancy Services.
5.	Site supervisor/in charge	Saurabh Gupta

KULMEET SHANGARI
ARCHITECT
CA/97/21741

4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.

Date : 11th July 2023

Place : New Delhi

Council of architects (CoA) registration No. : CA/97/21741

Council of architects (CoA) registration valid till (date) : 31.12.2024



Yours faithfully,



KULMEET SHANGARI
ARCHITECT
CA/97/21741

KULMEET SHANGARI

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/phase of the project)			ELAN EPIC (Entire project is one building)		
A1	Cumulative progress of the project/phase at the end of the quarter. (In Lacs)				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		0	5061	
2.	Super structure (slabs,brickwork,blockwork,staircase, lift wells, machine rooms, water tank, etc.)		67	4032	
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	98	981	
	3.2	Electrical (conducting, wiring, fixtures, etc.)	84	872	
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	116	1313	
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	227	991	
	4.2	External (plaster, painting, facade, etc.)	887	2890	
Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work	
	Sub-Structure Status				
1.	Excavation		Completed	100%	
2.	Laying of foundation				
	(i)	Raft	Completed	100%	
	(ii)	Pile	Completed	100%	
3.	Number of basement(s)				
	(i)	Basement Level 1	Completed	100%	
	(ii)	Basement level 2 & 3	Completed	100%	

4.	Waterproofing of the above sub-structure (wherever applicable)		In Progress	98%
	Super-Structure Status			
5.	Total floors in the tower/ building		6	6
6.	Total area on each floor		NA	NA
7.	Stilt floor/ ground floor		Completed	100%
8.	Status of laying of slabs floor wise		Completed	100%
	Cumulative number of slabs in the building/ tower laid by end of quarter		Completed	100%
9.	Status of construction			
	(i)	Walls on floors	Completed	100%
	(ii)	Staircase	Completed	100%
	(iii)	Lift wells along with water proofing	Completed	100%
	(iv)	Lift lobbies/ common areas floor wise	In progress	89%
10.	Fixing of door and window frames in flats/ units		NIL	NIL
11.	Status of MEP		Internal (within flat)	External works
	(i)	Mechanical works	In progress	90%
	(ii)	Electrical works including wiring	In progress	90%
	(iii)	Plumbing works	In progress	90%
12.	Status of wall plastering			
	(i)	External plaster	In progress	90%
	(ii)	Internal plaster	In progress	90%
13.	Status of wall tiling			
	(i)	In bathroom	In progress	95%
	(ii)	In kitchen	NA	NA
14.	Status of flooring			
	(i)	Common areas	In progress	90%
	(ii)	Units/ flats	NA	NA
15.	Status of white washing			
	(i)	Internal walls	In progress	90%
	(ii)	External walls	In progress	95%

KULMEET SHANGARI
ARCHITECT
CA/97/21741

16.	Status of finishing			
	(i)	Staircase with railing	In progress	90%
	(ii)	Lift wells	In progress	95%
	(iii)	Lift lobbies/ common areas floor wise	In progress	85%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	NIL	85%
	(ii)	Sanitary fixtures	NIL	25%
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	NIL	80%
	(v)	Gas piping (if any)	NA	NA
	(other than flat/units)			
	(vi)	Lifts installation	NIL	80%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment "sas per CFO NOC	In progress	85%
	(x)	Electrical fittings in common areas	In progress	85%
	(xi)	Compliance to conditions of environment/ CRZ NOC	NIL	NIL
18.	Waterproofing of terraces		NIL	60%
19.	Entrance lobby finishing		NIL	85%
20.	Status of construction of compound wall		Completed	100%

Note: (*) extend rows as per requirement.



KULMEET SHANGARI
ARCHITECT
CA/97/21741

Table-B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	Remarks
B-1	Services			
1.	Internal roads & pavements	YES	85%	
2.	Parking			
	Covered no. .572.	YES	90%	
	Open no. . . . Nil	YES	NIL	
3.	Water supply	YES	70%	
4.	Sewerage (chamber, lines, septic tanks, STP)	YES	80%	
5.	Storm water drains	YES	50%	
6.	Landscaping & tree plantation	YES	NIL	
7.	Parks and playgrounds	NA	NIL	
	Fixing of children play equipment"s	NA	NIL	
	Benches	NA	NIL	
8.	Shopping area	YES	NIL	
9.	Street lighting/ electrification	YES	75%	
10.	Treatment and disposal of sewage and sullage water/ STP	YES	45%	
11.	Solid waste management & disposal	YES	NIL	
12.	Waterconservation,rainwater,harvesting, percolating well/pit	YES	90%	
13.	Energy management (solar)	YES	10%	
14.	Fire protection and fire safety requirements	YES	75%	
15.	Electrical meter room, sub-station, receiving station	YES	70%	
16.	Other (option to add more)	--	NIL	
B-2	Community building to be transferred to RWA			
17.	Community centre	NO	NO	
18.	Others	--	--	
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	NO	NO	
20.	Dispensary	NO	NO	
21.	Club	NO	NO	
22.	Others	--	--	
B-4	Services/ facilities to be transferred to competent authority	--	--	
23.	*	--	--	

Note: (*) extend as per requirement


KULMEET SHANGARI
ARCHITECT
CA/97/21741