

AUTHORIZED SIGNATORY. TO WHOM SO EVER IT MAY CONCERN

This is to certify that the progress of construction work for Supermax Affordable Housing Pvt. Ltd. at sector-33, Stadium road Sonipat Haryana is as per details given below.

S.NO	QUARTER	YEAR	WORK DONE AS PER QUARTER (%)	TOTAL WORK DONE (%)	REMARKS
1	JANUARY TO MARCH	2018	2.5%	2.5%	
2	APRIL TO JUNE	2018	3.5%	6.00%	
3	JULY TO SEPTEMBER	2018	4.00%	10.00%	
4	OCTOBER TO DECEMBER	2018	4.00%	14.00%	
5	JANUARY TO MARCH	2019	5.00%	19.00%	
6	APRIL TO JUNE	2019	6.00%	25.00%	
7	JULY TO SEPTEMBER	2019	6.00%	31.00%	
8	OCTOBER TO DECEMBER	2019	5.1%	36.1%	
9	JANUARY TO MARCH	2020	4.08%	40.18%	
10	APRIL TO JUNE	2020	00.00%	40.18%	COVID LOCKDOWN
11	JULY TO SEPTEMBER	2020	2.32%	42.5%	
12	OCTOBER TO DECEMBER	2020	5.32%	47.82%	
13	JANUARY TO MARCH	2021	4.5%	52.32%	
14	APRIL TO JUNE	2021	2.84%	55.16%	
15	JULY TO SEPTEMBER	2021	6.15%	61.31%	
16	OCTOBER TO DECEMBER	2021	7.06%	68.37%	
17	JANUARY TO MARCH	2022	3.15%	74.52%	
18	APRIL TO JUNE	2022		69.28%	Construction cost revised

					so the % of total work done is revised as per new construction cost
19	JULY TO SEPTEMBER	2022	2.26%	71.54%	in continuation of new construction cost
20	OCTOBER TO DECEMBER	2022	3.31%	74.85%	in continuation of new construction cost
21	JANUARY TO MARCH	2023	6.24%	81.09%	in continuation of new construction cost

FOR DESIGN AXIS.


Design Axis
architects
T-134A, Aam Bagh Farm House,
Near Shamshi Talab Andheria Morh,
New Delhi-110030

AUTHORIZED SIGNATORY.