

## ENGINEER'S CERTIFICATE

Date : 11.07.2023

Subject: Certificate of Percentage of Completion of Works in Residential plotted colony admeasuring 17.224 acre situated at sector 36A Rohtak RERA Registration No. HRERA -PKL-ROH- 239-2021 dated 26.03.2021. (DTCP License No. 09 of 2009 dated 19-05-2009.)

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Project mentioned above.

Internal & External Development works and common amenities

Sr. No.	Common Areas and Facilities, Amenities	Expenses incurred Amount in Rs. Lakh till 30.06.2023	Percentage of Works	Total Estimate Amount in Rs. Lakh
1	Internal Roads and Pavements	152.25	100%	152.25
2	Water Supply System	112.11	100%	112.11
3	Sewage Treatment & Garbage Disposal	80.36	95.08%	84.51
4	Storm Water Drainage	50.38	100%	50.38
5	Electricity Supply System	128.37	85.94%	149.38
6	Playgrounds And Parks	20.13	93.58%	21.51
7	School	0	0%	2.58
8	Any Other	20.21	59.30%	34.08
	Total	563.81		606.8

For Sonika Properties Private Limited

  
Director / Authorized Signatory

Signature of Engineer