


### Architect's Certificate<sup>1</sup>

<b>Report for quarter ended</b>	30 <sup>th</sup> September 2023	
<b>Subject</b>	Certificate of progress of construction work	
<b>1.</b>	<b>I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans</b>	
<b>Sr. No.</b>	<b>Particulars</b>	<b>Information</b>
1.	Project/Phase of the project	Elevate Phase – I
2.	Location	Village Behrampur, Sector-59, Gurugram
3.	Licensed area in acres	8.91875
4.	Area for registration in acres	5.95
5.	HARERA registration no.	19 of 2019



  
Labib Alam, Architect  
Council of Architecture  
Registration No.: CA/2001/27447

	6.	Name of licensee	<p>License no. 16 of 2008 :</p> <p>1) BTVS Buildwell Pvt. Ltd.  2) Adson Software Pvt. Ltd.  3) Bulls Realtors Pvt. Ltd.  4) Commander Realtors Pvt. Ltd.  5) Fiverivers Developers Pvt. Ltd.  6) Fiverivers Townships Pvt. Ltd.  7) Ornamental Realtors Pvt. Ltd.  8) Aspirant Builders Pvt. Ltd.</p> <p>License no. 28 of 2008 :</p> <p>1) BTVS Buildwell Pvt. Ltd.  2) Golden View Builders Pvt. Ltd.  3) Hi Energy Realtors Pvt. Ltd.  4) Base Exports Pvt. Ltd.  5) Adson Software Pvt. Ltd.  6) Bulls Realtors Pvt. Ltd.  7) Commander Realtors Pvt. Ltd.  8) Fiverivers Developers Pvt. Ltd.  9) Ornamental Realtors Pvt. Ltd.  10) Aspirant Builders Pvt. Ltd.</p> <p>License no. 44 of 2011 :</p> <p>1) Commander Realtors Pvt. Ltd.  2) BTVS Buildwell Pvt. Ltd.  3) Golden View Builders Pvt. Ltd.  4) Hi Energy Realtors Pvt. Ltd.  5) Base Exports Pvt. Ltd.  6) Adson Software Pvt. Ltd.  7) Bulls Realtors Pvt. Ltd.  8) Fiverivers Buildcon Pvt. Ltd.</p>
	7.	Name of collaborator	Heritage Max Realtech Pvt. Ltd.
	8.	Name of developer	Heritage Max Realtech Pvt. Ltd.
2.	<b>Details related to inspection are as under</b> <div style="text-align: right;">   Labib Alam, Architect  Council of Architecture  Registration No.: CA/2001/27447 </div>		

1.	Date of certifying of percentage of construction work/ site inspection	30 <sup>th</sup> September 2023
2.	Name of Architect/ Architect's firm	Arcop associates Private Limited
3.	Date of site inspection	30 <sup>th</sup> September 2023


3.	<b>Following technical professionals are appointed by promoter: - (as applicable)</b>	
	<b>Sr. No.</b>	<b>Consultants</b>
		<b>Name</b>
	1.	Site engineer
		Vijayant Singh
	2.	Structural consultant
		Vintech Consultant (Mr. Vinod Jain)
	3.	Proof consultant
		Mehro Consultants
	4.	MEP consultant
		Sanelac Consultants Pvt Ltd
	5.	Site supervisor/incharge
		Avinash Nagpal
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as	

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27147

	per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.
--	---

Date : 10-10-23

Place : N. DELHI

Yours faithfully,  
  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

Signature & name (in block letters) with stamp of architect


Council of architects (CoA) : CA/2001/27447  
 registration no.

Council of architects (CoA) : 31-12-2027  
 registration valid till (date)

Table – A				
<b>Building/ Tower no.</b>  (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower-A</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>1.</b>	<b>Sub structure</b>  (inclusive of excavation, foundation, basements, water proofing, etc.)	0.30	35.00	100%
<b>2.</b>	<b>Super structure</b>  (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	6.05	56.00	100%
<b>3.</b>	<b>MEP</b>			
	3.1    Mechanical  (lifts, ventilation, etc.)	0.09	15.51	78 %
	3.2    Electrical  (conduiting, wiring, fixtures, etc.)	0.06	6.81	57 %


Labib Alam, Architect  
Council of Architecture  
Registration No.: CA/2001/27447




	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.04	8.64	66%
4.	Finishing				
	4.1	Internal  (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	10.84	52%
	4.2	External  (plaster, painting, facade, etc.)	0.09	6.92	46%
Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work	
	Sub-Structure Status				
1.	Excavation		Complete	100 %	
2.	Laying of foundation				
	(i)	Raft	Complete	100 %	
	(ii)	Pile	0	0	
3.	Number of basement(s) .....				
	(i)	Basement Level 1	Structure under Tower Footprint Complete	100%	
	(ii)	Basement level 2*	Structure under Tower Footprint Complete	100%	
4.	Waterproofing of the above sub- structure (wherever applicable)		Above deck waterproofing	100% 	

Labib Alam, Architect  
Council of Architecture  
Registration No.: CA/2001/27447

	<b>Super-Structure Status</b>		
5.	Total floors in the tower/ building		1Stilt+1Service Floor + 31 Apt Floors
6.	Total area on each floor		785 Sqm
7.	Stilt floor/ ground floor		Structure Tower Entrance
8.	Status of laying of slabs floor wise		Upto terrace Level Completed
	Cumulative number of slabs in the building/ tower ..... laid by end of quarter		Total Slabs 1Stilt+1Service Floor+31 Apt Floor
9.	Status of construction		
	(i)	Blockwork	100% Completed
	(ii)	Staircase Concreting upto Terrace Slab	100% Completed
	(iii)	Lift Well including Machine room	100% Completed
	(iv)	Structure lift lobbies and other common area upto 31 Floor	100% Completed
10.	Fixing of door and window frames in flats/ units		
11.	Status of MEP		Internal (within flat)
	(i)	NA	NA
	(ii)	Apartment Electrical Wiring	100% Completed
	(iii)	UPVC/ RWP Piping	100% Completed
12.	Status of wall plastering		

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447


	(i)	RCC External Wall	NA	0
	(ii)	Gypsum Plaster	100% (31 of 31 Floor completed)	100%
13.	Status of wall tiling			
	(i)	Bathroom Tiles	100% Completed	
	(ii)	Kitchen Wall Tile	68% Completed	
14.	Status of flooring			
	(i)	Lift Lobby Flooring	99% Completed	
	(ii)	Apt Stone Flooring	99% Completed	
15.	Status of white washing			
	(i)	Apartment Prefinal Paint	9% Completed	
	(ii)	Putty+1 <sup>st</sup> Coat+2 <sup>nd</sup> Coat	80% Completed	
16.	Status of finishing			
	(i)	MS Railing		100% Completed in staircase
	(ii)	Lift Well HO for Lift Installation	100% Completed	
	(iii)	Lobby Wall Tiling	74% Completed	
17.	Status of installation			
	(within flat/unit)			
	(i)	UPVC Windows	95% Completed	
	(ii)	Bathroom Chinaware	3% Completed	
	(iii)	Modular Kitchen Cabinet Installation (Without Panels)	4% Completed	

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447




	(iv)	Switch & Sockets	59% Completed	
	(v)	NA	NA	0
	(other than flat/units)			
	(vi)	Guide Rail+ Floor Door+ Car Installation	80%	
	(vii)	RCC Work	100% Completed	0
	(viii)	RCC Work	100% Completed	0
	(ix)	Fire Pump Installation	100% Completed	0
	(x)	Staircase & Lobby Wiring	100% Completed	0
	(xi)	Six Monthly Compliance	100% Compliance	0
18.	Waterproofing of terraces		PU Waterproofing	100% Completed
19.	Entrance lobby finishing		Gypsum False ceiling	77% Completed
20.	Status of construction of compound wall		Boundary Wall RCC and Brick Work	0% Completed

Note: (\*) extend rows as per requirement.

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

**Table - B Tower-A**

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
<b>B-1</b>	<b>Services</b>			
1.	Internal roads & pavements	Yes	0	
2.	Parking	Yes	0	
	Covered no.....	Yes	0	
	Open no.....	Yes	0	
3.	Water supply	Yes	0	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0	
5.	Storm water drains	Yes	0	
6.	Landscaping & tree plantation	Yes	0	
7.	Parks and playgrounds	Yes	0	
	Fixing of children play equipment's	Yes	0	
	Benches	Yes	0	
8.	Shopping area	Yes	0	
9.	Street lighting/ electrification	Yes	0	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	0	
11.	Solid waste management & disposal	Yes	0	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0	
13.	Energy management (solar)	Yes	0	
14.	Fire protection and fire safety requirements	Yes	0	
15.	Electrical meter room, sub-station, receiving station	Yes	0	

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

16.	Other (option to add more)	NA	0	
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17.	Community centre	Yes	0	
18.	others	NA		
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>			
19.	Schools	NA		
20.	Dispensary	NA		
21.	Club	Yes	0	
22.	Others	NA		
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>			
23.	*			

Note: (\*) extend as per requirement

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

Table – A				
<b>Building/ Tower no.</b>  (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower-B</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>5.</b>	<b>Sub structure</b>  (inclusive of excavation, foundation, basements, water proofing, etc.)	0	35.00	100%
<b>6.</b>	<b>Super structure</b>  (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	10.40	60.05	100%
<b>7.</b>	<b>MEP</b>			
	3.1 Mechanical  (lifts, ventilation, etc.)	0.05	13.49	67%
	3.2 Electrical  (conduiting, wiring, fixtures, etc.)	0.05	7.65	61%


  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.05	8.50	63%
8.	Finishing				
	4.1	Internal  (plaster, tilling, flooring, painting, etc. within units and common areas)	0.05	10.95	50%
	4.2	External  (plaster, painting, facade, etc.)	0.05	6.90	46%
Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work	
	Sub-Structure Status				
21.	Excavation		Complete	100 %	
22.	Laying of foundation				
	(iii)	Complete	100 %	100 %	
	(iv)	NA	NA	0	
23.	Number of basement(s) .....				
	(iii)	Structure under Tower Footprint Complete	Complete	100%	
	(iv)	Structure under Tower Footprint Complete	Complete	100%	
24.	Waterproofing of the above sub- structure (wherever applicable)		Deck Water Proofing	100%	
	Super-Structure Status		Labib Alam. Architect		


  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447



25.	Total floors in the tower/ building	1Stilt+1Service Floor + 33 Apt Floors	100%
26.	Total area on each floor	772 Sqm	100%
27.	Stilt floor/ ground floor	Structure Tower Entrance	100% Completed
28.	Status of laying of slabs floor wise	Upto terrace Level Completed	100%
	Cumulative number of slabs in the building/ tower ..... laid by end of quarter	Total Slabs 1Stilt+1Service Floor+31 Apt Floor	100%
29.	Status of construction		
	(v) Blockwork	Completed	100%
	(vi) Staircase Concreting upto Terrace Slab		100%
	(vii) Lift Well including Machine room		100%
	(viii) Structure lift lobbies and other common area upto 31 Floor		100%
30.	Fixing of door and window frames in flats/ units	Door Frame	100% Completed
31.	Status of MEP	Internal (within flat)	External works
	(iv) NA	NA	
	(v) Apartment Electrical Wiring	81% Completed	88% Completed
	(vi) UPVC/ RWP Piping	100% Completed	
32.	Status of wall plastering		
	(iii) RCC External Wall	NA	


  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

	(iv)	Gypsum Plaster	100%	
33.	Status of wall tiling			
	(iii)	Bathroom Tiles	95% Completed	
	(iv)	Kitchen Wall Tile	65% Completed	
34.	Status of flooring			
	(iii)	Lift Lobby Flooring	97% Completed	
	(iv)	Apt Stone Flooring	98% Completed	
35.	Status of white washing			
	(iii)	Apartment Prefinal Paint	30% Completed	
	(iv)	Putty+1 <sup>st</sup> Coat+2 <sup>nd</sup> Coat	30% Completed	
36.	Status of finishing			
	(iv)	MS Railing	100% Completed	
	(v)	Lift Well HO for Lift Installation	100% Completed	
	(vi)	Lobby Wall Tiling	70% Completed	
37.	Status of installation			
	(within flat/unit)			
	(xii)	UPVC Windows	95% Completed	
	(xiii)	Bathroom Chinaware	0% Completed	
	(xiv)	Modular Kitchen Cabinet Installation (Without Panels)	3% Completed	
	(xv)	Switch & Sockets	17% Completed	
	(xvi)	NA	NA	
	(other than flat/units)			

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

	(xvii)	Guide Rail+ Floor Door+ Car Installation	82 % Complete	
	(xviii)	RCC Work	100% Completed	
	(xix)	RCC Work	100% Completed	
	(xx)	Fire Pump Installation	100% Completed	
	(xxi)	Staircase & Lobby Wiring	100% Completed	
	(xxii)	Six Monthly Compliance	100% Compliance	
38.		Waterproofing of terraces	PU Waterproofing	100% Completed
39.		Entrance lobby finishing	Gypsum False ceiling	70% Completed
40.		Status of construction of compound wall	Boundary Wall RCC and Brick Work	5% Completed

Note: (\*) extend rows as per requirement.

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

**Table - B Tower B**

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
<b>B-1</b>	<b>Services</b>			
24.	Internal roads & pavements	Yes	0	
25.	Parking	Yes	0	
	Covered no. .... .	Yes	0	
	Open no. .... .	Yes	0	
26.	Water supply	Yes	0	
27.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0	
28.	Storm water drains	Yes	0	
29.	Landscaping & tree plantation	Yes	0	
30.	Parks and playgrounds	Yes	0	
	Fixing of children play equipment's	Yes	0	
	Benches	Yes	0	
31.	Shopping area	Yes	0	
32.	Street lighting/ electrification	Yes	0	
33.	Treatment and disposal of sewage and sullage water/ STP	Yes	0	
34.	Solid waste management & disposal	Yes	0	
35.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0	
36.	Energy management (solar)	Yes	0	
37.	Fire protection and fire safety requirements	Yes	0	
38.	Electrical meter room, sub-station, receiving station	Yes	0	

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

39.	Other (option to add more)	NA		
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
40.	Community centre	Yes	0	
41.	others	NA		
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>			
42.	Schools	NA		
43.	Dispensary	NA		
44.	Club	Yes	0	
45.	Others	NA		
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>			
46.	*			

Note: (\*) extend as per requirement


  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447




Table - A				
<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower-C</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>9.</b>	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	24.96	100%
<b>10.</b>	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	2.70	40.02	100%
<b>11.</b>	<b>MEP</b>			
	3.1 Mechanical (lifts, ventilation, etc.)	0.01	8.77	88%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0.01	6.31	79%

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.01	6.94	87%
12.	<b>Finishing</b>				
	4.1	Internal (plaster, tiling, flooring, painting, etc. within units and common areas)	0.01	10.76	67%
	4.2	External (plaster, painting, facade, etc.)	0.01	4.41	88%


Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
41.	Excavation		Complete	100 %
42.	Laying of foundation			
	(v)	Complete		100%
	(vi)	NA	NA	0
43.	Number of basement(s) .....			
	(v)	Structure under Tower Footprint Complete		100%
	(vi)	Structure under Tower Footprint Complete		100%
44.	Waterproofing of the above sub-structure (wherever applicable)		Deck Water Proofing	100%
	Super-Structure Status			 U. A. Architect

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

45.	Total floors in the tower/ building	1Stilt+1Service Floor + 30 Apt Floors	100%
46.	Total area on each floor	549 Sqm	100%
47.	Stilt floor/ ground floor	Structure Tower Entrance	100% Completed
48.	Status of laying of slabs floor wise	Upto terrace Level Completed	100%
	Cumulative number of slabs in the building/ tower ..... laid by end of quarter	Total Slabs 1Stilt+1Service Floor+31 Apt Floor	100%
49.	Status of construction		
	(ix) Blockwork	100% Completed	
	(x) Staircase Concreting upto Terrace Slab	100% Completed	
	(xi) Lift Well including Machine room	100% Completed	
	(xii) Structure lift lobbies and other common area upto 30 Floor	100% Completed	
50.	Fixing of door and window frames in flats/ units	Door Frame	100% Completed
51.	Status of MEP	Internal (within flat)	External works
	(vii) NA	NA	
	(viii) Apartment Electrical Wiring	100% Completed	100% Completed
	(ix) UPVC/ RWP Piping	100% Completed	
52.	Status of wall plastering		
	(v) RCC External Wall	NA	


Labib Alam, Architect  
Council of Architecture  
Registration No.: CA/2001/27447

	(vi)	Gypsum Plaster	100%	
53.	Status of wall tiling			
	(v)	Bathroom Tiles	100% Completed	
	(vi)	Kitchen Wall Tile	70% Completed	
54.	Status of flooring			
	(v)	Lift Lobby Flooring	100% Completed	
	(vi)	Apt Stone Flooring	100% Completed	
55.	Status of white washing			
	(v)	Apartment Prefinal Paint	100% Completed	
	(vi)	Putty+1 <sup>st</sup> Coat+2 <sup>nd</sup> Coat	32% Completed	
56.	Status of finishing			
	(vii)	MS Railing	100% Completed	
	(viii)	Lift Well HO for Lift Installation	100% Completed	
	(ix)	Lobby Wall Tiling	100% Completed	
57.	Status of installation			
	(within flat/unit)			
	(xxiii)	UPVC Windows	100% Completed	
	(xxiv)	Bathroom Chinaware	0%	
	(xxv)	Modular Kitchen Cabinet Installation (Without Panels)	3%	
	(xxvi)	Switch & Sockets	47% Completed	
	(xxvii)	NA	NA	
	(other than flat/units)			

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

	(xxvi)	Guide Rail+ Floor Door+ Car Installation	100% Complete	
	(xxix)	RCC Work	100% Completed	
	(xxx)	RCC Work	100% Completed	
	(xxxi)	Fire Pump Installation	100% Completed	
	(xxxii)	Staircase & Lobby Wiring	100% Completed	
	(xxxii)	Six Monthly Compliance	100% Compliance	
58.		Waterproofing of terraces	PU Waterproofing	100% Completed
59.		Entrance lobby finishing	Gypsum False ceiling	81% Completed
60.		Status of construction of compound wall	Boundary Wall RCC and Brick Work	0% Completed

Note: (\*) extend rows as per requirement.

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447



**Table – B Tower C**

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
<b>B-1</b>	<b>Services</b>			
47.	Internal roads & pavements	Yes	0	
48.	Parking	Yes	0	
	Covered no.....	Yes	0	
	Open no.....	Yes	0	
49.	Water supply	Yes	0	
50.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0	
51.	Storm water drains	Yes	0	
52.	Landscaping & tree plantation	Yes	0	
53.	Parks and playgrounds	Yes	0	
	Fixing of children play equipment's	Yes	0	
	Benches	Yes	0	
54.	Shopping area	Yes	0	
55.	Street lighting/ electrification	Yes	0	
56.	Treatment and disposal of sewage and sullage water/ STP	Yes	0	
57.	Solid waste management & disposal	Yes	0	
58.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0	
59.	Energy management (solar)	Yes	0	
60.	Fire protection and fire safety requirements	Yes	0	
61.	Electrical meter room, sub-station, receiving station	Yes	0	

  
 Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447

62.	Other (option to add more)	NA		
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
63.	Community centre	Yes	0	
64.	others	NA		
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>			
65.	Schools	NA		
66.	Dispensary	NA		
67.	Club	Yes	0	
68.	Others	NA		
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>			
69.	*			

Note: (\*) extend as per requirement

  
 · Labib Alam, Architect  
 Council of Architecture  
 Registration No.: CA/2001/27447