





		quarter ending	30/June/2023	
Subjec	t	Report for quarter ending30/June/2023		
			Certificate of percentage of completion of construction work of the project at the end of the quarter:	
0	of co		gineer for certifying percentage of completion tioned project as per the approved plans and d by the proof consultant.	
	Sr. Particulars No.		Information	
	1.	Project/phase of the project	Smart Homes, Karnal Haryana	
	<ol> <li>Location</li> <li>Licensed area in acres</li> </ol>		Village –Budhakhera, Sector-32 A, Karnal 5.6534 Acre	
	4.	Area for registration in acres	5.6534 Acre	
	5.HARERA registration no.265 of 2017 dated 09.10.20176.Name of licenseeAegis Value Homes Ltd.		265 of 2017 dated 09.10.2017	
			Aegis Value Homes Ltd.	
	7.	Name of collaborator N/A		
8. Name of developer Aegis Value Homes Ltd.		Aegis Value Homes Ltd.		
2. Details related to inspection are as under		der		
	1.	Date of certifying of percentage of construction work/ site inspection	30/06/2023	
	2.	Name of engineering firm/ individual	Aegis value Homes ltd.	

<sup>1</sup>On the letter head of the engineer firm

Add-<u>H.No. - A-112;</u> Sector-108 Noida; U.P-201304







**Consulting Engineers & Project Managers** 

	3.	Date of site inspection	30/06/2023	
3.	Follo	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.ConsultantsName		Name	
	1.	Site engineer	Mr. Rajesh Kumar	
	2.	Structural consultant	Global Design Engineers	
	3. Proof consultant			
	4.	MEP consultant	Acrobat Engineers Pvt. Ltd.	
	5.	Quantity surveyor	Mr. Rajesh Kumar	
4.	builc certi	ling(s) of the project/ phase for ficate is to be obtained by the prome	letion of the Civil, MEP and allied works, of the r which occupation certificate/ completion oter. Our estimated cost calculations are based	
4.	build certi on th by th work	ling(s) of the project/ phase for ficate is to be obtained by the prome ne structural drawing/ plans made a ne developer and consultants and th	r which occupation certificate/ completion	
4.	build certi on th by th work	ling(s) of the project/ phase for ficate is to be obtained by the promo- ne structural drawing/ plans made a ne developer and consultants and th k as calculated by the quantity surve	r which occupation certificate/ completion oter. Our estimated cost calculations are based available to us for the project under reference e schedule of items and quantity for the entire	
4.	build certi on th by th work the s	ling(s) of the project/ phase for ficate is to be obtained by the prome ne structural drawing/ plans made a ne developer and consultants and th c as calculated by the quantity surve site inspection carried out by us. Total estimated cost for completion of the building(s) in the aforesaid project under	r which occupation certificate/ completion oter. Our estimated cost calculations are based available to us for the project under reference e schedule of items and quantity for the entire eyor appointed by the developer/ engineer and (Total of table A and table B) 14,875+3500(Escalation of cost)=18375	







Consulting Engineers & Project Managers

works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the competent authority under whose jurisdiction the aforesaid project is being implemented.

- **6.** The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.
- **7.** I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.
- **8.** I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard
- **9.** I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;

		Ram
Date	: 30/06/2023	RAVI SHANKAR M.TECH (STRUCTURES).DTU B.TECH YOURS faithfully, MEMBER-AMICE CONSULTING STRUCTURE ENGINEER
Place	:Gurugram (Haryana)	GLOBAL DESIGN ENGINEERS Add- H.No A-112; Sector-108 Noida; U.P-201304 Ravi Shankar
		Chartered Engineer (India)
		AM-1940719

*Not	te
1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.







**Consulting Engineers & Project Managers** 

- 2. (\*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (\*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (\*).
- 3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
- 4. As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.
- 5. All component of work with specifications are indicative and not exhaustive.

Table – A			
Building	/ tower no.		
Name of the building/ tower if any Tower A, B, and Commercial			B, and Commercial
	<b>ge of work done with reference to</b> pared separately for each building/		e project/ phase of the project)
Sr. No.	Particulars		Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per Registration No. 265 of 2017 dated 09.10.2017 Comes to		10125+3500(Escalation of cost)=13625
2.	Total expenditure on the project/ phase		12795.80
3.	Percentage of work done with reference to total estimated cost		93.91%
4.	Balance estimate cost to be incurred on the project		829.2
5.	Cost incurred on additional/ <u>30/06/2023</u> not included in the ex C)		Not Applicable as of `now.

an

RAVI SHANKAR M.TECH (STRUCTURES),DTU B.TECH MEMBER-AMICE CONSULTING STRUCTURE ENGINEER GLOBAL DESIGN ENGINEERS

Add-H.No.- A-112; Sector-108 Noida; U.P-201304





**Consulting Engineers & Project Managers** 



Table – B			
Internal & External development works in respect of the entire project/ phase of the project			
Sr. No.	Particulars	Amount (Rs. in lacs)	
		External development works	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on $30/06/2023$ date		1000
2.	Expenditure incurred as on <u>30/06/2023</u>		96
3.	Work done in percentage (as percentage of the total estimated cost)		9.6
4.	Balanced cost to be incurred (based on estimated cost)		904 Shankar H (structures),dtu
5.	Cost incurred on additional/ extra items as on $30/06/2023$ not included in the estimated cost (table-D)	Add- H.No.	

Table – C		
EDC/ IDC etc in respect of the entire project/ phase of the project		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on date of registration	433.88
2.	EDC, IDC paid so far as on <u>30/06/2023</u>	449.60 (Including Penalty)
3.	EDC, IDC paid in terms of percentage of total EDC, IDC, etc.	100%
4.	Balance EDC/ IDC to be paid	Nil





Consulting Engineers & Project Managers

Table – D				
<b>List of extra/ additional items executed with cost.</b> (which were not part of the original estimate of total cost)				
Sr. No.ParticularsAmount (Rs. in lacs)				
1.	Total external development cost and infrastructure development charges as prescribed by the government as on date of registration	NA		

Note: (\*) extend as per requirement

FOR OFFICE USE ONLY				
1.	The % of work done	The % of estimated cost incurred	The deviation if any with remarks	
	89.4%	89.4%		
2.	The % of the work done as on date	The % of work to be done by this time as per original projection	The deviation if any with remarks	
	89.4%			



Add-H.No.- A-112; Sector-108 Noida; U.P-201304

