

**ACPL Design Ltd**

E.24, South Extension I,  
New Delhi, 110049, India

T: +91 11 4823 4444  
+91 11 2462 2195  
+91 11 2464 6709


F: +91 11 2463 4059

www.acplonline.com

**ANNEXURE -A**

**ARCHITECT'S CERTIFICATE**


REPORT FOR QUARTER ENDING		Mar-23
Subject		Certificate of progress of construction work
<b>1</b>	<b>I, KULMEET SHANGARI has undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans</b>	
	<b>Sr.No.</b>	<b>Particulars</b>
	1	Project/Phase of the project
	2	Location
	3	Licensed Area in acres
	4	Area for registration in acres
	5	HARERA Registration No.
	6	Name of Licensee
	7	Name of Collaborator
	8	Name of Developer
		<b>Information</b>
		MAGNUM GLOBAL PARK
		Village Behrampur, Sector-58, GURUGRAM
		9.66875 Acres
		5.80 Acres
		RC/REP/HARERA/GGM/2018/25 Dated 14/03/2019
		BASIC DEVELOPERS (P) LTD.
		N/A
		M/s GLO-TECH ENTERPRISES (P) LTD.
<b>2</b>	<b>Details related to inspection are as under</b>	
	1	Date of Certifying of percentage of construction work/ site inspection
	2	Name of Architect/ Architect's firm
	3	Date of site inspection
		Thursday, April 13, 2023
		ACPL Design Ltd.
		Monday, April 10, 2023
<b>3</b>	<b>Following technical professionals are appointed by Promoter: - (as applicable)</b>	
	<b>Sr. No.</b>	<b>Consultants</b>
	1	Site Engineer
	2	Structural Consultant
	3	Proof Consultant
	4	MEP Consultant
	5	Site supervisor/in charge
		<b>Name</b>
		PRADEEP KUMAR SHARMA
		VINTECH CONSULTANTS
		N/A
		M/S DEWPOINT SERVICES CONSULTANTS C. P. VIDYA & ASSOCIATES AMPOWER CONSULTANCY SERVICES
		DINESH CHANDER PANDEY

  
**KULMEET SHANGARI**  
**ARCHITECT**  
**CA/97/21741**

4	I certify that the work has been executed as per approved drawings, statutory / mandatory approvals, Haryana Building code, 2017 / National Building Code (wherever applicable ) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.
5	I also certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and B.

Date: Thursday, April 13, 2023

Place:


Yours Faithfully,  
  
**KULMEET SHANGARI**  
**ARCHITECT**  
**CA/97/21741**

Council of Architects (CoA) Registration No. CA/ 97/ 21741

Council of Architects (CoA) Registration valid till (Date) : 31.12.2024

Table-A

Building / Tower no.				Block -2			
A1	Cumulative progress of the project at the end of quarter.						
Sr. No.	Project Components			Work Done value during the quarter		Cumulative work done value till date	Percentage of work done to the total proposed work
1	Sub Structure (Inclusive of excavation, foundation, basements, water proofing, etc.)			20,233,572.00		476,838,490.00	84.80%
2	Super Structure (Slab, Brick work, Block work, Staircase, Lift walls, Machine rooms, water tanks, etc.)			35,795,958.00		887,451,216.00	
3	MEP						
	3.1	Mechanical (Lifts, Ventilation, Etc.)		18,222,095.00		100,159,901.00	
	3.2	Electrical (comduiting, wiring, fixtures, etc.)		15,981,805.00		72,516,757.00	
	3.3	(Plumbing and Firefighting (piping, pumps and pump rooms, fixtures, etc.)		6,067,177.00		57,752,955.00	
4	Finishing						
	4.1	Internal (plaster, tiling, flooring, painting, etc within units and common areas)		3,664,070.00		13,208,593.00	
	4.2	External (Plaster, painting, façade, etc)		56,103,238.00		172,892,972.00	



KULMEET SHANGARI  
 ARCHITECT  
 CA/97/21741

Sr. No.	Tasks / Activity		Description of work done		Percentage of total proposed work	
	<b>Sub- Structure Status</b>					
1	Excavation		WIP		100%	
2	Laying of foundation					
	(i)	Raft	WIP		100%	
	(ii)	Pile	N. A.		-	
3	Number of basement (s) 03					
	(i)	Basement Level 1			100%	
	(ii)	Basement Level 2			100%	
	(iii)	Basement Level 3			100%	
4	Waterproofing of the above sub-structure (wherever applicable)				100%	
	<b>Super - Structure Status</b>					
5	Total floors in the tower / building (3B+G+20)=24		WIP		100%	
6	Total area on each floor (45,000 sq.ft.) approx.		WIP		98%	
7	Ground floor (59,000 sq.ft.) approx.				100%	
8	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building / tower (Block-02) laid by end of quarter		WIP		100%	
9	Status of Construction					
	(i)	Walls on floor	WIP		55%	
	(ii)	Staircase	WIP		100%	
	(iii)	Lift wells along with water proofing	WIP		99%	
	(iv)	Lift lobbies / common area floor wise	WIP		96%	
10	Fixing of door and window frames in flats/ units					
11	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	WIP		70.29%	
	(ii)	Electrical works including wiring	WIP		85.31%	
	(iii)	Plumbing works	WIP		71%	
12	Status of wall plastering					
	(i)	External Plaster	WIP		60%	
	(ii)	Internal Plaster	WIP		65%	
13	Status of wall tiling					
	(i)	in bathroom	Yet to start		-	
	(ii)	in kitchen	N. A.		-	


**KULMEET SHANGARI**  
 ARCHITECT  
 CA/97/21741

14	Status of flooring			
	(i)	Common areas	WIP	40%
	(ii)	Unit / flats	N. A.	
15	Status of white washing			
	1	Internal walls	WIP	70%
	2	External walls	WIP	50%
16	Status of finishing			
	(i)	Staircase with railing	WIP	55%
	(ii)	Lift wells along with water proofing	WIP	99%
	(iii)	Lift lobbies / common area floor wise	WIP	25%
17	Status of Installation			
	(within flat / unit)			
	(i)	Doors and window panels	Yet to start	-
	(ii)	Sanitary fixtures	Yet to start	-
	(iii)	Modular kitchen	Yet to start	-
	(iv)	Electrical fitting / lighting	WIP	30%
	(v)	Gas piping (if any)	Yet to start	-
	(other than flat / units)			
	(vi)	Lift installation	WIP	60%
	(vii)	overhead tanks	WIP	60%
	(viii)	Underground water tank	WIP	85%
	(ix)	Fire fighting fitting and equipment 's as per	WIP	75%
	(x)	Electrical fitting in common areas	WIP	45%
(xi)	Compliance to conditions of environment	Yet to start	-	
18	Waterproofing of terraces		WIP	70%
19	Entrance lobby finishing		WIP	35%
20	Status of Construction of compound wall		WIP	55%
Note (*) extend rows as per requirement				



  
**KULMEET SHANGARI**  
**ARCHITECT**  
**CA/97/21741**

TABLE B (UPTO MARCH' 2023)				
Sr.No.	Common areas and facilities amenities	Proposed (Yes / No)	Percentage of work done	Remarks
<b>B-1</b>	<b>Services</b>			
1	Internal roads & pavements	YES	55%	WIP
2	Parking	YES	25%	WIP
3	Covered no. 800 (approx.)	YES	65%	WIP
4	Open No. 48 (approx.)	YES	25%	WIP
5	Water supplies	YES	45%	WIP
6	Sewerage (chamber , lines , septic tanks , STP)	YES	80%	WIP
7	Storm water drains	YES	87%	WIP
8	Landscaping & tree plantation	YES	20%	WIP
9	Parks and playgrounds	NA		
10	Fixing of children play equipment's	NA		
11	Benches	NA		
12	Shopping area	YES		YET TO START
13	Street lighting / electrification	YES	15%	WIP
14	Treatment and disposal of sewerages and sullage water / STP	YES	85%	WIP
15	Electrical meter room , sub - station , receiving station .	YES	60%	WIP
16	Other (option to add more )			
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17	Community center	NA		
18	others			
<b>B-3</b>	<b>Community building not to be transferred to RWA / competent authority</b>			
19	Schools	NA		
20	Dispensary	NA		
21	Club	YES		YET TO START
22	Others			
<b>B-4</b>	<b>Services / facilities to be transferred to competent authority</b>			
23				


  
**MEET SHANGARI**  
 ARCHITECT  
 CA/97/21741