



# DESIGN FORUM INTERNATIONAL

• ARCHITECTURE • URBAN DESIGN • TOWN PLANNING •

Annexure A

Architect's Certificate*		
Report for quarter ending		Sept 2023
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	South Avenue
2.	Location	Sector 92, Gurgaon
3.	Licensed area in acres	2.45625 Acres
4.	Area for registration in acres	2.45625 Acres
5.	HARERA registration No.	23 of 2020
6.	Name of licensee	GLS Infraprojects Pvt Ltd
7.	Name of collaborator	—
8.	Name of developer	GLS Infraprojects Pvt Ltd
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	04/10/2023
2.	Name of Architect/ Architect's firm	Design Forum International
3.	Date of site inspection	04/10/2023
3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name
1.	Site engineer	Mr. Rakesh Kumar
2.	Structural consultant	Keen Associates Pvt Ltd, New Delhi
3.	Proof consultant	BMSF Design Consultants Pvt Ltd, Gurugram
4.	MEP consultant	Innovative Consulting Engineers, New Delhi
5.	Site supervisor/incharge	Mr Rakesh Kumar

*Ang*



DESIGN FORUM  
INTERNATIONAL

• ARCHITECTURE • URBAN DESIGN • TOWN PLANNING •


4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.

Date : 04/10/2023

Place : DELHI

Council of architects (CoA) : CA/95/18739  
registration No.

Council of architects (CoA) : 31/12/2023  
registration valid till (date)

 Yours faithfully,  
**ANOJ TEVATIA**  
B. Arch. (Hons.)  
No. CA/95/18739  
Signature & name (in block letters) with  
stamp of architect

ANOJ TEVATIA

Table -A

Building/ Tower No. - Tower L , M

(to be prepared separately for each building/ tower in the project/ phase of the project)

A1 Cumulative Progress of the project/phase at the end of the quarter.					
S. No.	Projects Components		Work done Value during the Quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1	Sub Structure (Inclusive of excavation, Foundation, Basements, Water proofing etc.)		0	10	10
2.	Super Structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tanks etc.)		0	50	50
3.	MEP				
	3.1	Mechanical (Lifts Ventilation etc.)	0	0	0
	3.2	Electrical (conducting wiring, fixtures)	2	3	3
	3.3	Plumbing & firefighting (piping, pumps and pump room, fixtures etc.)	5	10	10
4	Finishing				
	4.1	Internal (Plaster, tilling, flooring, painting etc. within units and common areas)	3	3	3
	4.2	External (Plaster Painting façade etc.)	1	1	1

S. No.	Tasks/ Activity		Description of work done	% of total proposed work
	Sub Structure Status			
1.	Excavation		3	3
2.	Laying of foundation		----	----
	i	Raft	N/A	----
	ii	Pile	2	2
3	Number of basements		----	----
	i	Basement level 1	N/A	----
	ii	Basement level 2	N/A	----
4.	Waterproofing of the above sub structure ( Wherever applicable )		0	2
	Super Structure Status		----	----



5	Total Floors in the tower/ Building		S+11		7	
6	Total Area on each floor		5146.763 Sqft		----	
7	Stilt floor/ ground floor		6096.815 Sqft		10	
8	Status of laying of slabs floor wise		0		0	
	Cumulative number of slabs in the building/ tower <u>13</u> laid by end of the quarter		----		----	
9	Status of construction		----		----	
	i	Walls on floors	0		4	
	ii	Staircase	0		0.25	
	iii	Lift wells along with water proofing	0		0.25	
	iv	Lift lobbies/common area floor wise	0		0.25	
10	Fixing of door and window frames in flats/units		0		0	
11	Status of MEP		Internal (Within flats)	External works	Internal (Within flats)	External works
	i	Mechanical Works	0		0	
	ii	Electrical works including wiring	0		0	
	iii	Plumbing works	0		0	
12	Status of Wall Plastering		----		----	
	i	External Plaster	----		0	
	ii	Internal Plaster	----		0	
13	Status of wall tiling		----		----	
	i	In bathroom	0		0	
	ii	In Kitchen	0		0	
14	Status of flooring		----		----	
	i	Common Areas	0		0	
	ii	Units/ Flats	0		0	
15	Status of white washing		----		----	
	i	Internal walls	0		0	
	ii	External Walls	0		0	
16	Status of finishing		----		----	
	i	Staircase with railing	0		0	
	ii	Lift wells	0		0	
	iii	Lift lobbies /common areas floor wise	0		0	

17	Status of installation		----	----
	(within flat /Unit			
	i	Doors and window Panels	0	0
	ii	Sanitary fixtures	0	0
	iii	Modular Kitchen	----	----
	iv	Electrical fitting/ lighting	----	----
	v	Gas Piping( If any)	----	----
	Other than Flats/Units		----	----
	vi	Lifts Installation	0	0
	vii	Overhead tanks	0	0
	viii	Underground Water tanks	0	0
	ix	Firefighting fitting and equipment's as per CFO NOC	0	0
	x	Electrical fitting in common area	0	0
	xi	Compliance to conditions of environment/ CRZ NOC	-----	----
18	Water proofing of terraces		0	0
19	Entrance lobby finishing		0	0
20	Status of construction of compound wall		0	0



**Table –A**

**Building/ Tower No. - Tower N**

(to be prepared separately for each building/ tower in the project/ phase of the project)

<b>A1 Cumulative Progress of the project/phase at the end of the quarter.</b>				
<b>S. No.</b>	<b>Projects Components</b>	<b>Work done Value during the Quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1	<b>Sub Structure</b> (Inclusive of excavation, Foundation, Basements, Water proofing etc.)	0	10	10
2.	<b>Super Structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tanks etc.)	0	50	50
3.	<b>MFP</b>			
	3.1 Mechanical (Lifts Ventilation etc.)	0	0	0
	3.2 Electrical (conducting wiring, fixtures)	10	3	3
	3.3 Plumbing & firefighting (piping, pumps and pump room, fixtures etc.)	5	10	10
4	<b>Finishing</b>			
	4.1 Internal (Plaster, tilling, flooring, painting etc. within units and common areas)	3	3	3
	4.2 External (Plaster Painting façade etc.)	1	1	1

S. No.	Tasks/ Activity		Description of work done	% of total proposed work
	Sub Structure Status			
1.	Excavation		3	3
2.	Laying of foundation		----	----
	i	Raft	N/A	----
	ii	Pile	2	2
3	Number of basements		----	----
	i	Basement level 1	N/A	----
	ii	Basement level 2	N/A	----
4.	Waterproofing of the above sub structure ( Wherever applicable )		0	2
	Super structure Status		----	----

17	Status of installation		----	----
	(within flat /Unit			
	i	Doors and window Panels	0	0
	ii	Sanitary fixtures	0	0
	iii	Modular Kitchen	----	----
	iv	Electrical fitting/ lighting	----	----
	v	Gas Piping( If any)	----	----
	Other than Flats/Units		----	----
	vi	Lifts Installation	0	0
	vii	Overhead tanks	0	0
	viii	Underground Water tanks	0	0
	ix	Firefighting fitting and equipment's as per CFO NOC	0	0
	x	Electrical fitting in common area	0	0
	xi	Compliance to conditions of environment/ CRZ NOC	----	----
18	Water proofing of terraces		0	0
19	Entrance lobby finishing		0	0
20	Status in construction of compound wall		0	0

*Ans*



**Table -A**

**Building/ Tower No. - Tower K**

(to be prepared separately for each building/ tower in the project/ phase of the project)

<b>A1 Cumulative Progress of the project/phase at the end of the quarter.</b>				
<b>S. No.</b>	<b>Projects Components</b>	<b>Work done Value during the Quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1	<b>Sub Structure</b> (Inclusive of excavation, Foundation, Basements, Water proofing etc.)	0	10	10
2.	<b>Super Structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tanks etc.)	20	45	45
3.	<b>MEP</b>			
	3.1 Mechanical (Lifts Ventilation etc.)	0	0	0
	3.2 Electrical (conducting wiring, fixtures)	2.5	3	3
	3.3 Plumbing & firefighting (piping, pumps and pump room, fixtures etc.)	0	0	0
4	<b>Finishing</b>			
	4.1 Internal (Plaster, tiling, flooring, painting etc. within units and common areas)	3	3	3
	4.2 External (Plaster Painting façade etc.)	0	0	0

S. No.	Tasks/ Activity		Description of work done	% of total proposed work
	Sub Structure Status			
1.	Excavation		3	3
2.	Laying of foundation		----	----
	i	Raft	N/A	----
	ii	Pile	2	2
3	Number of basements		----	----
	i	Basement level 1	N/A	----
	ii	Basement level 2	N/A	----
4.	Waterproofing of the above sub structure (Wherever applicable )		0	2
	Super Structure Status		----	----



17	Status of installation		----	----
	(within flat /Unit			
	i	Doors and window Panels	0	0
	ii	Sanitary fixtures	0	0
	iii	Modular Kitchen	----	----
	iv	Electrical fitting/ lighting	----	----
	v	Gas Piping( If any)	----	----
	Other than Flats/Units		----	----
	vi	Lifts Installation	0	0
	vii	Overhead tanks	0	0
	viii	Underground Water tanks	0	0
	ix	Firefighting fitting and equipment's as per CFO NOC	0	0
	x	Electrical fitting in common area	0	0
	xi	Compliance to conditions of environment/ CRZ NOC	----	----
18	Water proofing of terraces		0	0
19	Entrance lobby finishing		0	0
20	Status of construction of compound wall		0	0

*hgf*

5	Total Floors in the tower/ Building		S+11		7	
6	Total Area on each floor		5146.763 Sqft		----	
7	Stilt floor/ ground floor		6096.815 Sqft		1	
8	Status of laying of slabs floor wise		0		0	
	Cumulative number of slabs in the building/ tower <u>13</u> laid by end of the quarter		----		----	
9	Status of construction		----		----	
	i	Walls on floors	0		0	
	ii	Staircase	0		0	
	iii	Lift wells along with water proofing	0		0	
	iv	Lift lobbies/common area floor wise	0		0	
10	Fixing of door and window frames in flats/units		0		0	
11	Status of MEP		Internal (Within flats)	External works	Internal (Within flats)	External works
	i	Mechanical Works	0		0	
	ii	Electrical works including wiring	0		0	
	iii	Plumbing works	0		0	
12	Status of Wall Plastering		----		----	
	i	External Plaster	----		0	
	ii	Internal Plaster	----		0	
13	Status of wall tiling		----		----	
	i	In bathroom	0		0	
	ii	In Kitchen	0		0	
14	Status of flooring		----		----	
	i	Common Areas	0		0	
	ii	Units/ Flats	0		0	
15	Status of white washing		----		----	
	i	Internal walls	0		0	
	ii	External Walls	0		0	
16	Status of finishing		----		----	
	i	Staircase with railing	0		0	
	ii	Lift wells	0		0	
	iii	Lift lobbies /common area floor wise	0		0	

5	Total Floors in the tower/ Building		S+11		7	
6	Total Area on each floor		5146.763 Sqft		----	
7	Stilt floor/ ground floor		6096.815 Sqft		1	
8	Status of laying of slabs floor wise		0		0	
	Cumulative number of slabs in the building/ tower <u>13</u> laid by end of the quarter		----		----	
9	Status of construction		----		----	
	i	Walls on floors	0		0	
	ii	Staircase	0		0	
	iii	Lift wells along with water proofing	0		0	
	iv	Lift lobbies/common area floor wise	0		0	
10	Fixing of door and window frames to flats/units		0		0	
11	Status of MEP		Internal (Within flats)	External works	Internal (Within flats)	External works
	i	Mechanical Works	0		0	
	ii	Electrical works including wiring	0		0	
	iii	Plumbing works	0		0	
12	Status of Wall Plastering		----		----	
	i	External Plaster	----		0	
	ii	Internal Plaster	----		0	
13	Status of wall tiling		----		----	
	i	In bathroom	0		0	
	ii	In Kitchen	0		0	
14	Status of flooring		----		----	
	i	Common Areas	0		0	
	ii	Units/ Flats	0		0	
15	Status of white washing		----		----	
	i	Internal walls	0		0	
	ii	External Walls	0		0	
16	Status of finishing		----		----	
	i	Staircase with railing	0		0	
	ii	Lift wells	0		0	
	iii	Lift lobbies /common areas floor wise	0		0	



TABLE - B

Sr. No.	Common area & facilities amenities	Proposed ( Yes/No)	% of work done	Remarks
<b>B-1</b>	<b>Services</b>			
1	Internal roads & Pavements	Yes	0%	
2	Parking Two Wheeler	Yes	0%	
	Covered No. ....			
	Open No. 1632			
3	Water Supply	Yes	0%	
4	Sewerage ( Chamber, Lines, septic tanks, STP	Yes	0%	
5	Storm water drains	Yes	0%	
6	Landscaping & tree plantation	Yes	0%	
7	Parks & Playground	Yes	0%	
	Fixing of children play equipment's	Yes	0%	
	Benches	Yes	0%	
8	Shopping Area	Yes	0%	
9	Street Lighting & electrification	Yes	0%	
10	Treatment & disposal of sewage & sullage water/ STP	Yes	0%	
11	Solid waste management& disposal	Yes	0%	
12	Water conservation, rain water harvesting, percolating well/ pit	Yes	0%	
13	Energy management ( Solar)	Yes	0%	
14	Fire protection and fire safety requirements	Yes	0%	
15	Electrical meter room , sub station, receiving station	Yes	0%	
16	Other ( Option to be added)	----	----	
<b>B-2</b>	<b>Community Building not to be transferred to RWA</b>			
17	Community Center	No	0%	
18	Other	----		
<b>B-3</b>	<b>Community Building not to be transferred to RWA/ Competent Authority</b>			
19	Schools	No		
20	Dispensary	No		
21	Club	No		
22	Other	----		
<b>B-4</b>	<b>Services / facilities to be transferred to competent authority</b>			
23	As per requirement	No		

