



Architecture  
Planning  
Management

ACPL Design Ltd

E-24, South Extension I,  
New Delhi, 110049, India

T: +91 11 4823 4444  
+91 11 2462 2195  
+91 11 2464 6709

F: +91 11 2463 4059

www.acplonline.com

Annexure-A

Architect's Certificate


Report of quarter ending	30-Jun-23	
Subject	Certificate of progress of construction work	
1	I, <b>KULMEET SHANGARI</b> has undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans.	
	<b>Sr.No.</b>	<b>Particulars</b>
	1	Project/ Phase of the project
	2	Location
	3	Licensed area in acres
	4	Area for registration in acres
	5	HARERA registration no.
	6	Name of Licensee
	7	Name of collaborator
	8	Name of developer
2	<b>Details related to inspection are as under</b>	
	1	Date of certifying of percentage of construction work/ site inspection
	2	Name of Architect/Architect's firm
	3	Date of site inspection
3	Following technical professional are appointed by promoter:- (as applicable)	
	<b>Sr.No.</b>	<b>Consultants</b>
	1	Site Engineer
	2	Structural consultant
	3	Proof consultant
	4	MEP consultant
	5	Site incharge

KULMEET SHANGARI  
ARCHITECT  
CA/97/21741

4	I certify that the work has been executed as per approved drawings, statutory/mandatory, approvals, Haryana Building Code, 2017/National Building Code (wherever applicable) and the material used in the construction, infrastructure, works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.
5	I also certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and Table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and table B.

Date: 6-Jul-23

Place

Yours faithfully  
  
**KULMEET SHANGARI**  
**ARCHITECT**  
**CA/97/21741**  
**KULMEET SHANGARI**

**Council of architects (CoA) :**  
**registration no.**

**CA/ 97/ 21741**

**Council of architects (CoA)**  
**registration valid till (date)**


**31.12.2024**

**QUARTERLY REPORT - (APRIL 2023 TO JUNE 2023 )**



**Table - A**

**Building / Tower No.      M1 TRADE TOWER FARIDABAD HR.**

<b>A1</b>	<b>Cumulative progress of the project / phase at the end of the quarter</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>1</b>	<b>Sub Structure</b> (Including of excavation , foundation , basement , water proofing , etc. )	350,000.00	160,978,444.00	99%
<b>2</b>	<b>Super Structure</b> (Slabs , brick work, block work, stair case , lift wells, machine rooms, water tank, etc. )	1,250,000.00	176,057,793.00	98%
<b>3</b>	<b>MEP</b>			
3.1	<b>Mechanical</b> (lifts, ventilation, etc.)	6,554,000.00	44,619,000.00	75%
3.2	<b>Electrical</b> (conducting , wiring, fixtures, etc.)	9,709,000.00	45,231,000.00	70%
3.3	<b>Plumbing &amp; Firefighting</b> (piping pumps and pump room, fixtures etc.	6,999,000.00	29,314,836.00	71%
<b>4</b>	<b>Finishing</b>			
4.1	<b>Internal</b> ( Plaster , tilling, flooring , painting etc. within units and common areas)	2473000.00	4,946,262.00	72%
4.2	<b>External</b> (Plaster , Painting , façade, etc.)	17322000.00	57,405,665.00	67%


  
**KULMEET SHANGARI**  
**ARCHITECT**  
**CA/8121741**

Sr. No.	Tasks / Activity		Description of work done		Percentage of total proposed work	
	Sub- Structure Status					
1	Excavation		Done		100%	
2	Laying of foundation		Done		100%	
	(i)	Raft	Done		100%	
	(ii)	Pile	NA			
3	Number of basement (s) .....3.....					
	(i)	Basement Level 1	Done		100%	
	(ii)	Basement Level 2	Done		100%	
	(iii)	Basement Level 3	Done		100%	
4	Waterproofing of the above sub-structure (wherever applicable)				0%	
	Super - Structure Status		In progress		99%	
5	Total floors in the tower / building		14		-	
6	Total area on each floor		8589m2			
7	Stilt floor/ ground floor		1630m2			
8	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building / tower _____18_____ laid by end of quarter		18		100%	
9	Status of Construction					
	(i)	Walls on floor	Done			
	(ii)	Staircase	Done			
	(iii)	Lift wells along wit water proofing	Done			
	(iv)	Lift lobbies / common area floor wise	Done			
10	Fixing of door and window frames in flats / units					
11	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechinal works	In progress			
	(ii)	Electrical works including wiring	In progress			
	(iii)	Plumbing works	In progress			
12	Status of wall plastering					
	(i)	External Plaster	In progress			
	(ii)	Internal Plaster	In progress			
13	Status of wall tiling					
	(i)	in bathroom	Yet to Start			
	(ii)	in kitchen	Yet to Start			
14	Status of flooring					
	(i)	Common areas	In progress			
	(ii)	Unit / flats	Yet to Start			

15	Status of white washing			
	(i)	External Walls	In progress	
	(ii)	Internal Walls	In progress	
16	Status of finishing			
	(i)	Staircase with railing	Done	
	(ii)	Lift wells along with water proofing	Done	
	(iii)	Lift lobbies / common area floor wise	In progress	
17	Status of Installation			
	(within flat / unit)			
	(i)	Doors and window panels	In progress	
	(ii)	Sanitary fixtures	Yet to Start	
	(iii)	Modular kitchen	NA	
	(iv)	Electrical fitting / lighting	In progress	
	(v)	Gas piping (if any)	NA	
	(other than flat / units)			
	(vi)	Lift installation	In progress	
	(vii)	overhead tanks	Done	
	(viii)	Underground water tank	Done	
	(ix)	Fire fighting fitting and equipment 's as per CFO NOC	Yet to Start	
	(x)	Electrical fitting in common areas	In progress	
	(xi)	Compliance to conditions of environment / CRZ NOC	In progress	
18	Waterproofing of terraces		Done	
19	Entrance lobby finishing		In progress	
20	Status of Construction of compound wall		In progress	

Note (\*) extend rows as per requirement





TABLE B

Sr. No.	Common areas and facilities amenities	Proposed (Yes / No)	Percentage of work done	Remarks
<b>B-1</b>	<b>Services</b>			
1	Internal roads & pavements	Yes		In progress
2	Parking	Yes		In progress
3	Covered no.	204		Yet to Start
4	Open No.	38		Yet to Start
5	Water supplies	Yes		In progress
6	Sewerage (chamber , lines , septic tanks , STP)	Yes		In progress
7	Storm water drains	Yes		In progress
8	Landscaping & tree plantation	Yes		Yet to Start
9	Parks and playgrounds	NA		Yet to Start
10	Fixing of children play equipment's	NA		Yet to Start
11	Benches	NA		NA
12	Shopping area	Yes		Yet to start
13	Street lighting / electrification	Yes		Yet to start
14	Treatment and disposal of sewerages and sullage water / STP	Yes		In progress
15	Electrical meter room , sub - station , receiving station .	Yes		In progress
16	Other (option to add more )			
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17	Community center	NA		NA
18	others			
<b>B-3</b>	<b>Community building not to be transferred to RWA / competent authority</b>			
19	Schools	NA		NA
20	Dispensary	NA		NA
21	Club	NA		NA
22	Others			
<b>B-4</b>	<b>Services / facilities to be transferred to competent authority</b>			
23				



Handwritten signature and red stamp of the Municipal Corporation, Sangari. The stamp contains the text: MUNICIPAL CORPORATION, SANGARI, and the number 41.