

Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 31st Dec-19

Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH PALIWAL CITY PANIPAT** situated at **Sector-38 & 39 Panipat** Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Land (Including Licence Fee etc.)</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>EDC, IDC & Etc</u>	<u>Total</u>
1	Total Estimated cost of Construction	3620	905	4236	6631	15392
2	Total Cost Incurred till the Registration (i.e Mar-18)	3620.0	21.7	2891.0	3592.0	10124.7
3	Cost Incurred During the Quarter 2-2018 (Apr-18 to Jun-18)	0.0	0.0	3.7	500.0	503.7
4	Cost Incurred During the Quarter 3-2018 (Jul-18 to Sep-18)	0.0	0.0	1.4	0.0	1.4
5	Cost Incurred During the Quarter 4-2018 (Oct-18 to Dec-18)	0.0	0.0	2.0	270.0	272.0
6	Cost Incurred During the Quarter 1-2019 (Jan-19 to Mar-19)	0.0	0.0	3.4	747.7	751.1
7	Cost Incurred During the Quarter 2-2019 (Apr-19 to Jun-19)	0.0	0.0	7.5	0.0	7.5
8	Cost Incurred During the Quarter 3-2019 (Jul-19 to Sep-19)	0.0	0.0	5.5	200.0	205.5
9	Cost Incurred During the Quarter 4-2019 (Oct-19 to Dec-19)	0.0	0.0	5.7	0.0	5.7
10	Total cost Incurred till Dec -19	3620.0	21.7	2920.2	5309.7	11871.5
11	Balance Construction Cost	0.0	883.3	1315.8	1321.3	3520.5

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully

VIVEK GARG
BE (C) FIE, MIV
C. Engr. (I)

Place:-

Dated:-