

# Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 31<sup>st</sup> Mar-20


**Subject:** - Certificate of Percentage of work amount carried out of **PARSVNATH PALIWAL CITY PANIPAT** situated at **Sector-38 & 39 Panipat** Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Land (Including Licence Fee etc.)</u>	<u>Apartment/ Building</u>	<u>Infrastructure &amp; Facilities</u>	<u>EDC, IDC &amp; Etc</u>	<u>Total</u>
1	Total Estimated cost of Construction	3620	905	4236	6631	15392
2	Total Cost Incurred till the Registration or last Quarter (i,e Dec-19)	3620.0	21.7	2920.2	5309.7	11871.5
3	Cost Incurred During the Quarter 1-2020	0.0	0.0	1.8	200.0	201.8
4	Total cost Incurred till Mar -20	3620.0	21.7	2922.0	5509.7	12073.3
5	Balance Construction Cost	0.0	883.3	1314.0	1121.3	3318.7

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully

 **VIVEK GARG**  
BE (C) FIE, MIV  
C. Engr. (I)

Place:-

Dated:-