

# ABMS DESIGN ASSOCIATES

ARCHITECTS & ENGINEER'S

Annexure A



Architect's Certificate*		
Report for quarter ending		30 <sup>th</sup> Sep 2023
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	Project Area 53013.82 sq mtr , Omaxe City Faridabad
2.	Location	Village Kheri Kalan , Taju Pur Road Sector-97, Faridabad
3.	Licensed area in acres	13.10 acres
4.	Area for registration in acres	13.10 acres
5.	HARERA registration no.	HRERA-PKL-FBD-130-2019
6.	Name of licensee	Harthal Builders & Developers Private Ltd.
7.	Name of collaborator	
8.	Name of developer	Harthal Builders & Developers Private Ltd.
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	11.10.2023
2.	Name of Architect/ Architect's firm	ABMS Design Associates
3.	Date of site inspection	10.10.2023

APURBA BORAH  
Regd. Architect  
CA/2013/61618

FLAT NO. 3A, HIMGIRI APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017



# ABMS DESIGN ASSOCIATES

ARCHITECTS & ENGINEER'S



3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name
1.	Site engineer	Mr. D.C Pant
2.	Structural consultant	Mr. Gyan Singh
3.	Proof consultant	
4.	MEP consultant	Mr. Digambar Singh
5.	Site incharge	Mr. D.C Pant
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date

:

Yours faithfully,

Place

:

Signature & name (in block letters) with  
stamp of architect

Council of architects (CoA) registration no. : CA/2013/61618  
Council of architects (CoA) registration valid till (date)

APURBA BORAH  
Regd. Architect  
CA/2013/61618

FLAT NO. 3A, HIMGIRI APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017



# ABMS DESIGN ASSOCIATES

ARCHITECTS & ENGINEER'S



Table – A

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)				
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (Inclusive of excavation, foundation, basements, water proofing, etc.)	N/A	-	-
2.	<b>Super structure</b> (Slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	N/A	-	-
3.	<b>MEP</b>			
3.1	Mechanical (Lifts, ventilation, etc.)	N/A	-	-
3.2	Electrical (conduiting, wiring, fixtures, etc.)	N/A	-	-
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	N/A	-	-
4.	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	N/A	-	-
4.2	External (plaster, painting, facade, etc.)	N/A	-	-

*APURBA BORAH*  
Regd. Architect  
CANN/13/6/1618

FLAT NO. 3A, HIMGIRI APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017



# ABMS DESIGN ASSOCIATES



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		N/A		N/A	
2.	Laying of foundation		N/A		N/A	
	(i)	Raft				
	(ii)	Pile				
3.	Number of basement(s) . . . . .		N/A		N/A	
	(i)	Basement Level 1				
	(ii)	Basement level 2*				
	(iii)	Basement Level 3				
	(iv)	Basement Level 4				
4.	Waterproofing of the above sub-structure (wherever applicable)					
	<b>Super-Structure Status</b>		N/A		N/A	
5.	Total floors in the tower/ building					
6.	Total area on each floor					
7.	Stilt floor/ ground floor					
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower.....laid by end of quarter					
9.	Status of construction					
	(i)	Walls on floors				
	(ii)	Staircase				
	(iii)	Lift wells along with water proofing				
	(iv)	Lift lobbies/ common areas floor wise				
10.	Fixing of door and window frames in flats/ units					
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		-		
	(ii)	Electrical works including wiring		-		
	(iii)	Plumbing works		-		
12.	Status of wall plastering					
	(i)	External plaster				
	(ii)	Internal plaster				
13.	Status of wall tiling					
	(i)	In bathroom				
	(ii)	In kitchen				
14.	Status of flooring					
	(i)	FLAT NO. 2A, HIMAGIRI APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017				
	(ii)	Units/ flats				

**APURBA BORAH**  
 Regd. Architect  
 CA/2013/61618




# ABMS DESIGN ASSOCIATES

ARCHITECTS & ENGINEER'S



Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	-	
	(ii)	External walls	-	
16.	Status of finishing			
	(i)	Staircase with railing	-	
	(ii)	Lift wells	-	
	(iii)	Lift lobbies/ common areas floor wise	-	
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	-	
	(ii)	Sanitary fixtures	-	
	(iii)	Modular kitchen	-	
	(iv)	Electrical fittings/ lighting	-	
	(v)	Gas piping (if any)	-	
	(other than flat/units)			
	(vi)	Lifts installation	-	
	(vii)	Overhead tanks	-	
	(viii)	Underground water tank	-	
	(ix)	Firefighting fitting and equipment's as per CFO NOC	-	
	(x)	Electrical fittings in common areas	-	
	(xi)	Compliance to conditions of environment/ CRZ NOC	-	
18.	Waterproofing of terraces		-	
19.	Entrance lobby finishing		-	
20.	Status of construction of compound wall		-	

Note: (\*) extend rows as per requirement.

  
**APURBA BORAH**  
 Regd. Architect  
 CA/2013/61618

FLAT NO. 3A, HIMGIRI APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017



# ABMS DESIGN ASSOCIATES



ARCHITECTS & ENGINEER'S

Table – B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
<b>B-1</b>	<b>Services</b>			
1.	Internal roads & pavements		-	
2.	Parking	-	-	
	Covered no. ....	-	-	
	Open no. ....		-	
3.	Water supply	YES	90%	
4.	Sewerage (chamber, lines, septic tanks, STP)	YES	80%	
5.	Storm water drains	YES	85%	
6.	Landscaping & tree plantation	YES	70%	
7.	Parks and playgrounds	-	70 %	
	Fixing of children play equipment's	-		
	Benches	-		
8.	Shopping area	N/A	1	
9.	Street lighting/ electrification	YES	85%	
10.	Treatment and disposal of sewage and sullage water/ STP	YES	40%	
11.	Solid waste management & disposal	-		
12.	Water conservation, rain water, harvesting, percolating well/ pit	YES	90%	
13.	Energy management (solar)	-		
14.	Fire protection and fire safety requirements	-		
15.	Electrical meter room, sub-station, receiving station	YES	50 %	
16.	Other (option to add more)	-		
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17.	Community center	-		
18.	Others	-		
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>			
19.	Schools	-		
20.	Dispensary	-		
21.	Club	-		
22.	Others	-		
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>			
23.	*			

Note: (\*) extend as per requirement

ARURBA BORAH  
Regd. Architect  
2012/61618

FLAT NO. 3A, JUNGLE APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017