

# Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 31<sup>st</sup> Mar-19


**Subject:** - Certificate of Percentage of work amount carried out of **PARSVNATH ROYALE PANCHKULA** situated Pocket- B Sector-20, Panchkula Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Apartment/ Building</u>	<u>Infrastructure &amp; Facilities</u>	<u>Total</u>
1	Total Estimated cost of Construction	10609	647	11256
2	Total Cost Incurred till Last Quarter (i.e Dec-18)	6250.6	165.5	6416.1
3	Cost Incurred During the Quarter 1-2019 (Jan-19 to Mar-19)	98.4	7.0	105.4
4	Total cost Incurred till Mar-19	6349.0	172.5	6521.5
5	Rebate for Un-Finished Item + S.Tax (i.e Dec-18)	75.28	0	75.28
6	Rebate for Un-Finished Item + S.Tax (Jan-19 to Mar-19)	26.54	0	26.54
7	Total Rebate for Un-Finished Item + S.Tax	101.82	0.00	101.82
8	Balance Construction Cost	4158.2	474.5	4632.7

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully

  
VIVEK GARG  
BE (C) FIE, MIV  
C. Engr. (I)

Place:-

Dated:-