

# Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 31<sup>st</sup> Mar-20

**Subject:** - Certificate of Percentage of work amount carried out of **PARSVNATH ROYALE PANCHKULA** situated Pocket- B Sector-20, Panchkula Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Apartment/ Building</u>	<u>Infrastructure &amp; Facilities</u>	<u>Total</u>
1	Total Estimated cost of Construction	10609	647	11256
2	Total Cost Incurred till Last Quarter (i.e Dec - 19)	6905.6	205.0	7110.6
3	Cost Incurred During the Quarter 1-2020 (Jan-20 to Mar-20)	115.1	5.0	120.1
4	Total cost Incurred till Mar-20	7020.7	210.0	7230.7
5	Rebate for Un-Finished Item + S.Tax (i.e Dec-19)	155.0	0.0	155.0
6	Rebate for Un-Finished Item + S.Tax (Jan-20 to Mar-20)	30.1	0.0	30.1
7	Total Rebate for Un-Finished Item + S.Tax	185.1	0.0	185.1
8	Balance Construction Cost	3403.1	437.0	3840.1

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully

  
**VIVEK GARG**  
BE (C) FIE, MIV  
C. Engr. (I)

Place:-

Dated:-