



DESIGN FORUM INTERNATIONAL

• ARCHITECTURE • URBAN DESIGN • TOWN PLANNING •

Architect's Certificate		
Report for Till		31 st Dec 2021
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	AIPL Joy Gallery
2.	Location	Sec 66, Gurgaon, Haryana, PIN- 122018
3.	Licensed area in acres	4.418 acres
4.	Area for registration in acres	4.418 acres
5.	HARERA registration no.	"RC/REP/HARERA/GGM/404/136/2020/20 Date: 17-08-2020"
6.	Name of licensee	R.C. Sood & Co. Pvt. Ltd. C/O Advance India Projects Limited
7.	Name of collaborator	Advance India Projects Limited
8.	Name of developer	Advance India Projects Limited
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	04-01-2022
2.	Name of Architect/ Architect's firm	M/s Design Forum International
3.	Date of site inspection	04-01-2022

For ADVANCE INDIA PROJECTS LIMITED

[Signature]
Authorised Signatory



INSTITUTIONS
OFFICE
TOWNSHIP
IT PARKS & SEZ
HOSPITALITY
CONDOMINIUMS

3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Mr. Anshul Babbar
	2.	Structural consultant	M/s. Vintech Consultants
	3.	Proof consultant	M/s. BMSF Design Consultants Pvt. Ltd.
	4.	MEP consultant	Sanelac Consultants Pvt. Ltd.
	5.	Site supervisor/incharge	Mr. Anshul Babbar
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date 01 Feb'22 :

Yours faithfully,

ABHISHEK JAIN

Place NEW DELHI :

Signature & name (in block letters) with stamp of architect

Council of architects (CoA) :
registration no.

Council of architects (CoA) :
registration valid till (date)

Abhishek Jain

Abhishek Jain
B. Arch.
CA/2019/114661

For ADVANCE INDIA PROJECTS LIMITED

[Signature]

Authorised Signatory

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		WIP	94%		
2.	Laying of foundation					
	(i)	Raft & Foundation	WIP	85%		
	(ii)	Pile	WIP	95%		
3.	Number of basement(s)		Five			
	(i)	Basement Level 5 (Raft&Foundation)	WIP	85%		
	(ii)	Basement level 4	WIP	40%		
	(iii)	Basement level 3	Not started	0%		
	(iv)	Basement level 2	Not started	0%		
	(v)	Basement level 1	Not started	0%		
4.	Waterproofing of the above sub-structure (wherever applicable)			0%		
	Super-Structure Status					
5.	Total floors in the tower/ building		G+26			
6.	Total area on each floor		As per RERA document			
7.	Ground floor		Not started	0%		
8.	Status of laying of slabs floor wise		Not started	0%		
	Cumulative number of slabs in the building/ tower laid by end of quarter			0%		
9.	Status of construction					
	(i)	Walls on floors	Not started	0%		
	(ii)	Staircase	Not started	0%		
	(iii)	Lift wells along with water proofing	Not started	0%		
	(iv)	Lift lobbies/ common areas floor wise	Not started	0%		
10.	Fixing of door and window frames in flats/ units			0%		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Not started		0%	
	(ii)	Electrical works including wiring	Not started		0%	
	(iii)	Plumbing works	Not started		0%	

For ADVANCE INDIA PROJECTS LIMITED

Authorised Signatory



Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		NA		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	213,235,751	378,183,197	10.90%
2.	Super structure (slabs, brick work, block work, staircase, lift wells, machine rooms, water tank, etc.)	NA	0%	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	NA	0%	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	NA	0%	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	NA	0%	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	NA	0%	0%
	4.2 External (plaster, painting, facade, etc.)	NA	0%	0%

For ADVANCE INDIA PROJECTS LIMITED

Authorised Signatory



Note: (*) extend rows as per requirement.

Table - B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	Yes	0%	
2.	Parking			
	Covered no.....	As per RERA document	0%	
	Open no.....	NA		
3.	Water supply	Yes	0%	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0%	
5.	Storm water drains	Yes	0%	
6.	Landscaping & tree plantation	Yes	0%	
7.	Parks and playgrounds	NA		
	Fixing of children play equipment's	NA		
	Benches	NA		
8.	Shopping area	Yes	0%	
9.	Street lighting/ electrification	Yes	0%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	0%	
11.	Solid waste management & disposal	Yes	0%	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0%	
13.	Energy management (solar)	Yes	0%	
14.	Fire protection and fire safety requirements	Yes	0%	
15.	Electrical meter room, sub-station, receiving station	Yes	0%	
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17.	Community centre	No	NA	
18.	others			
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	No	NA	
20.	Dispensary	No	NA	
21.	Club	No	NA	
22.	Others	No	NA	
B-4	Services/ facilities to be transferred to competent authority			
23.	*			

For ADVANCE INDIA PROJECTS LIMITED

Authorised Signatory

