



INDIVALE ADVISORS PRIVATE LIMITED

Regd. Address: B1/H3, MOHAN CO-OPERATIVE INDUSTRIAL AREA MATHURA RD, BLOCK B NEW DELHI 110044
Email : Indivalueadvisors@gmail.com Mobile +91-7044091174

CIN : U74999DL2021PTC381050

IVAPL05/012023/AIPL-Joy Gallery


Engineer's Certificate		
Report for period ending		October to December 2022
Subject		Certificate of percentage of completion of construction work of the project at the end of the quarter:
I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.		
Sr. No.	Particulars	Information
1.	Project/phase of the project	AIPL Joy Gallery
2.	Location	Sector 66, Gurugram, Haryana, PIN- 122018
3.	Licensed area in acres	4.418 acres
4.	Area for registration in acres	4.418 acres
5.	HARERA registration no.	20 of 2020
6.	Name of licensee	R.C. Sood & Company Pvt. Ltd. C/O Advance India Projects Limited
7.	Name of collaborator	Advance India Projects Limited
8.	Name of developer	Advance India Projects Limited
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	06 th February 2023
2.	Name of engineering firm/ individual	Er Jinendra Kumar Jain
3.	Date of site inspection	06 th February 2023
3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name




For Advance India Projects Limited | Page

Authorised Signatory

1.	Site engineer	Mr. Devendra Chaudhary									
2.	Structural consultant	M/s. Vintech Consultants									
3.	Proof consultant	M/s. BMSF Design Consultants Pvt. Ltd.									
4.	MEP consultant	Sanelac Consultants Pvt. Ltd.									
5.	Quantity surveyor	Mr. Rameshwar Kumar Verma									
4.	<p>We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.</p> <p style="text-align: right;">(Rs. in Lacs)</p> <table><tr><td>1.</td><td>Total estimated cost for completion of the building(s) in the aforesaid project under reference</td><td>37,038.04</td></tr><tr><td>2.</td><td>Estimated cost incurred till date (based on site inspection)</td><td>10,350</td></tr><tr><td>3.</td><td>The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana</td><td>26688.04</td></tr></table>		1.	Total estimated cost for completion of the building(s) in the aforesaid project under reference	37,038.04	2.	Estimated cost incurred till date (based on site inspection)	10,350	3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana	26688.04
1.	Total estimated cost for completion of the building(s) in the aforesaid project under reference	37,038.04									
2.	Estimated cost incurred till date (based on site inspection)	10,350									
3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana	26688.04									
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the HUDA being the competent authority under whose jurisdiction the aforesaid project is being implemented.										
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.										
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.										
8.	I also certify that the work has been executed as per approved drawings, statutory mandatory approvals, Haryana Building Code, 2017/ National Building Code (where										



	applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;

Date	: 6 th February 2023	Yours faithfully,  JINENDRA KUMAR JAIN Signature & name (in block letters) with stamp of engineering firm/ individual
Place	: Gurugram	
Local authority license no.	NA	
Local authority license no. valid till (date)	NA	
*Note		
1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.	
2.	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).	
3.	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.	
4.	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.	
5.	All component of work with specifications are indicative and not exhaustive.	

For Advance India Projects Limited


 Authorised Signatory

table - A

table - A		
Building/ tower no.	Commercial Tower of G+26 Comprises of 401Units	
Name of the building/ tower if any	AIPL Joy Gallery	
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per registration no. RC/REP/HARERA/GGM/404/136/2020/20 Dated 17-08-2020 comes to	31,681.91
2.	Total expenditure on the project/ phase	10,295
3.	Percentage of work done with reference to total estimated cost	32.50%
4.	Balance estimate cost to be incurred on the project	21,387.91
5.	Cost incurred on additional/ extra items as on 30.09.2022 not included in the estimated cost (Table - C)	-

Table - B

Internal & External development works in respect of the entire project/ phase of the project			
Sr. No.	Particulars	Amount (Rs. in lacs)	
		External development works	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on 14.05.2020 date		5,356.13
2.	Expenditure incurred as on 30.09.2022		55.23
3.	Work done in percentage (as percentage of the total estimated cost)		1.03%
4.	Balanced cost to be incurred (based on estimated cost)		5300.90
5.	Cost incurred on additional/ extra items as on 30.09.2022 not included in the estimated cost (table-D)		-

For Advance India Projects Limited

Authorised Signatory



Table - C		
EDC/ IDC etc in respect of the entire project/ phase of the project		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on 20 of 2020 date of registration	2,907.10
2.	EDC, IDC paid so far as on 31st December 2022	2252.30
3.	EDC, IDC paid in terms of percentage of total EDC, IDC, etc.	77.48%
4.	Balance EDC/ IDC to be paid	654.80

Table - D		
List of extra/ additional items executed with cost. (which were not part of the original estimate of total cost)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on 30.09.2022 date of registration	

Note: (*) extend as per requirement

FOR OFFICE USE ONLY			
1.	The % of work done	The % of estimated cost incurred	The deviation if any with remarks
2.	The % of the work done as on date	The % of work to be done by this time as per original projection	The deviation if any with remarks

-----End of Report-----

For Advance India Projects Limited

Authorised Signatory



