

**ACPL Design Ltd**

E.24, South Extension I,  
New Delhi, 110049, India

T: +91 11 4823 4444  
+91 11 2462 2195  
+91 11 2464 6709

F: +91 11 2463 4059

www.acplonline.com

**Annexure-A**

**Architect's Certificate**

<b>Report of quarter ending</b>		<b>30-Sep-23</b>
<b>Subject</b>		Certificate of progress of construction work
1	I, <b>KULMEET SHANGARI</b> has undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans.	
<b>Sr.No.</b>	<b>Particulars</b>	<b>Information</b>
1	Project/Phase of the project	Project Area 1.6577 Acres, Commercial Colony
2	Location	Sector-37, Faridabad
3	Licensed area in acres	1.6577 Acres
4	Area for registration in acres	1.6577 Acres
5	HARERA registration no.	226 of 2017 dated 19.09.2017
6	Name of Licensee	MPDL LIMITED
7	Name of collaborator	N.A.
8	Name of developer	MPDL LIMITED
2	<b>Details related to inspection are as under</b>	
1	Date of certifying of percentage of construction work/ site inspection	6-Oct-23
2	Name of Architect/Architect's firm	Principal Architect:- Mr.Kulmeet Shangari Firm : ACPL Design Ltd.
3	Date of site inspection	4-Oct-23
3	Following technical professional are appointed by promoter:- (as applicable)	
<b>Sr.No.</b>	<b>Consultants</b>	<b>Name</b>
1	Site Engineer	Sanjay Kumar
2	Structural consultant	TPC Technical Projects Consultants Pvt. Ltd.
3	Proof consultant	
4	MEP consultant	C P Vidya & Associates, RAD infra Consulting MEP Engineers, Udayan Choudhary & Associates Pvt. Ltd.
5	Site incharge	Santosh Kumar Jha

**KULMEET SHANGARI**  
**ARCHITECT**  
**CA/97/21741**

4	I certify that the work has been executed as per approved drawings, statutory/ mandatory, approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure, works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.
5	I also certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and Table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and table B.

Date: 6-Oct-23

Place

**Council of architects (CoA) :  
registration no.**

**Council of architects (CoA)  
registration valid till (date)**

Yours faithfully

  
KULMEET SHANGARI  
ARCHITECT  
CA/97/21741

CA/ 97/ 21741

31.12.2024

**QUARTERLY REPORT - (JULY 2023 TO SEPTEMBER 2023)**

**Table - A**

**Building / Tower No. M1 TRADE TOWER FARIDABAD HR.**


<b>A1</b>	<b>Cumulative progress of the project / phase at the end of the quarter</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>1</b>	<b>Sub Structure</b> (Including of excavation , foundation , basement , water proofing , etc.)	450,000.00	161,428,444.00	99%
<b>2</b>	<b>Super Structure</b> (Slabs , brick work, block work, stair case , lift wells, machine rooms, water tank, etc.)	560,000.00	176,617,793.00	98%
<b>3</b>	<b>MEP</b>			
	<b>3.1 Mechanical</b> (lifts, ventilation, etc.)	1,150,000.00	45,769,000.00	75%
	<b>3.2 Electrical</b> (conducting , wiring, fixtures, etc.)	1,240,000.00	46,471,000.00	71%
	<b>3.3 Plumbing &amp; Firefighting</b> (piping pumps and pump room, fixtures etc.	350,000.00	29,664,836.00	75%
<b>4</b>	<b>Finishing</b>			
	<b>4.1 Internal</b> (Plaster , tilling, flooring , painting etc. within units and common areas)	335,000.00	5,281,262.00	76%
	<b>4.2 External</b> (Plaster , Painting , façade, etc.)	4166000.00	61,571,665.00	71%

  
**KULMEET SHANGANI**  
**ARCHITECT**  
**CA/97/21741**

Sr. No.	Tasks / Activity		Description of work done		Percentage of total proposed work	
	Sub- Structure Status					
1	Excavation		Done		100%	
2	Laying of foundation		Done		100%	
	(i)	Raft	Done		100%	
	(ii)	Pile	NA			
3	Number of basement (s) .....3.....					
	(i)	Basement Level 1	Done		100%	
	(ii)	Basement Level 2	Done		100%	
	(iii)	Basement Level 3	Done		100%	
4	Waterproofing of the above sub-structure (wherever applicable)		Inprogress		50%	
	Super - Structure Status		Inprogress		99%	
5	Total floors in the tower / building		14		-	
6	Total area on each floor		8589m2			
7	Stilt floor/ ground floor		1630m2			
8	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building / tower ____18____ laid by end of quarter		18		100%	
9	Status of Construction					
	(i)	Walls on floor	Done			
	(ii)	Staircase	Done			
	(iii)	Lift wells along wit water proofing	Done			
	(iv)	Lift lobbies / common area floor wise	Done			
10	Fixing of door and window frames in flats / units					
11	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechinal works	Inprogress			
	(ii)	Electrical works including wiring	Inprogress			
	(iii)	Plumbing works	Inprogress			
12	Status of wall plastering					
	(i)	External Plaster	Inprogress			
	(ii)	Internal Plaster	Inprogress			
13	Status of wall tiling					
	(i)	in bathroom	Yet to Start			
	(ii)	in kitchen	Yet to Start			
14	Status of flooring					
	(i)	Common areas	Yet to Start			
	(ii)	Unit / flats	Yet to Start			
15	Status of white washing					
	(i)	External Walls	In progress			
	(ii)	Internal Walls	In progress			

KULMEET SHANGAR  
ARCHITECT  
CA/97/21741

16	Status of finishing		
	(i) Staircase with railing	Done	
	(ii) Lift wells along with water proofing	Done	
	(iii) Lift lobbies / common area floor wise	Inprogress	
17	Status of Installation		
	(within flat / unit)		
	(i) Doors and window panels	Inprogress	
	(ii) Sanitary fixtures	Yet to Start	
	(iii) Modular kitchen	NA	
	(iv) Electrical fitting / lighting	Inprogress	
	(v) Gas piping (if any)	NA	
	(other than flat / units)		
	(vi) Lift installation	Inprogress	
	(vii) overhead tanks	Done	
	(viii) Underground water tank	Done	
	(ix) Fire fighting fitting and equipment 's as per CFO NOC	Inprogress	
	(x) Electrical fitting in common areas	Inprogress	
	(xi) Compliance to conditions of environment / CRZ NOC	Inprogress	
18	Waterproofing of terraces	Done	
19	Entrance lobby finishing	Inprogress	
20	Status of Construction of compound wall	Inprogress	
Note (*) extend rows as per requirement			

  
 KULMEET SINGH  
 ARCHITECT  
 CA/97/21741

Sr. No.	Common areas and facilities amenities	Proposed (Yes / No)	Percentage of work done	Remarks
<b>B-1</b>	<b>Services</b>			
1	Internal roads & pavements	Yes		Inprogress
2	Parking	Yes		Inprogress
3	Covered no.	204		Yet to Start
4	Open No.	38		Yet to Start
5	Water supplies	Yes		Inprogress
6	Sewerage (chamber , lines , septic tanks , STP)	Yes		Inprogress
7	Storm water drains	Yes		Inprogress
8	Landscaping & tree plantation	Yes		Yet to Start
9	Parks and playgrounds	NA		Yet to Start
10	Fixing of children play equipment's	NA		Yet to Start
11	Benches	NA		NA
12	Shopping area	Yes		Yet to stsrtr
13	Street lighting / electrification	Yes		Yet to stsrtr
14	Treatment and disposal of sewerages and sullage water / STP	Yes		Inprogress
15	Electrical meter room , sub - station , receiving station	Yes		Inprogress
16	Other (option to add more )			
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17	Community center	NA		NA
18	others			
<b>B-3</b>	<b>Community building not to be transferred to RWA / competent authority</b>			
19	Schools	NA		NA
20	Dispensary	NA		NA
21	Club	NA		NA
22	Others			
<b>B-4</b>	<b>Services / facilities to be transferred to competent authority</b>			
23				

  
**KULMEET SHANGARI**  
**ARCHITECT**  
**CA/97/21741**