## PRAMOD KUMAR STRUCTURAL ENGINEERS

## Annexure B

	Description of the second seco	Annexure B Engineer's Certificate	,2		
Subje					
1.	Certificate of percentage of completion of construction work of the project  I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.				
	Sr. No.	Particulars	Information		
	1.	Project/phase of the project	Phase-I		
	2.	Location	Divine City, NH-1, Ganaur, Sonipat		
	3.	Licensed area in acres	52.906 Acres		
	4.	Area for registration in acres	52.906 Acres		
	5.	HARERA registration No.	HRERA-PKL-SNP-258-2021		
	6.	Name of licensee	LC- 263		
	7.	Name of collaborator	Rama Krishna Buildwell Pvt. Ltd.		
	8.	Name of developer	Rama Krishna Buildwell Pvt. Ltd.		
2.	Details related to inspection are as under				
	1.	Date of certifying of percentage of construction work/ site inspection	06-12-2023		
	2.	Name of engineering firm/ individual	Er. Pramod Kumar		
	3.	Date of site inspection	05-12-2023		
3.	Following technical professionals are appointed by promoter: - (as applicable)				
	Sr. No.	Consultants			
	1.	Site engineer	Name Er.Kartik Bhardwaj		
	2.	Structural consultant	Er. Pramod Kumar		
	3.	Proof consultant	Er. Dinesh Kaushik		
	4.	MEP consultant	Er. Parul Bajaj		
	5.	Quantity surveyor	Er. Abhinav Sharma		

Promod Er. PRAMOD KUMAR

Structural Engineer (Registration No. ApE/00003/20; Engineering Council of Indra (ECI) Mob : 9467333444

4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out byus.					
	1.	Total estimated cobuilding(s) in the	st for completion of the aforesaid project under reference	Construction Cost :- 92% of 5200/-Lacs:- Rs. 4784/- Lacs Infrastructure Cost :- 92% of 1000/- Lacs :-		
	2.	Estimated cost ir inspection)	ocurred till date (based on site	Rs. 920/- Lacs Rs 5704/- Lacs		
	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana					
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the being the competent authority under whose jurisdiction the aforesaid project is being implemented.					
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.					
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.					
8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in envisaged in the registration and brochure, publication material and other documents shared with the					
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;					
Date:			and tuble I	someon,		
Place:			SONIPAT	Yours faithfully, Er. PRAMOD KUMAR		
Local authority license No.:			ApE/00006/20	Structural Engineer (Registration No. ApE/00006/20)		
Local authority license No. : valid till (date)				ER PRAMOD COMARGIA (ECI)  Signature & name (in block letters)  with stamp of engineering firm/  individual		