PRAMOD KUMAR STRUCTURAL ENGINEERS

		Engineer's Certificat	e^2		
Subj	ect	Certificate of percentage of completion of constru			
1.	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.				
	Sr. No.	Particulars	Information		
	1.	Project/phase of the project	Phase-I		
	2.	Location	Divine City, NH-1, Ganaur, Sonipat		
	3.	Licensed area in acres	5.00 Acres		
	4.	Area for registration in acres	5.00 Acres		
	5.	HARERA registration No.	HRERA-PKL-SNP-258-2021		
	6.	Name of licensee	LC-60		
	7.	Name of collaborator	Rama Krishna Buildwell Pvt. Ltd.		
	8.	Name of developer	Rama Krishna Buildwell Pvt. Ltd.		
2.	Details related to inspection are as under				
	1.	Date of certifying of percentage of construction work/ site inspection	06-12-2023		
	2.	Name of engineering firm/ individual	Er. Pramod Kumar		
	3.	Date of site inspection	05-12-2023		
3.	Following technical professionals are appointed by promoter: - (as applicable)				
	Sr. No.	Consultants	Name		
	1.	Site Engineer	Er. Kartik Bhardwaj		
	2.	Structural consultant	Er. Pramod Kumar		
	3.	Proof consultant	Er. Dinesh Kaushik		
	4.	MEP consultant	Er. Parul Bajaj		
	5.	Quantity surveyor	Er. Abhinav Sharma		

Er. PRAMOD KUMAR Structural Engineer (Registration No. ApE/00006/2C)

	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.					
	1.	Total estimated cos building(s) in the af	t for completion of the foresaid project under reference	Construction Cost :- 57% of 4000/-Lacs :- Rs. 2280/-Lacs Infrastructure Cost :- 57% of 800/- Lacs:- Rs. 456/- Lacs		
	2.	Estimated cost inci	curred till date (based on site	Rs. 2736/- Lacs		
	3.	work/ MEP and a of the project certificate/ con	t of completion of the civil allied works of the building(s) for obtaining occupation appletion certificate from Fown & Country Planning,	Rs. 2064 /- Lacs		
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the being the competent authority under whose jurisdiction the aforesaid project is being implemented.					
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.					
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.					
8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard					
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;					
Date				Yours faithfully,		
Place	e:		SONIPAT	ED DDAMOD WINGAR		
Loca	l authority	license No. :	ApE/00006/20	ER. PRAMOD KUMAR Signature & name (in block letters) with stamp of		
Loca till (d		license No. : valid		engineering firm/ individual		

Er. PRAMOD KUMAR
Structural Engineer
(Registration No. ApE/00006/2C)
Engineering Council of India (ECI)
Mob : 9467333444

* Note	
1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.
2.	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3.	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4.	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.
5.	All component of work with specifications are indicative and not exhaustive.

Er. PRAMOD KUMAR
Structural Engineer
(Registration No. ApE/00006/20)
Engineering Council of India (ECI Mob : 9467333444