

ABHISHEK VERMA

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 31st Mar-23

Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH ROYALE PANCHKULA** situated Pocket- B Sector-20, Panchkula Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>Total</u>
1	Total Estimated cost of Construction	10609	647	11256
2	Total Cost Incurred till Last Quarter (i,e Dec-22)	8138	324	8462
3	Cost Incurred During the Quarter 1-2023 (Jan-23 to Mar-23)	57	0	57
4	Total cost Incurred till Mar-23	8195	324	8519
5	Rebate for Un-Finished Item + S.Tax (i,e Sep-22)	482	0	482
6	Rebate for Un-Finished Item + S.Tax 1-2023 (Jan-23 to Mar-23)	17	0	17
7	Total Rebate for Un-Finished Item + S.Tax till Mar-23	499	0	499
8	Balance Construction Cost	1916	323	2239
9	Balance Construction Cost without Handing Over cost	318	323	641

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully


ABHISHEK VERMA
BE (C) MIE, C.Eng.(I)

Place:-

Dated:-