

Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 30th JUNE-23

Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH PRESTON SONEPAT** situated on land admeasuring 6.73 Acre in Sector Village Shahpur Turk Sector-9/18 Distt Sonapat State (Haryana) being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>Total</u>
1	Total Estimated cost of Construction	10252	666	10918
2	Total cost Incurred till june-23	2699	0	2699
3	EWS REDUCTION IN COST	1040	0	1040
4	Balance Construction Cost	6513	666	7179
5	Balance Construction Percentage in term of cost	73%		

NOTES : - EWS Cost reduced due to surrender of Licence and proportional reduction of EWS required for 6 Towers only

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully

VIVEK GARG
BE / CIVIL, MIV
C. Engr. (I)