

**Quarterly Schedules** 

Project Registration Number: 132 OF 2019 DATED 11.07.2019

Project Name: THE OZONE SOLITAIRE

(TOWER-E, TOWER-F1, PART EWS & CONVENIENT SHOPPING-1)

Project Number: TEMP- RERA-PKL-603-2019

**Project Type: NEW** 

Total cumulative cost incurred on construction of the project upto 30th June, 2023 I.

(In Lacs)

S.No.	Particulars	Cost incurred upto 30.06.2023
3,1101		183.25
1.	Cost incurred on purchase of Land	
2.	Cost incurred for construction work	1383.16
	• Tower E	0.00
	Tower F1	
3.	Cost incurred on infrastructure & other structure.	0.00
	• Tower E	0.00
	• Tower F1	820.36
4.	Other costs including EDC, Taxes, Levies, Admin. etc.  Total	2386.77

Total estimated cost of the project (Revised) II.

3068.46 Lacs

Total cost incurred upto 30.06.2023

2386.77 Lacs

Estimated balance cost to be incurred for completion of the project

681.69 Lacs

Percentage (%) of completion (as per Revised Cost) III.

77.78 %

Percentage (%) of remaining work

22.22 %

(In terms of cost)

The above information has been verified from the books of account produced before us and found in accordance therewith. We believe that management had provided true and correct information and nothing has been concealed therein.

Certificate No. 1321 UDIN No. 24548704BKBUOW3099

Date: 03.01.2024 Place: Faridabad

For K. Swarup & Co. Chartered Accountants

CA Ankit Gupta

Partner

Memb. No. 548704 FRN No. 01702N



PAN: AAFFK4215L, GSTIN: 06AAFFK4215L1ZD

e-mail: ksrp70@yahoo.co.in, kswarupco@gmail.com