

ABMS DESIGN ASSOCIATES



Annexure A

ARCHITECTS & ENGINEER'S

Architect's Certificate*		
Report for quarter ending		31 st Dec 2023
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	Project Area 11302.54 sq mtr , Commercial Cum Residential Colony
2.	Location	Village Bhatola, Sector-79, Faridabad
3.	Licensed area in acres	2.09 acres & 8.571 acres
4.	Area for registration in acres	2.97 acres
5.	HARERA registration no.	124 of 20
6.	Name of licensee	Omaxe World Street Pvt. Ltd
7.	Name of collaborator	
8.	Name of developer	Omaxe World Street Pvt. Ltd
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	12.01.2024
2.	Name of Architect/ Architect's firm	ABMS Design Associates
3.	Date of site inspection	10.01.2024

APURBA BORAH
Regd. Architect
CA/2013/61618

FLAT NO. 3A, HIMGIRI APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017

ABMS DESIGN ASSOCIATES


ARCHITECTS & ENGINEER'S



3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name
1.	Site engineer	Mr. D.C Pant
2.	Structural consultant	Mr. Gyan Singh
3.	Proof consultant	
4.	MEP consultant	Mr. Digambar Singh
5.	Site incharge	Mr. D.C Pant
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date :

Place :


ARUN BORAH
 Regd. Architect
 CA/2013/61618

Signature & name (in block letters) with stamp of architect

Council of architects (CoA) registration no. : CA/2013/61618

Council of architects (CoA) registration valid till (date)

FLAT NO. 3A, HIMGIRI APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017

ABMS DESIGN ASSOCIATES



ARCHITECTS & ENGINEER'S

Table – A

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)					
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (Inclusive of excavation, foundation, basements, water proofing, etc.)		-	11.73 CR	100%
2.	Super structure (Slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	36 CR	100%
3.	MEP				
	3.1	Mechanical (Lifts, ventilation, etc.)	0.08	8.33 CR	96%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0.10	10.17 CR	90%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.10	9.31 CR	97%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.10 CR	11.75 CR	89%
	4.2	External (plaster, painting, facade, etc.)	0.10 CR	8.23 CR	78%

APURBA BORAH
Regd. Architect
CA/2013/61618

FLAT NO. 3A, HIMGIRI APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017

APURBA BORAH
Regd. Architect
CA/2013/61618

ABMS DESIGN ASSOCIATES



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile				
3.	Number of basement(s)					
	(i)	Basement Level 1	Completed		100%	
	(ii)	Basement level 2*	Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		WIP		96%	
	Super-Structure Status					
5.	Total floors in the tower/ building		48			
6.	Total area on each floor		18816 SFT			
7.	Stilt floor/ ground floor		31243 SFT			
8.	Status of laying of slabs floor wise		48		100%	
	Cumulative number of slabs in the building/ tower.....laid by end of quarter					
9.	Status of construction					
	(i)	Walls on floors	WIP		96%	
	(ii)	Staircase	WIP		97%	
	(iii)	Lift wells along with water proofing	WIP		95%	
	(iv)	Lift lobbies/ common areas floor wise	WIP		90%	
10.	Fixing of door and window frames in flats/ units		WIP		90%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	WIP		79%	
	(ii)	Electrical works including wiring	WIP		79%	
	(iii)	Plumbing works	WIP		82%	
12.	Status of wall plastering					
	(i)	External plaster	Completed			
	(ii)	Internal plaster	Completed			
13.	Status of wall tiling					
	(i)	In bathroom	Balance		86%	
	(ii)	In kitchen	Balance		80%	
14.	Status of flooring					
	(i)	Common areas	Balance		82%	
	(ii)	Units/ flats	Balance		82%	

FLAT NO. 3A, HIMGIRI APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017

APURBA BORAH
Regd. Architect
CA/2013/61618


ABMS DESIGN ASSOCIATES



ARCHITECTS & ENGINEER'S

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	-	90%
	(ii)	External walls		90%
16.	Status of finishing			
	(i)	Staircase with railing	-	88%
	(ii)	Lift wells	-	90%
	(iii)	Lift lobbies/ common areas floor wise	-	90%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	-	90%
	(ii)	Sanitary fixtures	-	70%
	(iii)	Modular kitchen	-	
	(iv)	Electrical fittings/ lighting	-	70%
	(v)	Gas piping (if any)	-	
	(other than flat/units)			-
	(vi)	Lifts installation	-	90%
	(vii)	Overhead tanks	-	89%
	(viii)	Underground water tank		89%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	-	75%
	(x)	Electrical fittings in common areas	-	75%
	(xi)	Compliance to conditions of environment/ CRZ NOC	-	
18.	Waterproofing of terraces		-	90%
19.	Entrance lobby finishing		WIP	90%
20.	Status of construction of compound wall		-	75%

Note: (*) extend rows as per requirement.

 APURBA BORAH
Regd. Architect
CA/2013/61618

FLAT NO. 3A, HIMGIRI APARTMENTS, POCKET-14, KALKAJI EXTENSION, NEW DELHI-110017

ABMS DESIGN ASSOCIATES



ARCHITECTS & ENGINEER'S

Table – B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	YES	90%	
2.	Parking			
	Covered no.	YES	75%	
	Open no.	YES	70%	
3.	Water supply	YES	80%	
4.	Sewerage (chamber, lines, septic tanks, STP)	YES	70%	
5.	Storm water drains	YES	75%	
6.	Landscaping & tree plantation	YES	40%	
7.	Parks and playgrounds	YES	50%	
	Fixing of children play equipment's	YES	50%	
	Benches	YES	60%	
8.	Shopping area	YES	90%	
9.	Street lighting/ electrification	YES	80%	
10.	Treatment and disposal of sewage and sullage water/ STP	YES	90%	
11.	Solid waste management & disposal	-		
12.	Water conservation, rain water, harvesting, percolating well/ pit	-	80%	
13.	Energy management (solar)	-	80%	
14.	Fire protection and fire safety requirements	YES	90%	
15.	Electrical meter room, sub-station, receiving station	YES	80%	
16.	Other (option to add more)	YES	0%	
B-2	Community building to be transferred to RWA			
17.	Community centre	YES	0%	
18.	others	YES	0%	
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	-		
20.	Dispensary	-		
21.	Club	-		
22.	Others	-		
B-4	Services/ facilities to be transferred to competent authority			
23.	*			

Note: (*) extend as per requirement

APURBA BORAH
Regd. Architect
CA/2013/61618