

VIJENDER JINDAL AND COMPANY

CHARTERED ACCOUNTANTS

Email: vijenderca@gmail.com

Mobile: 9315439912

1, MAX ARCADE, 9, SHOPING CENTRE, BEHIND HANUMAN DHARAM KANTA, MIE, PART-1,
Bahadurgarh (HARYANA)

Project : HL City, Bahadurgarh, Haryana
License No. : 59 & 90 of 2017

Total amount of money received from allottees
(July 2020 to Sept. 2020) 2,47,62,098.22

Money deposited in the Bank account 2,47,62,098.22

Money withdrawn from the Bank account : 21,188,288.10

Amount of funds invested on the construction
work of the project including purchase of
materials and other cost including EDC, Taxes, Etc
(July 2020 to September 2020) 1,29,86,128.66

Margin Money With Bank : 2,49,62,150.00

Quantum of money withdrawn by the promoters
for the purposes other than the project : 0.00

HL Residency Private Limited
For HL RESIDENCY PRIVATE LIMITED

Director
DIRECTOR

CERTIFICATION

The above statement is true and correct as per books, records and other information provided to us for our verifications.

For Vijender Jindal & Company
Chartered Accountants

Place: New Delhi


Date: 15-10-2020

UDIN:- 20097712 AAAAKR 6913

Partner

Vijender Jindal

M.No.: 097712



VIJENDER JINDAL AND COMPANY

CHARTERED ACCOUNTANTS

Email: vijenderca@gmail.com

Mobile: 9315439912

1, MAX ARCADE, 9, SHOPING CENTRE, BEHIND HANUMAN DHARAM KANTA, MIE, PART-1,
Bahadurgarh (HARYANA)

Project

License No

HI City Bahadurgarh Haryana
59 & 90 of 2017

Detail of Cost Incurred On project Upto 30-09-2020

S NO	Particulars	Estimated	Incurred
1	Land Cost		
	Acquistion of cost of land	92,70,000.00	92,70,000.00
	Total of land cost	92,70,000.00	92,70,000.00
2	Devlopment Cost/ Cost Of Construction		
	Estimated Cost On Construction of Appartments Certified By Engineer	58,51,30,000.00	
	Actual cost of Construction As per books of Accounts As certified By the Ca		29,07,20,248.66
	Estimated Cost on construction of infrastructure Certified By Engineer	7,56,00,000.00	
	Actual cost of Construction As per books of Accounts As certified By the Ca		
	Sub total Of development Cost / construction cost	66,07,30,000.00	29,07,20,248.66
3	Other Cost Including EDC/ldc E.t.c		
	Estimated	18,00,00,000.00	
	Incurred		7,10,35,189.64
	Total Estimated Cost Of The Real Project	85,00,00,000.00	
	Total Cost incurred of the Real Estate project		37,10,25,438.30
4	Proprtion Of the Cost Incurred On Land Cost to the land cost		100%
	Proprtion Of the Cost Incurred On Construction of Appartments to to the		
5	Estimated Apartment cost		49.68
	Proprtion Of the Cost Incurred On Construction of infrastructure to to the		
6	Estimated Infrastructure cost		

H L Residency Private Limited

For H L Residency Private Limited

Director

Director

CERTIFICATION

The Above statement Is True And Correct As per books , Records And Other
Information Provided To Us For Our Verifications

Place : New Delhi

Date : 15-10-20

UDIN: 20097712 AAAAKR6913

For Vijender Jindal & Company
Chartered Accountants

Vijender Jindal
(Partner)
M No 097712

