

TO WHOMSOEVER IT MAY CONCERN

As per Books of Accounts & records produced before us and information & explanation given by **M/s M3M India Private Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, Gurugram Manesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended June-2020 for SCO-84 project at Gurugram is here as under:-

Quarterly Progress Report for the quarter ended : 30.06.2020

| Head | Amount in Lakhs Only |
|--|----------------------|
| Expenditure on construction of apartments | 0.00 |
| Expenditure on infrastructure & other structure. | 50.38 |
| Other costs including EDC, taxes, etc | 10.71 |
| Total (Incurred) | 61.09 |
| Balance (Total Budgeted Cost, Excl. Land-Total Incurred) | 3959.37 |

| Head | Amount in Lakhs Only |
|--|----------------------|
| Opening Balance (Start of Qtr) | 0.00 |
| Amount collected against booked plots | 3576.47 |
| Amount availed from the bank/ financial institutions | 0.00 |
| Amount contributed by the promoters/ his associates | 896.79 |
| Any other receipt | 0.00 |
| Total | 4473.26 |

| Head | Amount in Lakhs Only |
|---|----------------------|
| Opening balance at the beginning of the quarter | 0 |
| Amount deposited in Escrow Account | 2771.70 |
| Amount withdrawn during the quarter | 1466.63 |
| Balance at the end of the quarter | 1305.07 |



Money withdrawn by the Promoters for the purpose other than Project-
Nil

| | |
|---|--------|
| 1.Cummulative Cost Incurred on Constructon of the Project | 50.38 |
| 2.Percentage of remaining works in terms of Cost | 84.77% |
| 3.Estimated Balance cost to be incurred | 280.42 |

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,
For **Sudhir Kumar & Company**
Chartered Accountants
FRN No. 026296N

Sudhir Kumar

(CA Sudhir Kumar)
Proprietor
M.No 501230



Place : Gurugram
Dated : 29.10.2020