


Engineer's Certificate

Report for quarter ending		January- 22 March & April-June 2020	
Subject		Certificate of Percentage of completion of construction work of the project at the end of the quarter	
1.	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.		
	Sr.No.	Particulars	Information
	1.	Project/phase of the project	M3M Prive 73
	2.	Location	Sector 73 Gurugram
	3.	Licensed area in acres	2.75 acres
	4.	Area for registration in acres	1.625 acres
	5.	HARERA Registration No.	27 of 2019
	6.	Name of licensee	27 of 2019 granted to M/S Lavish Buildmart Pvt Ltd.
	7.	Name of collaborator	M/S Lavish Buildmart Pvt Ltd.
	8.	Name of developer	M/S Lavish Buildmart Pvt Ltd.
2.	Details related to inspection are as under		
	1.	Date of certifying of percentage of construction work/ site inspection	13.07.2020
	2.	Name of engineering firm/ individual	Er. Rajkumar das
	3.	Date of site inspection	13.07.2020
3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr.No.	Consultants	Name
	1.	Site engineer	Akhilesh Kumar Singh
	2.	Structural consultant	Vintech Consultants
	3.	Proof consultant	Manish Consultant



RAJ KUMAR DAS

B.E.,M Tech (Struct.)- IIT Delhi

| email : rkdas54@gmail.com

FIE, FIGS, FIV, FIIBE, MIRC, MICI, FIAStrucE, Sr.PE

| Mobile: +919811160819

Chartered Engineer(DelhiIndia)

SJARERA2&3/072020/ M3M Prive 73

	4.	MEP consultant	Udyan Chaudhray Tech Consultants
	5.	Quantity surveyor	Brij Mohan Yadav
4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.		
	1.	Total estimated cost for completion of the building(s) in the aforesaid project under reference	Rs. 6,750 Lacs
	2.	Estimated cost incurred till date (based on site inspection)	RS.1,781 Lacs
	3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana	Rs.4,969Lacs
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the Haryana Urban Development Authority being the competent authority under whose jurisdiction the aforesaid project is being implemented.		
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.		
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.		
8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard		
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;		

RAJ KUMAR DAS

B.E.,M Tech (Struct.)- IIT Delhi

| email : rkdas54@gmail.com

FIE, FIGS, FIV, FIIBE, MIRC, MICI, FIAStrucE, Sr.PE

| Mobile: +919811160819

Chartered Engineer(DelhiIndia)

SJARERA2&3/072020/ M3M Prive 73



Date	13.07.2020	Yours faithfully, Er. RAJKUMAR DAS  
Place	Gurugram	
Local authority license No.	: N/A	
Local authority license no. valid till (date)	: N/A	
Note		
1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.	
2.	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).	
3.	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.	
4.	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.	
5.	All component of work with specifications are indicative and not exhaustive.	

Table – A

SAKSHI/2020/07/2020/ MSMT/116 75

Table – A		
Building/ Tower No.	Office Tower & Service Apartment	
Name of the building/ tower if any	Project Consist of office Tower having G+22 floors and Services Apartments G+13 addition to that 7 Lacs Sq.ft. of built Up Area Consists Retail, Cinema & Club Area.	
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per registration No. 27 of 2019 date comes to	6,750
2.	Total expenditure on the project/ phase	1,781
3.	Percentage of work done with reference to total estimated cost	21.63%
4.	Balance estimate cost to be incurred on the project	4,969
5.	Cost incurred on additional/ extra items as on 30.06.2020 not included in the estimated cost (Table -C)	NIL

Table – B**Internal & External development works in respect of the entire project/ phase of the project**

Sr. No.	Particulars	Amount (Rs. in lacs)	
		External development works	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on 09.11.2017 date	This data is included in table A	
2.	Expenditure incurred as on 30.09.2019	This data is included in table A	
3.	Work done in percentage (as percentage of the total estimated cost)	This data is included in table A	
4.	Balanced cost to be incurred (based on estimated cost)	This data is included in table A	
5.	Cost incurred on additional/ extra items as on 30.09.2019 not included in the estimated cost (table-D)	This data is included in table A	

RAJ KUMAR DAS

B.E.,M Tech (Struct.)- IIT Delhi

| email : rkdas54@gmail.com

FIE, FIGS, FIV, FIIBE, MIRC, MICI, FIAStrucE, Sr.PE

| Mobile: +919811160819

Chartered Engineer(DelhiIndia)

SJARERA2&3/072020/ M3M Prive 73

Table – C**EDC/ IDC etc in respect of the entire project/ phase of the project**

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on 30.09.2019 / date of registration	541
2.	EDC, IDC paid so far as on. 30.09.2019	541
3.	EDC, IDC paid in terms of percentage of total EDC, IDC, etc.	100%
4.	Balance EDC/ IDC to be paid	NIL

Table – D**List of extra/ additional items executed with cost.(which were not part of the original estimate of total cost)**

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on 30.09.2019 / date of registration.	Not Applicable

FOR OFFICE USE ONLY

1.	The % of work done	The % of estimated cost incurred	The deviation if any with remarks
2.	The % of the work done as on date	The % of work to be done by this time as per original projection	The deviation if any with remarks