

**TO WHOMSOEVER IT MAY CONCERN**

As per Books of Accounts & records produced before us and information & explanation given by **M/s Lekh Buildtech Pvt Limited** having its Registered Office at LGF-F-22, Sushant Shopping Arcade, Sushant Lok, Phase 1, Mehrauli - Gurugram Road, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended March-2020 for Market 113, project at Gurugram is here as under:-

**Quarterly Progress Report for the quarter ended : 31.03.2020**

Head	Amount in Lakhs Only
Expenditure on construction of apartments	0.00
Expenditure on infrastructure & other structure.	152.19
Other costs including EDC, taxes, etc	7.64
Total (Incurred)	159.83
Balance (Total Budgeted Cost, Excl. Land-Total Incurred)	5927.52

Head	Amount in Lakhs Only
Opening Balance (Start of Qtr)	0.00
Amount collected against booked plots	0.00
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	0.00
Any other receipt	0.00
<b>Total</b>	<b>0.00</b>

Head	Amount in Lakhs Only
Opening balance at the beginning of the quarter	-
Amount deposited in Escrow Account	1056.00
Amount withdrawn during the quarter	1039.25
Balance at the end of the quarter	16.75

**Money withdrawn by the Promoters for the purpose other than Project- Nil**



1.Cummulative Cost Incurred on Constructon of the Project	159.83
2.Percentage of remaining works in terms of Cost	67.95%
3. Estimated Balance cost to be incurred	338.78

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,  
For **Sudhir Kumar & Company**  
Chartered Accountants  
FRN No. 026296N

*Sudhir Kumar*



(CA Sudhir Kumar)  
Proprietor  
M.No 501230

Place : Gurugram  
Dated : 28.10.2020