

TO WHOMSOEVER IT MAY CONCERN

As per Books of Accounts & records produced before us and information & explanation given by **M/s Lekh Buildtech Pvt Limited** having its Registered Office at LGF-F-22, Sushant Shopping Arcade, Sushant Lok, Phase 1, Mehrauli - Gurugram Road, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended June-2020 for Market 113, project at Gurugram is here as under:-

Quarterly Progress Report for the quarter ended : 30.06.2020

Head	Amount in Lakhs Only
Expenditure on construction of apartments	0.00
Expenditure on infrastructure & other structure.	27.72
Other costs including EDC, taxes, etc	0.00
Total (Incurred)	27.72
Balance (Total Budgeted Cost, Excl. Land-Total Incurred)	5899.80

Head	Amount in Lakhs Only
Opening Balance (Start of Qtr)	0.00
Amount collected against booked plots	0.00
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	0.00
Any other receipt	0.00
Total	0.00

Head	Amount in Lakhs Only
Opening balance at the beginning of the quarter	16.75
Amount deposited in Escrow Account	5.00
Amount withdrawn during the quarter	10.45
Balance at the end of the quarter	11.30

Money withdrawn by the Promoters for the purpose other than Project- Nil



1.Cummulative Cost Incurred on Constructon of the Project	179.91
2.Percentage of remaining works in terms of Cost	63.92%
3.Estimated Balance cost to be incurred	318.70

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,
For **Sudhir Kumar & Company**
Chartered Accountants
FRN No. 026296N

Sudhir Kumar

(CA Sudhir Kumar)
Proprietor
M.No 501230



Place : Gurugram
Dated : 28.10.2020