

Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 30th Sep-20


Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH ROYALE PANCHKULA** situated Pocket- B Sector-20, Panchkula Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>Total</u>
1	Total Estimated cost of Construction	10609	647	11256
2	Total Cost Incurred till Last Quarter (i.e Jun - 20)	7087	215	7302
3	Cost Incurred During the Quarter 3-2020 (Jul-20 to Sep-20)	90	0	90
4	Total cost Incurred till Sep-20	7176	215	7391
5	Rebate for Un-Finished Item + S.Tax (i.e Jun-20)	185	0	185
6	Rebate for Un-Finished Item + S.Tax (Jul-20 to Sep-20)	18.8	0.0	18.8
7	Total Rebate for Un-Finished Item + S.Tax	204	0	204
8	Balance Construction Cost	3229	432	3661

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully


VIVEK GARG
BE (C) FIE, MIV
C. Engr. (I)

Place:-

Dated:-