

K&N RAO'S ARCHITECTS

SHOP NO. 404 SHIVAM COMPLEX, OLD DLEHI GURGAON ROAD, OPP. HUDA OFFICE, SECTOR-14,
GURGAON, HARYANA. Mob. 9555633586, 8700172670 E-mail: ar.pardeepyadav@gmail.com
HARYANA GOVT. GAZ. (EXTRA), MAY 10, 2019 (VYSK. 20 ,1941 SAKA)

Annexure- B

Engineer's Certificate

Report for Quarter Ending		30.06.2020
Subject		Certificate of percentage of completion of construction work of the project at the end of the quarter:
1	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.	
	Sr.No	Particulars
		Information
	1	Project/phase of the project
	2	Location
	3	Licensed area in acres
	4	Area for registration in acres
	5	HARERA registration no.
	6	Name of licensee
	7	Name of collaborator
	8	Name of developer
2	Details related to inspection are as under	
	1	Date of certifying of percentage of construction work/ site inspection
	2	Name of engineering firm/ individual
	3	Date of site inspection
3	Following technical professionals are appointed by promoter: - (as applicable)	
	Sr.No	Consultants
		Name
	1	Site Engineer
	2	Structural consultant
	3	Proof consultant
	4	MEP consultant
	5	Quantity surveyor
4	Following technWe have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.	
	1	Total estimated cost for completion of the building(s) in the aforesaid project under reference
		(Total of Table-A & Total-B)
		28307
	2	Estimated cost incurred till date (based on site inspection)
		16508

K&N RAO'S ARCHITECTS

SHOP NO. 404 SHIVAM COMPLEX, OLD DLEHI GURGAON ROAD, OPP. HUDA OFFICE, SECTOR-14, GURGAON, HARYANA. Mob. 9555633586, 8700172670 E-mail: ar.pardeepyadav@gmail.com

TABLE- B

Internal & External development works in respect of the entire project/ phase of the project			
Sr.No.	Particulars	Amount (Rs. in Lakh)	
		External Development Works	Internal Development Works
1	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on 8th August 2013		6678
2	Expenditure incurred as on 30.06.2020		2702
3	Work done in percentage (as percentage of the total estimated cost)		40.5
4	Balanced cost to be incurred (based on estimated cost)		3976
5	Cost incurred on additional/ extra items as on 30.06.2020 not included in the estimated cost		NIL

***Note**

1	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.
2	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3	The estimated cost includes all labor, material, equipment and machinery required to carry out entire work.
4	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.
5	All component of work with specifications are indicative and not exhaustive.

Date		Yours faithfully,
Place		Dr. NAVEEN KUMAR Signature & name in block letters, with stamp of engineering firm/individual
License No. ADMN-2020/43		Professional Engineer Huda No. 2020/43 H. No. 404, Sec-15, Part-II Gurgaon-122001 (Hr.)