



Engineer's Certificate		
Report for quarter ending	30 th September 2020	
Subject	Certificate of percentage of completion of construction work of the project at the end of the quarter:	
1.	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.	
Sr. No.	Particulars	Information
1.	Project/phase of the project	Sobha City, Phase-3
2.	Location	Sector-108, Babupur Village, Gurugram, Haryana
3.	Licensed area in acres	39.375 acres
4.	Area for registration in acres	0.754 acres
5.	HARERA Registration No.	12 of 2019
6.	Name of licensee	M/s Chintels India Limited M/s Vidu Properties Private Limited M/s Chintels Credit Corporation Limited M/s Madhyanchal Leasing Limited Mr. Prashant Solomon Mr. Rohan Solomon Mr. Ramesh Solomon Mrs. Chanderlekha Solomon
7.	Name of collaborator	NA
8.	Name of developer	M/s Sobha Limited

Mr. Durga Prasad KVR
Senior Vice President - S
M/s. SOBHA LIMITED
IE(I) Membership No-M-1591699

2.	Details related to inspection are as under																			
1.	Date of certifying of percentage of construction work/ site inspection	30 th September, 2020																		
2.	Name of engineering firm/ individual	Mr. Durga Prasad K.V.R./Sobha Ltd.																		
3.	Date of site inspection	30 th September, 2020																		
3.	Following technical professionals are appointed by promoter: - (as applicable)																			
	<table border="1"> <thead> <tr> <th data-bbox="239 705 335 817">Sr. No.</th> <th data-bbox="335 705 798 817">Consultants</th> <th data-bbox="798 705 1428 817">Name</th> </tr> </thead> <tbody> <tr> <td data-bbox="239 817 335 896">1.</td> <td data-bbox="335 817 798 896">Site engineer</td> <td data-bbox="798 817 1428 896">Mr. Yeshveer</td> </tr> <tr> <td data-bbox="239 896 335 974">2.</td> <td data-bbox="335 896 798 974">Structural consultant</td> <td data-bbox="798 896 1428 974">Mr. Durga Prasad K.V.R.</td> </tr> <tr> <td data-bbox="239 974 335 1052">3.</td> <td data-bbox="335 974 798 1052">Proof consultant</td> <td data-bbox="798 974 1428 1052">Mr. Durga Prasad K.V.R.</td> </tr> <tr> <td data-bbox="239 1052 335 1131">4.</td> <td data-bbox="335 1052 798 1131">MEP consultant</td> <td data-bbox="798 1052 1428 1131">Mr. Prasanna Venkatesh G/ Mr. Devaraja</td> </tr> <tr> <td data-bbox="239 1131 335 1176">5.</td> <td data-bbox="335 1131 798 1176">Quantity surveyor</td> <td data-bbox="798 1131 1428 1176">Mr. Vasantha Kumar P.</td> </tr> </tbody> </table>	Sr. No.	Consultants	Name	1.	Site engineer	Mr. Yeshveer	2.	Structural consultant	Mr. Durga Prasad K.V.R.	3.	Proof consultant	Mr. Durga Prasad K.V.R.	4.	MEP consultant	Mr. Prasanna Venkatesh G/ Mr. Devaraja	5.	Quantity surveyor	Mr. Vasantha Kumar P.	
Sr. No.	Consultants	Name																		
1.	Site engineer	Mr. Yeshveer																		
2.	Structural consultant	Mr. Durga Prasad K.V.R.																		
3.	Proof consultant	Mr. Durga Prasad K.V.R.																		
4.	MEP consultant	Mr. Prasanna Venkatesh G/ Mr. Devaraja																		
5.	Quantity surveyor	Mr. Vasantha Kumar P.																		
4.	<p>We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.</p>																			
1.	Total estimated cost for completion of the building(s) in the aforesaid project under reference	6,520																		
2.	Estimated cost incurred till date (based on site inspection)	772																		
3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana.	5,748  Mr. Durga Prasad KVR Senior Vice President - Structures M/s. SOBHA LIMITED IE(I) Membership No-M-1691699																		

5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the Director , Town & Country Planning being the competent authority under whose jurisdiction the aforesaid project is being implemented.
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.
8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;

Date	:	Yours faithfully, stamp of engineering firm/ individual
Place	:	
Local authority license No.	:M-1691699	
Local authority license no. valid till (date)	: Valid for Lifetime	


Mr. Durga Prasad KVR
 Senior Vice President - Structures
 M/s. SOBHA LIMITED
 IE(I) Membership No-M-1691699

*Note	
1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/completion certificate.
2.	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3.	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4.	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.
5.	All component of work with specifications are indicative and not exhaustive.



Mr. Durga Prasad KVR
 Senior Vice President - Structures
 M/s. SOBHA LIMITED
 IE(I) Membership No-M-1691699

Table - A		
Building/Tower No.	Tower No. C4	
Name of the building/tower if any	Sobha City, Phase-3	
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/tower of the real estate project/phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per registration No.12 of 2019 comes to	6,361
2.	Total expenditure on the project/ phase	764
3.	Percentage of work done with reference to total estimated cost	12%
4.	Balance estimate cost to be incurred on the project	5,597
5.	Cost incurred on additional/ extra items as on 30 th September, 2020 not included in the estimated cost (Table - C)	NIL

Table - B			
Internal & External development works in respect of the entire project/phase of the project			
Sr. No.	Particulars	Amount (Rs. in lacs)	
		External Development works	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on 27 th February 2019 date	NIL	159
2.	Expenditure incurred as on 30 th September 2020	NIL	8
3.	Work done in percentage (as percentage of the total estimated cost)	NIL	5%
4.	Balanced cost to be incurred (based on estimated cost)	NIL	151
5.	Cost incurred on additional/ extra items as on 30 th September, 2020 not included in the estimated cost (table-D)	NIL	NIL


Mr. Durga Prasad KVR
 Senior Vice President - Structures
 M/s. SOBHA LIMITED
 IE(I) Membership No-M-1691699

Table - C		
EDC/ IDC etc in respect of the entire project/ phase of the project		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on 27 th February 2019 date of registration	335
2.	EDC, IDC paid so far as on 30 th September 2020	335
3.	EDC, IDC paid in terms of percentage of total EDC, IDC, etc.	100%
4.	Balance EDC/ IDC to be paid	NIL

Table - D		
List of extra/additional items executed with cost. (Which were not part of the original estimate of total cost)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on _____ date of registration	NIL

Note: (*) extend as per requirement

FOR OFFICE USE ONLY			
1.	The % of work done	The % of estimated cost incurred	The deviation if any with
2.	The % of the work done as on date	The % of work to be done by this time as per original	The deviation if any with


Mr. Durga Prasad KVR
 Senior Vice President - Structures
 M/s. SOBHA LIMITED
 IE(I) Membership No-M-1691699