

CERTIFICATE

Group housing colony namely " CASA ROMANA" in Sector-22 Dharuhera.							
Estimated cost and cost incurred of Casa Romana as on 30-06-2023							
		Towers :- L,M,N,P,R,S,H,J,K,U,T			Non Tower Basement		
S. No.	Particulars	Total (%age)	%age of activity Complete as on 30.06.2023	Remaining% of work	Total (%age)	%age of activity Complete as on 30.06.2023	Remaining% of work
1	Earth Work	2.49%	2.49%	0.00%	16.66%	16.66%	0.00%
2	Back Filling	0.09%	0.09%	0.00%	0.43%	0.06%	0.37%
3	Concrete Work (PCC)	0.28%	0.28%	0.00%	1.29%	0.91%	0.38%
4	Form Work	6.39%	5.22%	1.16%	3.56%	2.05%	1.51%
5	Reinforcement work	32.37%	26.79%	5.58%	21.62%	12.64%	8.98%
6	RCC Concrete Work	29.90%	26.17%	3.73%	21.57%	11.40%	10.17%
7	Brick Work/ Paneling	4.86%	3.89%	0.97%	0.00%	0.00%	0.00%
8	Fixing of door window frame	1.04%	0.28%	0.76%	0.00%	0.00%	0.00%
9	Railing in balcony & stair case	0.62%	0.23%	0.39%	0.00%	0.00%	0.00%
10	Internal & External plastering	6.08%	1.48%	4.60%	0.00%	0.00%	0.00%
11	Misc. item such as Brick koba, waterproofing etc.	1.79%	0.81%	0.99%	17.27%	9.35%	7.92%
12	Finishing & other misc work including electrical & plumbing	14.09%	2.364%	11.72%	17.60%	0.00%	17.60%
	TOTAL	100.00%	70.11%	29.89%	100.00%	53.06%	46.94%

Note:- "**Since the quarterly reports only represents a cumulative picture of construction activity and not tower wise, it is hereby clarified that as of today, the towers L, M & S are complete to the tune of 90-95%."

FOR M/S SATYA ARCHITECTS.



SATYA PRAKASH SHARMA
(Principal Architect / Proprietor)