



## ARCHITECTS AND INTERIOR DESIGNERS

1st Floor, SCO-36, HUDA Old Jail Land Complex, Near Sadar Bazar,  
Gurugram-122001, Tel: 0124-4380570, M: 9810757750,  
E: satyaprakasharchitect@gmail.com, satyaarchitects@rediffmail.com,  
Web: www.satyaarchitects.com

### CERTIFICATE

Group housing colony namely " CASA ROMANA" in Sector-22 Dharuhera.							
Estimated cost and cost incurred of Casa Romana as on 30-09-2023							
		Towers :- L,M,N,P,R,S,H,J,K,U,T			Non Tower Basement		
S. No.	Particulars	Total (%age)	%age of activity Complete as on 30.09.2023	Remaining% of work	Total (%age)	%age of activity Complete as on 30.09.2023	Remaining% of work
1	Earth Work	2.49%	2.49%	0.00%	16.66%	16.66%	0.00%
2	Back Filling	0.09%	0.09%	0.00%	0.43%	0.07%	0.36%
3	Concrete Work (PCC)	0.28%	0.28%	0.00%	1.29%	0.91%	0.38%
4	Form Work	6.39%	5.22%	1.16%	3.56%	2.23%	1.33%
5	Reinforcement work	32.37%	26.79%	5.58%	21.62%	13.28%	8.33%
6	RCC Concrete Work	29.90%	26.17%	3.73%	21.57%	12.08%	9.49%
7	Brick Work/ Panelling	4.86%	3.89%	0.96%	0.00%	0.00%	0.00%
8	Fixing of door window frame	1.04%	0.28%	0.76%	0.00%	0.00%	0.00%
9	Railing in balcony & stair case	0.62%	0.31%	0.31%	0.00%	0.00%	0.00%
10	Internal & External plastering	6.08%	1.59%	4.48%	0.00%	0.00%	0.00%
11	Misc. item such as Brick koba, waterproofing etc.	1.79%	0.81%	0.99%	17.27%	9.35%	7.92%
12	Finishing & other misc work including electrical & plumbing	14.09%	2.49%	11.60%	17.60%	0.62%	16.98%
	<b>TOTAL</b>	<b>100.00%</b>	<b>70.41%</b>	<b>29.57%</b>	<b>100.00%</b>	<b>55.20%</b>	<b>44.79%</b>

Note: - "\*\*Since the quarterly reports only represents a cumulative picture of construction activity and not tower wise, it is hereby clarified that as of today, the towers L, M & S are complete to the tune of 90-95%. "

FOR M/S SATYA ARCHITECTS.



SATYA PRAKASH SHARMA  
(Principal Architect / Proprietor)