



TO WHOM IT MAY CONCERN

It is certified that total cumulative cost incurred upto 31.12.2020 and to be incurred on the construction of the project “Gawar City” owned by M/S Gawar Infra Pvt. Ltd. Sec-11, Fatehabad road Ratia for completion of the project is as under: -

1. Total Cumulative cost incurred on Construction of the project = 934 Lacs
(Inculding Staff salary & wages Expenses Etc.)
2. The percentage of remaining work: -
 - (i) Electrification remaining work 75%
 - (ii) Installation of STP remaining 100%
3. Estimate balance cost to be incurred = 250 Lacs

The above certificate is issued on the basis of relevant information & records produced before us and on the request of Management of Gawar infra Pvt. Ltd.

For and on behalf of Gawar Infra Pvt. Ltd.

Rakesh Kumar
Director
(DIN : 02082036)

For M/s Murari Garg & Co.
Chartered Accountants
(FRN 013241N)



C.A Murari Garg
M.No. 092333
Partner
UDIN 21092333AAAAAH3005

Date: 09-01-2021

Place: Hisar (Haryana)