## JAIN AMBUJ & ASSOCIATES (CHARTERED ACCOUNTANTS)



	Chartered Accountants Certificate[1]							
Report for quarter ending			SEP'22 (Q2)					
Subject			Certificate for withdrawal of money from separate RERA accountant the end of the quarter SEP-22					
			puntant for certifying withdrawal of money from separate RERA account at the end of					
	the quarter SEP'22.							
	Sr. No. Particulars		Information					
	1	Project/phase of the project	Godrej Meridien, Phase 3					
	2	Location	Sector-106, Gurugram, Haryana					
	3	Licensed area in acres (project)	14.793					
1	4	Area for registration in acres (phase)	5.06					
	5	HARERA registration no.	RC/REP/HARERA/GGM/393/125/2020/09					
	6	Name of licensee	Godrej Real View Developers Pvt. Ltd.					
	7	Name of collaborator	-					
	8	Name of developer	Godrej Real View Developers Pvt. Ltd.					
	9	Estimated cost of real estate project (in Lacs)	57067.61					
	Details related to inspection are as under							
		Date of certifying withdrawal of money						
2	1	from separate RERA account at the end of the quarter	7-Sep-23					
	2	Name of chartered accountant firm/individual	Jain Ambuj & Associates					
3	I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;							
4	This certificate is being issued as per the requirement of compliance in accordance with the Real Estate (Regulation and Development) Act, 2016/ the Haryana Real Estate (Regulation and Development) Rules, 2017 by the company for the project/phase under re and is based on the records and documents produced before me and explanations provided to me by the management of the com is based on the verification of books of accounts and other related documents till (30-09-2022)							
5	Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/ development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date.							

Yours faithfully,

Date: 07/09/2023 Place: Gurugram

For Jain Ambuj & Associates

sd/- & stamp JAIN AMBUJ & ASSOCIATES

UDIN-23529185BGSRCS7015

CA Ambuj Jain Partner Membership no. 529185

> Address: 1081, Sector -39, GURGAON-122001, HARYANA Contact: 9540572884

 $Email\ id: ca. ambuj 14@gmail. com$ 

## **JAIN AMBUJ & ASSOCIATES** (CHARTERED ACCOUNTANTS)



Table - A

Project cost details (in lacs)					
Sr.	D .: 1	Estimated (column - A)		Incurred (column - B)	
No.	Particulars	Amount ( in lacs)	(%) of total project cost	Incurred (in Lacs)	(%) of total incurred
1.	Land cost	10,852.47	19.02%	10,823.02	45.01%
2.	External Development Charges & Infrastructure Development Charges	835.05	1.46%	835.05	3.47%
3	Internal Development Works	1,361.90	2.39%	-	0.00%
4	Cost of construction	32,640.19	57.20%	5,662.55	23.55%
5	Cost of construction of community facilities	-	0.00%	-	0.00%
6	Other costs	11,378.01	19.94%	6,726.81	27.97%
7	Total estimated cost of the real estate	nated cost of the real estate project (1+2+3+4+5+6+7) of estimated cost (column-A)			
8	Total cost incurred and paid of the real estate project (1+2+3+4+5+6+7) of incurred and paid (column-B) (taking into account the proportionate land cost, this in effect allows the promoter to withdraw the proportionate land cost component of construction)				24,047.42
9	<b>Percentage of completion of construction work</b> (as per project architect's certificate by the end of quarter)				15.20%
10	Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost.				42.14%
11	Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now			24,047.42	
12	Less amount withdrawn till date of this certificate as per the books of accounts and bank 11,139				11,139.03
13	Net amount which can be withdrawn from the separate RERA bank account under this certificate 12,908.40				
Note: - area.	Paid Land Cost is apportioned on the b	asis of saleable area o	and EDC IDC cost paid to	authority is apportio	ned on the basis of Land

	Table - B						
Details of SEPARATE RERA bank account:							
1.	Bank name	ICICI Bank					
2.	Branch name	DLF QUTUB PLAZA,					
3.	Account no.	017705012037					
4.	IFSC code	ICIC0000177					
5.	Opening balance at the end of previous quarter (as on 01.07.2022)( in INR)	1,761,177					
6.	Deposits during the quarter under report ( in INR)	223,355,303					
7.	Withdrawals during the quarter under report ( in INR)	224,106,100					
	Closing balance at the end of the quarter (as on 30.09.2022) (in INR)	1,010,379					



Email id: ca.ambuj14@gmail.com