




HARERA
GURUGRAM

QUARTERLY
PROGRESS
REPORT



QUARTERLY PROGRESS REPORT

NAME OF THE PROJECT/ PHASE
Suncity Avenue 76, Affordable Residential Group housing Colony,
REPORT FOR QUARTER ENDING
31 st March 2020
REGISTRATION NO.
78 of 2019 - (RC/REP/HARERA/GGM/384/116/2019/78 dated 23.12.2019)
PROJECTED DATE OF COMPLETION
30.09.2024
NAME OF THE PROMOTER
Suncity Projects Pvt. Ltd.

For Suncity Projects Pvt. Ltd.

Authorised Signatory

From	To
Suncity Projects Pvt. Ltd., LGF-10, Vasant Square Mall, Plot-A, Sector-B, Pocket-V, Community Centre, Vasant Kunj, New Delhi - 110070	The Haryana Real Estate Regulatory Authority, Gurugram, New PWD Rest House, Civil lines, Gurugram - 122001

Subject: Application for Quarterly progress report of project

Project name: Suncity Avenue 76
Location of Project: Sector 76, Gurugram

Sir,

Enclosed is an application for Quarterly progress report of real estate project as mentioned above for consideration of the Authority. Index of the documents is enclosed.

S.N.	PART	PARTICULARS	PAGE NO.
1.	A	Physical progress	5
2.	B	Financial progress	21
3.	C	Miscellaneous	23

Dated: 29-09-2020

Signature of the authorized representative
Mobile No. : 9654131894

E-mail Id : info@suncityprojects.com

For and on the behalf of the
applicant/company

For Suncity Projects Pvt. Ltd.

Ravi

Affix seal of the applicant/company

For Suncity Projects Pvt. Ltd.

Ravi

Authorized Signatory

FORM QPR-I


1. PARTICULARS OF THE PROJECT			
Sr. No.	Particular	Detail	
1.	Name of the project/phase of the project registered	Suncity Avenue 76, Affordable Residential Group housing Colony,	
2.	Web address of the project	www.suncityprojects.com	
3.	Location	Sector 76, Gurugram	
4.	Total licensed area of the project	10 Acre,	
5.	Present phase registered (Phase no.)	Whole project	
6.	Area of phase registered	10 Acre,	
7.	No. of units in the project/ phase	1464 Residential flats & 109 Commercial units	
8.	Type of Project or phase of the project	Affordable Group Housing Project	
9.	Start date of the project/phase of the project	06.11.2019	
10.	Validity of registration certificate	Valid from	Valid upto
		06.11.2019	30.09.2024
11.	Quarter for which information is provided (quarter ending on)	31 st Dec 2019	

For Suncity Projects Pvt. Ltd.

 Authorised Signatory

PART - A - PHYSICAL PROGRESS						
1.	Schedule of physical progress at the end of the quarter plot wise (in case of plotted colony)					
Block No.	No. of plots	Tentative completion date of services	Estimated no. of plots for which laying down of services complete at the end of the quarter	Actual no. of plots for which laying down of services complete at the end of the quarter	Variance	Remarks
Block 1						
Block 2						
Block 3						
Block 4						
Block 5						
Total plots						

For Suncity Projects Pvt. Ltd.



Authorised Signatory

2. Schedule of physical progress at the end of the quarter apartment/ unit wise (in case of group housing and commercial)						
Tower No.	No. of units	Tentative completion date	Estimated no. of units/ apartments complete in all respect ready for applying OC at the end of the quarter	Actual no. of units/ apartments complete in all respect ready for applying OC at the end of the quarter	Variance	Remarks
Tower A1	112	30/09/2024	0	0	0	
Tower A2	115	30/09/2024	0	0	0	
Tower B1	131	30/09/2024	0	0	0	
Tower B2	131	30/09/2024	0	0	0	
Tower B3	131	30/09/2024	0	0	0	
Tower B4	131	30/09/2024	0	0	0	
Tower B5	131	30/09/2024	0	0	0	
Tower B6	118	30/09/2024	0	0	0	
Tower B7	133	30/09/2024	0	0	0	
Tower B8	133	30/09/2024	0	0	0	
Tower C1	99	30/09/2024	0	0	0	
Tower C2	99	30/09/2024	0	0	0	
Total units	1464					
Commercial Unit	109	30/09/2024	0	0	0	

Signature of the Authorised Signatory

[Signature]

Authorised Signatory


3.	Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
	Tower A1					
	Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks
	1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation 0% Foundation 0%	Excavation 0% Foundation 0%	Nil	Yet to start as per schedule
	2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule
	3.	MEP				
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	4.	Finishing				
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule
3.	Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					

For Suncity Projects Pvt. Ltd.
For Suncity Projects Pvt. Ltd.


Authorised Signatory


Tower A2						
Sr. No.	Particulars		Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		Excavation 0% Foundation 0%	Excavation 0% Foundation 0%	Nil	Yet to start as per schedule
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		Slab 0%, staircase 0%, lift wells 0%.	Slab 0%, staircase 0%, lift wells 0%.	Nil	Yet to start as per schedule
3.	MEP					
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
4.	Finishing					
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule

For Suncity Projects Pvt. Ltd.


Authorized Signatory

3. Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
Tower B1					
Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Slab 0% Block work 0%, stair case 0%, lift wells 0%.	Slab 0% Block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule
3.	MEP				
	(i) Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii) Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii) Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
4.	Finishing				
	(i) Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii) External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule

3.	Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
Tower B2						
Sr. No.	Particulars		Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule
3.	MEP					
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
4.	Finishing					
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule

For Suncity Projects Pvt. Ltd.

 Authorized Signatory

3.	Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
	Tower B3					
	Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks
	1.	Sub structure (inclusive of excavation, foundation, basements, water proofing etc.)	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%
	2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	0%
	3.	MEP				
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	4.	Finishing				
(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule	
(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule	

For Suncity Projects Pvt. Ltd.


Authorised Signatory

3.	Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
Tower B4						
Sr. No.	Particulars		Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		Excavation 0% Foundation 0% Basement 0%	Excavation 0% Foundation 0% Basement 0%	Nil	Yet to start as per schedule
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		Slab 0% Block work 0%, stair case 0%, lift wells 0%.	Slab 0% Block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule
3.	MEP					
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
4.	Finishing					
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule

For Sunelty Projects Pvt. Ltd.

 Authorised Signatory

3.	Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
	Tower B5					
	Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks
	1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation 0% Foundation 0% Basement 0%	Excavation 0% Foundation 0% Basement 0%	Nil	Yet to start as per schedule
	2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule
	3.	MEP				
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	4.	Finishing				
(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule	
(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule	

3.	Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
Tower B6						
Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks	
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation 0% Foundation 0%	Excavation 0% Foundation 0%	Nil	Yet to start as per schedule	
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule	
3.	MEP					
(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule	
(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule	
(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule	
4.	Finishing					
(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule	
(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule	


For Suncity Projects Pvt. Ltd.

3. Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
Tower B7					
Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation 0% Foundation 0%	Excavation 0% Foundation 0%	Nil	Yet to start as per schedule
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule
3.	MEP				
(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
4.	Finishing				
(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule

For Suncity Projects Pvt. Ltd.


3.	Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
Tower B8						
Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks	
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation 0% Foundation 0%	Excavation 0% Foundation 0%	Nil	Yet to start as per schedule	
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule	
3.	MEP					
(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule	
(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule	
(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule	
4.	Finishing					
(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule	
(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule	

For Sundity Projects Pvt. Ltd.


Authorised Signatory

3.	Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
	Tower C1					
	Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks
	1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation 0% Foundation 0%	Excavation 0% Foundation 0%	Nil	Yet to start as per schedule
	2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule
	3.	MEP				
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii)	Electrical (conducting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	4.	Finishing				
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule

For Suncity Projects Pvt. Ltd.



Authorised Signatory

3.	Schedule of physical progress stage wise at the end of the quarter for each tower (in case of group housing and commercial)					
Tower C2						
Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks	
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation 0% Foundation 0%	Excavation 0% Foundation 0%	Nil	Yet to start as per schedule	
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule	
3.	MEP					
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
4.	Finishing					
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule


For Suncity Projects Pvt. Ltd.


Authorised Signatory

4. Schedule of physical progress of infrastructure and services at the end of the quarter					
Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks
Infrastructure					
Services					
1.	Roads and Pavements	0%	0%	Nil	Yet to start as per schedule
2.	Parking	0%	0%	Nil	Yet to start as per schedule
3.	Water Supply	0%	0%	Nil	Yet to start as per schedule
4.	Sewerage	0%	0%	Nil	Yet to start as per schedule
5.	Electrification	0%	0%	Nil	Yet to start as per schedule
6.	Storm Water drainage	0%	0%	Nil	Yet to start as per schedule
7.	Parks and Play grounds	0%	0%	Nil	Yet to start as per schedule
8.	Street Light	0%	0%	Nil	Yet to start as per schedule
9.	Renewable energy system	0%	0%	Nil	Yet to start as per schedule
10.	Security and Firefighting services	0%	0%	Nil	Yet to start as per schedule
11.	STP	0%	0%	Nil	Yet to start as per schedule
12.	Underground tank	0%	0%	Nil	

13.	Rain water harvesting	0%	0%	Nil	Yet to start as per schedule
14.	Electrical sub station	0%	0%	Nil	Yet to start as per schedule
Community building to be transferred to RWA					
15.	Community centre	N/A	N/A	N/A	
Community sites to be sold to third party or to be retained by promoter or to be transferred to competent authority					
16.	Schools/Creche	0%	0%	0%	
17.	Club house/Community Centre	0%	0%	0%	
18.	Hospital and dispensary	N/A	N/A	N/A	
19.	Shopping area/Commercial	0%	0%	0%	
20.	Others	N/A	N/A	N/A	

For Suncity Projects Pvt. Ltd.


Authorised Signatory

PART - B - FINANCIAL PROGRESS

1. Quarterly estimated expenditure at the end of the quarter [INR (in lacs)]

Sr. No	Description	Estimated	Actual	Variance	Remarks
1.	Land cost expenditure	0	0		
2.	External development charges	0	0		
3.	Infrastructure development charges	0	0		
4.	Internal development works	35	0	35	
5.	Cost of construction	1267.54	422.40	845.14	
6.	Cost of construction of community facilities	0	0	0	
7.	Others cost	372.61	332.78	39.83	Including site Expense, finance cost, Marketing and other cost.
8.	Expenditure during the quarter (1+2+3+4+5+6+7)	1675.15	755.18	919.97	
9.	Total expenditure upto end of previous quarter	8526.95	7883.1	643.85	
10.	Cumulative cost at the end of the quarter (8+9)	10202.1	8638.28	1563.82	
11.	Total estimated project cost		25134.4		


For Suncity Projects Pvt. Ltd.



Authorized Signatory

	12.	% of financial progress $\frac{10}{11} \times 100$		34.37%		
2.	Quarterly estimated sources of funds for the project at the end of the quarter [INR (in lacs)]					
	Sr. No	Description	Estimated	Actual	Variance	Remarks
	1.	Sale proceeds	6546.88	2544.83	4002.05	Sale proceeds are net of refunds & taxes
	2.	Temporarily funding /loan disbursement from other sources	0	0	0	
	3.	Loans disbursement from Banks & Financial Institutions	1544.74	0	1544.74	
	4.	Others (Equity etc.)	0	0	0	
	5.	Total estimated available funds during the quarter	8091.62	2544.83	5546.79	
	6.	Cumulative availability of funds	17237.89	9885.02	7352.87	
3.	Net cash flow status at the end of the quarter [INR (in lacs)]					
	Sr. No	Description	Estimated	Actual	Variance	Remarks
	1.	Total expenditure during the quarter	1675.15	755.18	1277.61	
	2.	Total fund availability during the quarter	8091.62	2544.83	6424.02	
	3.	Net cash flow during the quarter	6416.47	1789.65	5146.41	

For Suncity Projects Pvt. Ltd.


 Authorised Signatory

	4.	Cumulative cash flow till end of the quarter	7035.79	1246.74	5432.07	
--	----	--	---------	---------	---------	--

PART - C - MISCELLANEOUS


1.	List of agents booked units during the quarter				
	Sr. No.	Name of the agent	No. of units booked	Unit no.	Area
	1				
2.	Details of advertisements issued during the quarter :				
	Sr. No.	Name of the paper	Edition	Date of publication	
	1.	Navbharat Times-Mains-(Delhi NCR)	Hindi	13-Feb-20	
	2.	TOI-Delhi Times-(Delhi)	English	13-Feb-20	
	3.	Dainik Jagran-Jagran City-(Delhi)	Hindi	13-Feb-20	
	4.	Dainik Bhaskar-(Gurgaon)	Hindi	27-Feb-20	
	5.	Business Standard-(Delhi)	English	28-Feb-20	
	6.	Business Standard- (Delhi)	Hindi	28-Feb-20	
	7.	Dainik Bhaskar-(Gurgaon)	Hindi	28-Feb-20	
	8.	Business Standard-(Delhi)	English	06-Mar-20	

For Surecity Projects Pvt. Ltd.

9.	Business Standard- (Delhi)	Hindi	06-Mar-20
10	Dainik Bhaskar-(Gurgaon)	Hindi	06-Mar-20
11	Business Standard-(Delhi)	English	14-Mar-20
12	Business Standard- (Delhi)	Hindi	14-Mar-20
13	Dainik Bhaskar-(Gurgaon)	Hindi	14-Mar-20

3. List of legal cases (if any) -----NIL				
Sr. No.	Project	Name of Parties/ Case No.	Issue involved	Next date and its status
	*			

For Suncity Projects Pvt. Ltd.


Authorised Signatory

4. Sale report during the quarter (in crs.)

Sr. No.	Unit no.	Total area	Date of booking	Sale value (Rs.)	Collection (Rs.)	Balance (Rs.)	Name of Allottee
1	A1-1005	582.33	24-Feb-20	0.24	0.06	0.18	Ruchika Aggarwal
2	A1-1008	582.33	24-Feb-20	0.24	0.01	0.23	Asha Vijay
3	A1-102	635.08	24-Feb-20	0.26	0.06	0.19	Sunita Kumari
4	A1-1101	582.33	24-Feb-20	0.24	0.06	0.18	Pallavi Bhatia/Krishan Chand Chugh
5	A1-1104	582.33	24-Feb-20	0.24	0.01	0.23	Swati Balkrishna Sonawane
6	A1-1105	582.33	24-Feb-20	0.24	0.06	0.18	Krishna Singh
7	A1-1203	635.08	24-Feb-20	0.26	0.06	0.19	Kartik Bharara
8	A1-1207	635.08	24-Feb-20	0.26	0.06	0.19	Pardeep Kumar
9	A1-1301	582.33	24-Feb-20	0.24	0.01	0.23	Dhananjay Kumar Jha
10	A1-1302	635.08	24-Feb-20	0.26	0.01	0.25	Ravinder Dahiya
11	A1-1304	582.33	24-Feb-20	0.24	0.01	0.23	Babita Singhal
12	A1-1307	635.08	24-Feb-20	0.26	0.06	0.19	Anil Singh
13	A1-1308	582.33	24-Feb-20	0.24	0.06	0.18	Vijay


For Sunclay Projects Pvt. Ltd.

[Signature]

Authorised Signatory

							Singh
14	A1-1401	582.33	24-Feb-20	0.24	0.01	0.23	Bhupendra Shantilal Sheth
15	A1-1403	635.08	24-Feb-20	0.26	0.01	0.25	Arun Kumar Srivastava
16	A1-1407	635.08	24-Feb-20	0.26	0.06	0.19	Neeraj Kumar Mutreja
17	A1-1408	582.33	24-Feb-20	0.24	0.01	0.23	Tanu/Niv esh Kumar Kanojia
18	A1-303	635.08	24-Feb-20	0.26	0.06	0.19	Sanjay Chowdhry
19	A1-307	635.08	24-Feb-20	0.26	0.06	0.19	MADHU YADAV
20	A1-308	582.33	24-Feb-20	0.24	0.01	0.23	Shaleen Goel
21	A1-403	635.08	24-Feb-20	0.26	0.06	0.19	Priyanka
22	A1-406	635.08	24-Feb-20	0.26	0.01	0.25	Darsha
23	A1-407	635.08	24-Feb-20	0.26	0.06	0.19	Bhavreen Kaur
24	A1-502	635.08	24-Feb-20	0.26	0.06	0.19	CHISHNE ET SINGH ANAND
25	A1-505	582.33	24-Feb-20	0.24	0.06	0.18	Ashwani Kumar
26	A1-508	582.33	24-Feb-20	0.24	0.01	0.23	Kapil Sharma

For Suncity Projects Pvt. Ltd.



Authorised Signatory


27	A1-601	582.33	24-Feb-20	0.24	0.02	0.21	Anuj Tomar
28	A1-603	635.08	24-Feb-20	0.26	0.06	0.19	Kamlesh
29	A1-604	582.33	24-Feb-20	0.24	0.06	0.18	ANUBHA V TANEJA
30	A1-605	582.33	24-Feb-20	0.24	0.01	0.23	Sarvesh Singhal
31	A1-701	582.33	24-Feb-20	0.24	0.06	0.18	MANVI RATHOR E
32	A1-704	582.33	24-Feb-20	0.24	0.06	0.18	SHEEL KHATTA R
33	A1-705	582.33	24-Feb-20	0.24	0.06	0.18	Kaneez Fatma
34	A1-806	635.08	24-Feb-20	0.26	0.06	0.19	Anjali Mutreja
35	A1-906	635.08	24-Feb-20	0.26	0.06	0.19	Vicky Khairwal
36	A1-908	582.33	24-Feb-20	0.24	0.01	0.23	Samrat Mishra
37	A2-002	635.08	24-Feb-20	0.26	0.06	0.19	MANDEE P SINGH/ra ksha Pandy 1330)
38	A2-007	635.08	24-Feb-20	0.26	0.06	0.19	Harbeer Kaur
39	A2-008	582.33	24-Feb-20	0.24	0.06	0.18	Shubham Gupta
40	A2-1007	635.08	24-Feb-20	0.26	0.06	0.19	Saurabh Singh
41	A2-1008	582.33	24-Feb-20	0.24	0.06	0.18	Sanjay

For Suncity Projects Pvt. Ltd.

Pammi

Authorised Signatory

							Mishra/S eema Mishra
42	A2-102	635.08	24-Feb-20	0.26	0.06	0.19	MULESH KUMAR
43	A2-103	635.08	24-Feb-20	0.26	0.06	0.19	Ranvir Singh
44	A2-104	582.33	24-Feb-20	0.24	0.01	0.23	Ashish Mittal
45	A2-105	582.33	24-Feb-20	0.24	0.01	0.23	Rajan Gupta
46	A2-106	635.08	24-Feb-20	0.26	0.01	0.25	Arpit Goel
47	A2-108	582.33	24-Feb-20	0.24	0.06	0.18	Mukesh Pratap Singh
48	A2-1104	582.33	24-Feb-20	0.24	0.06	0.18	Aryaman Aggarwal
49	A2-1105	582.33	24-Feb-20	0.24	0.06	0.18	Jyoti Negi / Lalit Prakash Rautela
50	A2-1106	635.08	24-Feb-20	0.26	0.06	0.19	SURESH GOYAL
51	A2-1201	582.33	24-Feb-20	0.24	0.06	0.18	Rajat Agarwal
52	A2-1202	635.08	24-Feb-20	0.26	0.06	0.19	Rupali Singh
53	A2-1203	635.08	24-Feb-20	0.26	0.06	0.19	Sapna Rani/Ra m Deep Dahiya
54	A2-1204	582.33	24-Feb-20	0.24	0.06	0.18	RAMAN GOEL
55	A2-1207	635.08	24-Feb-20	0.26	0.01	0.25	Amit


 Authorised Signatory

							Dalal
56	A2-1306	635.08	24-Feb-20	0.26	0.03	0.23	Dharambir
57	A2-1307	635.08	24-Feb-20	0.26	0.01	0.25	Karishma
58	A2-1402	635.08	24-Feb-20	0.26	0.06	0.19	Anup Singh/ Dipika Kumari
59	A2-1404	582.33	24-Feb-20	0.24	0.02	0.21	Richa Gairola
60	A2-1405	582.33	24-Feb-20	0.24	0.06	0.18	Sandeep Kumar
61	A2-1406	635.08	24-Feb-20	0.26	0.01	0.25	Himanshu Rastogi
62	A2-1407	635.08	24-Feb-20	0.26	0.01	0.25	BHAVNA VERMA
63	A2-1408	582.33	24-Feb-20	0.24	0.06	0.18	Himanshi Taneja
64	A2-202	635.08	24-Feb-20	0.26	0.01	0.25	Mukul Bansal
65	A2-203	635.08	24-Feb-20	0.26	0.01	0.25	Poonam Dhingra
66	A2-205	582.33	24-Feb-20	0.24	0.06	0.18	Monika
67	A2-206	635.08	24-Feb-20	0.26	0.01	0.25	Jitender Kumar Rana
68	A2-207	635.08	24-Feb-20	0.26	0.06	0.19	Lokesh Kumar
69	A2-301	582.33	24-Feb-20	0.24	0.01	0.23	Sonia Bansal
70	A2-308	582.33	24-Feb-20	0.24	0.06	0.18	Deeksha Goyal


For Security & Records Pvt. Ltd.

[Signature]

Authorised Signatory

71	A2-403	635.08	24-Feb-20	0.26	0.01	0.25	Krishan Kumar
72	A2-407	635.08	24-Feb-20	0.26	0.01	0.25	Manju
73	A2-502	635.08	24-Feb-20	0.26	0.06	0.19	Poonam Verma \ Sachin Verma
74	A2-607	635.08	24-Feb-20	0.26	0.01	0.25	Devender Kumar
75	A2-702	635.08	24-Feb-20	0.26	0.06	0.19	Sanjeev Singh
76	A2-705	582.33	24-Feb-20	0.24	0.01	0.23	Robin Singh
77	A2-708	582.33	24-Feb-20	0.24	0.06	0.18	Suresh Rai
78	A2-804	582.33	24-Feb-20	0.24	0.06	0.18	Navin Bhatia
79	A2-901	582.33	24-Feb-20	0.24	0.06	0.18	Laxman Singh
80	A2-907	635.08	24-Feb-20	0.26	0.06	0.19	Adittee Satti
81	B1-1002	635.08	24-Feb-20	0.26	0.06	0.19	Rekha Yadav
82	B1-1005	626.46	24-Feb-20	0.26	0.01	0.24	Poonam \ Amardeep
83	B1-1006	611.93	24-Feb-20	0.25	0.06	0.19	Sunny Jain
84	B1-1009	582.33	24-Feb-20	0.24	0.06	0.18	Prashant Singh
85	B1-101	582.33	24-Feb-20	0.24	0.01	0.23	Kuldeep Tomer
86	B1-102	635.08	24-Feb-20	0.26	0.06	0.19	Gaurav

For Sunnys Projects Pvt. Ltd.


Authorised Signatory

								Chawla
87	B1-103	635.08	24-Feb-20	0.26	0.06	0.19		Harleen Kaur Vohra
88	B1-104	621.62	24-Feb-20	0.25	0.01	0.24		Alpna Mathur
89	B1-105	626.46	24-Feb-20	0.26	0.06	0.19		SUBHASH CHANDER
90	B1-107	635.08	24-Feb-20	0.26	0.01	0.25		Nitika Bhatia
91	B1-108	635.08	24-Feb-20	0.26	0.06	0.19		Harshika Tanwar
92	B1-109	582.33	24-Feb-20	0.24	0.01	0.23		P.S. Mathew
93	B1-1101	582.33	24-Feb-20	0.24	0.06	0.18		Vipin Sharma
94	B1-1103	635.08	24-Feb-20	0.26	0.06	0.19		Nitin Suri
95	B1-1106	611.93	24-Feb-20	0.25	0.06	0.19		SURJIT SINGH
96	B1-1107	635.08	24-Feb-20	0.26	0.06	0.19		Sushila Malik
97	B1-1108	635.08	24-Feb-20	0.26	0.06	0.19		RAMESH CHANDER MITTAL
98	B1-1109	582.33	24-Feb-20	0.24	0.01	0.23		Sagar Bhasin
99	B1-1201	582.33	24-Feb-20	0.24	0.02	0.21		Kamlesh
100	B1-1206	611.93	24-Feb-20	0.25	0.01	0.24		Rohit Kumar
101	B1-1209	582.33	24-Feb-20	0.24	0.01	0.23		Shivani Manocha


For Supply Projects Pvt. Ltd.

Peri

Authorized Signatory


102	B1-1301	582.33	24-Feb-20	0.24	0.01	0.23	Aneesh
103	B1-1304	621.62	24-Feb-20	0.25	0.06	0.19	Monika Goel
104	B1-1306	611.93	24-Feb-20	0.25	0.06	0.19	Rimpi
105	B1-1406	611.93	24-Feb-20	0.25	0.01	0.24	VINIT KUMAR JINDGER
106	B1-201	582.33	24-Feb-20	0.24	0.01	0.23	Jaibeer
107	B1-202	635.08	24-Feb-20	0.26	0.01	0.25	Laxmi Chaturvedi/Stuti Chaturvedi
108	B1-204	621.62	24-Feb-20	0.25	0.06	0.19	Amita Rani Singal
109	B1-206	611.93	24-Feb-20	0.25	0.01	0.24	Hem Lata
110	B1-207	635.08	24-Feb-20	0.26	0.06	0.19	Pooja Arora/Suman Lata
111	B1-208	635.08	24-Feb-20	0.26	0.06	0.19	Sudhir Sharma
112	B1-306	611.93	24-Feb-20	0.25	0.02	0.22	SUMIT KUMAR
113	B1-307	635.08	24-Feb-20	0.26	0.06	0.19	Kavya Jain
114	B1-308	635.08	24-Feb-20	0.26	0.06	0.19	Minkal Tuteja
115	B1-405	626.46	24-Feb-20	0.26	0.06	0.19	DEEPAK THAKRAL
116	B1-406	611.93	24-Feb-20	0.25	0.01	0.24	Rekha Rani

For Surety Projects Pvt. Ltd.


Authorized Signatory

117	B1-407	635.08	24-Feb-20	0.26	0.06	0.19	Anil Kumar
118	B1-408	635.08	24-Feb-20	0.26	0.06	0.19	Bela Madhok
119	B1-501	582.33	24-Feb-20	0.24	0.01	0.23	Vishal Choubey
120	B1-502	635.08	24-Feb-20	0.26	0.03	0.23	Deepanshi / Vipin Khandelwal
121	B1-504	621.62	24-Feb-20	0.25	0.03	0.23	MOHIT MAKHIJA
122	B1-507	635.08	24-Feb-20	0.26	0.06	0.19	Harbans khurana
123	B1-602	635.08	24-Feb-20	0.26	0.03	0.23	Sonia Swaroop
124	B1-604	621.62	24-Feb-20	0.25	0.06	0.19	Soniya Singhal
125	B1-605	626.46	24-Feb-20	0.26	0.06	0.19	Om Parkash
126	B1-701	582.33	24-Feb-20	0.24	0.06	0.18	HARLEEN KAUR ANAND
127	B1-704	621.62	24-Feb-20	0.25	0.06	0.19	Akhil Nair/k.A. Pushkala Devi
128	B1-706	611.93	24-Feb-20	0.25	0.01	0.24	Hem Prakash
129	B1-707	635.08	24-Feb-20	0.26	0.06	0.19	Jyoti Suri
130	B1-708	635.08	24-Feb-20	0.26	0.06	0.19	Sheetal Goyal

For Suncity Projects Pvt. Ltd.



Authorised Signatory

131	B1-709	582.33	24-Feb-20	0.24	0.01	0.23	SHOBIT GUPTA
132	B1-802	635.08	24-Feb-20	0.26	0.06	0.19	SUMITA LAHCHAB
133	B1-803	635.08	24-Feb-20	0.26	0.01	0.25	Usha
134	B1-806	611.93	24-Feb-20	0.25	0.01	0.24	Manoj Tewari
135	B1-807	635.08	24-Feb-20	0.26	0.06	0.19	Kiran Bala
136	B1-808	635.08	24-Feb-20	0.26	0.01	0.25	Shika Bhatnagar
137	B1-809	582.33	24-Feb-20	0.24	0.01	0.23	Shachi Gupta
138	B1-906	611.93	24-Feb-20	0.25	0.06	0.19	Anita Gupta/Ruchi Chaurasia
139	B1-908	635.08	24-Feb-20	0.26	0.06	0.19	MOHIT GOYAL
140	B2-003	635.08	24-Feb-20	0.26	0.01	0.25	VIBHOR GARG
141	B2-005	626.46	24-Feb-20	0.26	0.01	0.24	SANDEEP KUMAR PANT
142	B2-007	635.08	24-Feb-20	0.26	0.01	0.25	Sahil Garg
143	B2-1001	582.33	24-Feb-20	0.24	0.06	0.18	Farheen Khan
144	B2-1003	635.08	24-Feb-20	0.26	0.06	0.19	Mohinder Singh/Amran Lata
	B2-1005						SUMIT

For Sun City Projects Pvt. Ltd.

Pam
Authorised Signatory


145		626.46	24-Feb-20	0.26	0.06	0.19	KUMAR/ NIDHI KUMARI
146	B2-1006	611.93	24-Feb-20	0.25	0.06	0.19	PUNITA BINDAL
147	B2-1008	635.08	24-Feb-20	0.26	0.06	0.19	SURESH CHAND
148	B2-101	582.33	24-Feb-20	0.24	0.01	0.23	Ravi Kant Kumar
149	B2-102	635.08	24-Feb-20	0.26	0.06	0.19	Sahil Sharma
150	B2-106	611.93	24-Feb-20	0.25	0.01	0.24	Rimpal Jain
151	B2-107	635.08	24-Feb-20	0.26	0.06	0.19	HARSHA CHUGH
152	B2-108	635.08	24-Feb-20	0.26	0.06	0.19	Sunita
153	B2-109	582.33	24-Feb-20	0.24	0.01	0.23	Amit Kumar
154	B2-1103	635.08	24-Feb-20	0.26	0.06	0.19	Babita Arya/Raj pal Arya
155	B2-1106	611.93	24-Feb-20	0.25	0.06	0.19	Mannu Gupta
156	B2-1107	635.08	24-Feb-20	0.26	0.01	0.25	Ankita Garg
157	B2-1108	635.08	24-Feb-20	0.26	0.01	0.25	Surender Kumar
158	B2-1202	635.08	24-Feb-20	0.26	0.06	0.19	Karteeka Tanmayi Chakkirala
159	B2-1205	626.46	24-Feb-20	0.26	0.01	0.24	Charanjeet Kaur \

For Suncity Projects Pvt. Ltd.


Authorised Signatory


								Ravinder Singh
160	B2-1206	611.93	24-Feb-20	0.25	0.01	0.24	Aditi Goel	
161	B2-1305	626.46	24-Feb-20	0.26	0.01	0.24	Sajani Grover	
162	B2-1306	611.93	24-Feb-20	0.25	0.01	0.24	Sahil Bansal	
163	B2-1405	626.46	24-Feb-20	0.26	0.03	0.22	Ruchika Mehta	
164	B2-1409	582.33	24-Feb-20	0.24	0.06	0.18	Ruby Srivastav /Pradyumn Kumar	
165	B2-202	635.08	24-Feb-20	0.26	0.06	0.19	Prem Kumari	
166	B2-203	635.08	24-Feb-20	0.26	0.06	0.19	Ram Pravesh Sah	
167	B2-205	626.46	24-Feb-20	0.26	0.06	0.19	Manju	
168	B2-206	611.93	24-Feb-20	0.25	0.01	0.24	Deepak Sahu	
169	B2-207	635.08	24-Feb-20	0.26	0.06	0.19	Ravi Kant Jha	
170	B2-209	582.33	24-Feb-20	0.24	0.06	0.18	Nikhil Suri	
171	B2-304	621.62	24-Feb-20	0.25	0.01	0.24	Sandeep Kumar	
172	B2-305	626.46	24-Feb-20	0.26	0.06	0.19	Rashmi Joshi	
173	B2-306	611.93	24-Feb-20	0.25	0.06	0.19	MANISH JANGHU	

For Suncity Projects Pvt. Ltd.


Authorised Signatory

174	B2-307	635.08	24-Feb-20	0.26	0.01	0.25	kash Bhasin
175	B2-308	635.08	24-Feb-20	0.26	0.06	0.19	Sanjay Kumar
176	B2-401	582.33	24-Feb-20	0.24	0.06	0.18	Gulshan Kumar
177	B2-402	635.08	24-Feb-20	0.26	0.01	0.25	Sunil Kumar
178	B2-403	635.08	24-Feb-20	0.26	0.06	0.19	Sameer Goel
179	B2-404	621.62	24-Feb-20	0.25	0.06	0.19	Nidhi Gupta
180	B2-405	626.46	24-Feb-20	0.26	0.03	0.23	Sanjoy Dutta
181	B2-504	621.62	24-Feb-20	0.25	0.01	0.24	Ashok Kumar Gupta
182	B2-506	611.93	24-Feb-20	0.25	0.01	0.24	Arpit Jain/See ma Jeena
183	B2-508	635.08	24-Feb-20	0.26	0.06	0.19	Parmod Siwach
184	B2-701	582.33	24-Feb-20	0.24	0.01	0.23	SWATI JHA & Amit Kumar Jha
185	B2-702	635.08	24-Feb-20	0.26	0.06	0.19	Ashish Gupta
186	B2-703	635.08	24-Feb-20	0.26	0.06	0.19	Manish Kansaria
187	B2-705	626.46	24-Feb-20	0.26	0.06	0.19	Deepak Goyal

For Sundity Projects Pvt. Ltd.



Authorized Signatory

188	B2-706	611.93	24-Feb-20	0.25	0.01	0.24	Anand Kumar
189	B2-707	635.08	24-Feb-20	0.26	0.06	0.19	SATYENDR A NARAYAN DAS
190	B2-708	635.08	24-Feb-20	0.26	0.06	0.19	MAMTA
191	B2-709	582.33	24-Feb-20	0.24	0.01	0.23	Shambha vi Prakash/ Kshitij Roy
192	B2-803	635.08	24-Feb-20	0.26	0.06	0.19	Jagjit Singh
193	B2-804	621.62	24-Feb-20	0.25	0.04	0.21	Shiv Ashish Matoo
194	B2-806	611.93	24-Feb-20	0.25	0.01	0.24	Pulkit Garg
195	B2-808	635.08	24-Feb-20	0.26	0.06	0.19	Gargi Yadav
196	B2-809	582.33	24-Feb-20	0.24	0.06	0.18	AMIT BANSAL
197	B2-905	626.46	24-Feb-20	0.26	0.01	0.24	Balbir Singh Mittal
198	B2-906	611.93	24-Feb-20	0.25	0.06	0.19	Shivani Saxena
199	B2-908	635.08	24-Feb-20	0.26	0.06	0.19	Gaurang Agarwal
200	B3-005	626.46	24-Feb-20	0.26	0.06	0.19	Sudha Gupta
201	B3-1005	626.46	24-Feb-20	0.26	0.06	0.19	Mohit Rathore

For Suncity Projects Pvt. Ltd.



Authorized Signatory

202	B3-1009	582.33	24-Feb-20	0.24	0.06	0.18	Sandeep Shriwal/Rashmi Shriwal
203	B3-101	582.33	24-Feb-20	0.24	0.01	0.23	Mithilesh Kumar
204	B3-102	635.08	24-Feb-20	0.26	0.01	0.25	Manoj Kumar
205	B3-105	626.46	24-Feb-20	0.26	0.06	0.19	Bijender Singh
206	B3-108	635.08	24-Feb-20	0.26	0.01	0.25	Sulochana Goel
207	B3-109	582.33	24-Feb-20	0.24	0.01	0.23	Sanjay Singh Gusain
208	B3-1103	635.08	24-Feb-20	0.26	0.06	0.19	RAJAT JAIN
209	B3-1104	621.62	24-Feb-20	0.25	0.06	0.19	Sushila Devi
210	B3-1106	611.93	24-Feb-20	0.25	0.01	0.24	Anita
211	B3-1202	635.08	24-Feb-20	0.26	0.03	0.23	Sarika Singhwal
212	B3-1203	635.08	24-Feb-20	0.26	0.06	0.19	Rahul
213	B3-1209	582.33	24-Feb-20	0.24	0.06	0.18	Chetan Pratap Singh
214	B3-1303	635.08	24-Feb-20	0.26	0.01	0.25	Pooja Kakkar
215	B3-1304	621.62	24-Feb-20	0.25	0.06	0.19	Parimal Kumar Saha
216	B3-1307	635.08	24-Feb-20	0.26	0.06	0.19	Hima Chugh

For Suncity Projects Pvt. Ltd.


Authorised Signatory

217	B3-1308	635.08	24-Feb-20	0.26	0.06	0.19	Varun Singal
218	B3-1309	582.33	24-Feb-20	0.24	0.03	0.21	Jyoti
219	B3-1402	635.08	24-Feb-20	0.26	0.06	0.19	Asha Chopra
220	B3-1403	635.08	24-Feb-20	0.26	0.01	0.25	Anil Kumar Yadav
221	B3-1406	611.93	24-Feb-20	0.25	0.01	0.24	Ashok Solanki
222	B3-1407	635.08	24-Feb-20	0.26	0.06	0.19	Meenakshi Miglani
223	B3-1408	635.08	24-Feb-20	0.26	0.06	0.19	Mahesh Kumar Naginbhai Lad
224	B3-205	626.46	24-Feb-20	0.26	0.01	0.24	Ravita Kumari/P ardeep
225	B3-304	621.62	24-Feb-20	0.25	0.06	0.19	Umesh Chand Sharma
226	B3-306	611.93	24-Feb-20	0.25	0.01	0.24	Raj Kumar Aggarwal
227	B3-401	582.33	24-Feb-20	0.24	0.06	0.18	Shikhar Vashisht
228	B3-403	635.08	24-Feb-20	0.26	0.06	0.19	Sanjay Bansal
229	B3-404	621.62	24-Feb-20	0.25	0.06	0.19	Tarandeep Singh Bajaj

For Suncity Projects Pvt. Ltd.


Authorised Signatory


230	B3-405	626.46	24-Feb-20	0.26	0.01	0.24	Chandra Vikas
231	B3-407	635.08	24-Feb-20	0.26	0.06	0.19	SANGEET A MULLICK
232	B3-409	582.33	24-Feb-20	0.24	0.06	0.18	Sandeep Kumar/M eena
233	B3-501	582.33	24-Feb-20	0.24	0.06	0.18	Bimla Devi
234	B3-504	621.62	24-Feb-20	0.25	0.06	0.19	Pradeep Kumar Gupta
235	B3-604	621.62	24-Feb-20	0.25	0.06	0.19	Megha Takiyar
236	B3-606	611.93	24-Feb-20	0.25	0.01	0.24	Mihir Kumar Puraliyar
237	B3-702	635.08	24-Feb-20	0.26	0.06	0.19	Raj Kumar Bansal
238	B3-704	621.62	24-Feb-20	0.25	0.06	0.19	Dinesh Kumar Gupta
239	B3-707	635.08	24-Feb-20	0.26	0.03	0.23	Harpal/A nju Devi
240	B3-708	635.08	24-Feb-20	0.26	0.06	0.19	Sanjay Kumar Yadav
241	B3-802	635.08	24-Feb-20	0.26	0.01	0.25	Ashok Swami/S uman Swami
242	B3-803	635.08	24-Feb-20	0.26	0.06	0.19	Piyush Arora

For Suncity Projects Pvt. Ltd.



Authorised Signatory


243	B3-804	621.62	24-Feb-20	0.25	0.01	0.24	Sweety
244	B3-807	635.08	24-Feb-20	0.26	0.06	0.19	Rohit Miglani
245	B3-903	635.08	24-Feb-20	0.26	0.01	0.25	Pooja Aggarwal
246	B3-904	621.62	24-Feb-20	0.25	0.06	0.19	Ankit Sharma
247	B4-003	635.08	24-Feb-20	0.26	0.06	0.19	Pawan Gupta
248	B4-004	621.62	24-Feb-20	0.25	0.06	0.19	Abhishek Gupta
249	B4-005	626.46	24-Feb-20	0.26	0.01	0.24	Pradeep
250	B4-006	611.93	24-Feb-20	0.25	0.06	0.19	Paramjit Janghu
251	B4-1002	635.08	24-Feb-20	0.26	0.06	0.19	Vinod Kumar Jain
252	B4-1003	635.08	24-Feb-20	0.26	0.01	0.25	Vedya/A mrendra Kumar
253	B4-1006	611.93	24-Feb-20	0.25	0.06	0.19	Sunil Kumar Sharma
254	B4-1007	635.08	24-Feb-20	0.26	0.06	0.19	Vikas Gupta
255	B4-101	582.33	24-Feb-20	0.24	0.01	0.23	Manvi Sharma
256	B4-102	635.08	24-Feb-20	0.26	0.01	0.25	Mansi Goel
257	B4-104	621.62	24-Feb-20	0.25	0.01	0.24	Sanjay Sachdeva
258	B4-106	611.93	24-Feb-20	0.25	0.01	0.24	Deepak


Pawan

								Gupta
259	B4-108	635.08	24-Feb-20	0.26	0.01	0.25	Laxmi Narain Goel	
260	B4-109	582.33	24-Feb-20	0.24	0.01	0.23	Prabhat Kumar Sah	
261	B4-1106	611.93	24-Feb-20	0.25	0.01	0.24	CHANDRA DATT SHARMA	
262	B4-1107	635.08	24-Feb-20	0.26	0.06	0.19	Shubhi Agarwal/ aman Agarwal	
263	B4-1203	635.08	24-Feb-20	0.26	0.01	0.25	PREM RAJ	
264	B4-1205	626.46	24-Feb-20	0.26	0.06	0.19	Sorab Aggarwal	
265	B4-1206	611.93	24-Feb-20	0.25	0.06	0.19	Nikhil Maheshw ari	
266	B4-1207	635.08	24-Feb-20	0.26	0.01	0.25	Raj Kumar	
267	B4-1208	635.08	24-Feb-20	0.26	0.06	0.19	Shalu Verma	
268	B4-1302	635.08	24-Feb-20	0.26	0.06	0.19	Sudesh	
269	B4-1306	611.93	24-Feb-20	0.25	0.06	0.19	Gurdeep Singh	
270	B4-1307	635.08	24-Feb-20	0.26	0.06	0.19	Ritu Jain	
271	B4-1406	611.93	24-Feb-20	0.25	0.01	0.24	Manoj Kumar Mittal	
272	B4-202	635.08	24-Feb-20	0.26	0.01	0.25	Aryan	


273	B4-204	621.62	24-Feb-20	0.25	0.06	0.19	Sushma Goyal
274	B4-205	626.46	24-Feb-20	0.26	0.06	0.19	Anil Kumar Rai/ Manjula Rai
275	B4-304	621.62	24-Feb-20	0.25	0.06	0.19	Gordhan Dass Agarwal
276	B4-308	635.08	24-Feb-20	0.26	0.06	0.19	Anuradha Panchal
277	B4-402	635.08	24-Feb-20	0.26	0.01	0.25	Nisha Rawat Tripathi
278	B4-404	621.62	24-Feb-20	0.25	0.06	0.19	Alka Swami
279	B4-406	611.93	24-Feb-20	0.25	0.01	0.24	Rakhshan / Syed Mohamm ad Marghoo b Ali
280	B4-605	626.46	24-Feb-20	0.26	0.01	0.24	Suman Thakral
281	B4-606	611.93	24-Feb-20	0.25	0.01	0.24	Divay Gautam
282	B4-608	635.08	24-Feb-20	0.26	0.01	0.25	Suman Yadav
283	B4-703	635.08	24-Feb-20	0.26	0.01	0.25	Suresh Devi
284	B4-705	626.46	24-Feb-20	0.26	0.06	0.19	Amita Aggarwal
285	B4-706	611.93	24-Feb-20	0.25	0.06	0.19	Rukmani

For Surety Projects Pvt. Ltd.


Authorised Signatory

286	B4-804	621.62	24-Feb-20	0.25	0.06	0.19	Sushama Sahu/Kamal Sahu
287	B4-805	626.46	24-Feb-20	0.26	0.06	0.19	Anmol Mishra
288	B4-806	611.93	24-Feb-20	0.25	0.01	0.24	Amardeep Singh
289	B4-809	582.33	24-Feb-20	0.24	0.02	0.21	AMARA RAM
290	B4-903	635.08	24-Feb-20	0.26	0.06	0.19	Utkarsh
291	B4-905	626.46	24-Feb-20	0.26	0.04	0.22	Nandita Kapoor
292	B4-906	611.93	24-Feb-20	0.25	0.01	0.24	Jitender Kumar Goma
293	B4-907	635.08	24-Feb-20	0.26	0.01	0.25	Vinit Goyal
294	B4-908	635.08	24-Feb-20	0.26	0.01	0.25	Maulik Sharma/Snehlata Sharma
295	B5-006	611.93	24-Feb-20	0.25	0.01	0.24	Grace Victor
296	B5-1004	621.62	24-Feb-20	0.25	0.01	0.24	Mukesh Kumar Aggarwal
297	B5-1006	611.93	24-Feb-20	0.25	0.06	0.19	Kavita Gupta
298	B5-1009	582.33	24-Feb-20	0.24	0.06	0.18	Gandhi Ram Pardeep Kumar

For Suncity Projects Pvt. Ltd.



Authorized Signatory

299	B5-101	582.33	24-Feb-20	0.24	0.01	0.23	Navneet Kumar
300	B5-102	635.08	24-Feb-20	0.26	0.01	0.25	Namrata Goel
301	B5-106	611.93	24-Feb-20	0.25	0.01	0.24	Neha Gupta
302	B5-108	635.08	24-Feb-20	0.26	0.06	0.19	Rohini Singla\ Lalit Goyal
303	B5-109	582.33	24-Feb-20	0.24	0.01	0.23	Rajender Kumar
304	B5-1101	582.33	24-Feb-20	0.24	0.01	0.23	Mithlesh Yadav/s hri Krishan Yadav
305	B5-1102	635.08	24-Feb-20	0.26	0.01	0.25	Sunil Kumar Sharma
306	B5-1106	611.93	24-Feb-20	0.25	0.01	0.24	Roshan Singh
307	B5-1107	635.08	24-Feb-20	0.26	0.06	0.19	Karan Gupta/Manoj Gupta
308	B5-1108	635.08	24-Feb-20	0.26	0.06	0.19	Kanica Kakkar
309	B5-1201	582.33	24-Feb-20	0.24	0.01	0.23	Dinesh Singh / Rajesh Kumar Singh
310	B5-1202	635.08	24-Feb-20	0.26	0.06	0.19	Mukta Trishulia
311	B5-1203	635.08	24-Feb-20	0.26	0.01	0.25	Parveen

For Surety Projects Pvt. Ltd.

[Signature]


Authorised Signatory

								Yadav
312	B5-1206	611.93	24-Feb-20	0.25	0.06	0.19	Megha Bansal	
313	B5-1207	635.08	24-Feb-20	0.26	0.06	0.19	Vijay Kumar Singh/Rakesh Kumar Singh	
314	B5-1209	582.33	24-Feb-20	0.24	0.02	0.21	SATISH PALIWAL	
315	B5-1301	582.33	24-Feb-20	0.24	0.01	0.23	Rajesh Khurana	
316	B5-1302	635.08	24-Feb-20	0.26	0.01	0.25	Maha Singh	
317	B5-1303	635.08	24-Feb-20	0.26	0.03	0.23	Balwan Singh	
318	B5-1308	635.08	24-Feb-20	0.26	0.06	0.19	Rupal Yadav	
319	B5-1402	635.08	24-Feb-20	0.26	0.01	0.25	Dinesh	
320	B5-1403	635.08	24-Feb-20	0.26	0.03	0.23	Rishabh Jain	
321	B5-1407	635.08	24-Feb-20	0.26	0.03	0.23	Himanshu Karki	
322	B5-206	611.93	24-Feb-20	0.25	0.01	0.24	SHYAM KUMAR	
323	B5-304	621.62	24-Feb-20	0.25	0.01	0.24	Savita Kumari	
324	B5-306	611.93	24-Feb-20	0.25	0.03	0.22	RADHIKA	
325	B5-309	582.33	24-Feb-20	0.24	0.06	0.18	Anish Kumar	
326	B5-404	621.62	24-Feb-20	0.25	0.01	0.24	Munesh	

For Suncity Projects Pvt. Ltd.

							Kumar
327	B5-405	626.46	24-Feb-20	0.26	0.01	0.24	Ajay Aggarwal
328	B5-406	611.93	24-Feb-20	0.25	0.06	0.19	ARCHAN A SAINI
329	B5-407	635.08	24-Feb-20	0.26	0.01	0.25	Aman
330	B5-503	635.08	24-Feb-20	0.26	0.06	0.19	Pushpen der Singh/Ba Iraj Singh
331	B5-504	621.62	24-Feb-20	0.25	0.01	0.24	Urmila Devi
332	B5-505	626.46	24-Feb-20	0.26	0.06	0.19	Devendra Panday
333	B5-506	611.93	24-Feb-20	0.25	0.06	0.19	POOJA TANWAR
334	B5-508	635.08	24-Feb-20	0.26	0.06	0.19	ANU AGGARW AL& Sahil Aggarwal
335	B5-602	635.08	24-Feb-20	0.26	0.03	0.23	Neha
336	B5-604	621.62	24-Feb-20	0.25	0.06	0.19	Preeti Gupta
337	B5-605	626.46	24-Feb-20	0.26	0.06	0.19	Tarika Sachdeva
338	B5-608	635.08	24-Feb-20	0.26	0.01	0.25	Manbir Singh/Su sheela
339	B5-701	582.33	24-Feb-20	0.24	0.01	0.23	Vandana Sharma
340	B5-703	635.08	24-Feb-20	0.26	0.06	0.19	MEENAK SHI

For Suncity Projects Pvt. Ltd.



Authorised Signatory

							GOYAL
341	B5-705	626.46	24-Feb-20	0.26	0.03	0.23	Gagan Kumar
342	B5-706	611.93	24-Feb-20	0.25	0.06	0.19	Vishal Dhamija
343	B5-707	635.08	24-Feb-20	0.26	0.06	0.19	SHASHAN K PANDEY
344	B5-708	635.08	24-Feb-20	0.26	0.06	0.19	SHALINI TIWARI
345	B5-709	582.33	24-Feb-20	0.24	0.01	0.23	Rajiv
346	B5-802	635.08	24-Feb-20	0.26	0.06	0.19	Naresh Kumar Sharma
347	B5-806	611.93	24-Feb-20	0.25	0.01	0.24	RASHMI SHARMA
348	B5-905	626.46	24-Feb-20	0.26	0.06	0.19	Ram Swaroop Aggarwal
349	B5-906	611.93	24-Feb-20	0.25	0.06	0.19	Pooja Garg
350	B6-002	635.08	24-Feb-20	0.26	0.01	0.25	Gaurav Lather
351	B6-003	635.08	24-Feb-20	0.26	0.06	0.19	Purnima Yadav
352	B6-004	582.33	24-Feb-20	0.24	0.02	0.21	Samarth Sinha
353	B6-005	582.33	24-Feb-20	0.24	0.06	0.18	Poonam Gupta
354	B6-007	635.08	24-Feb-20	0.26	0.06	0.19	Deepak Kumar
355	B6-1002	635.08	24-Feb-20	0.26	0.01	0.25	SONAM

								SINGH
356	B6-1003	635.08	24-Feb-20	0.26	0.06	0.19		Nidhi Mittal
357	B6-1004	582.33	24-Feb-20	0.24	0.02	0.21		PRAKHAR CHHIPA
358	B6-102	635.08	24-Feb-20	0.26	0.06	0.19		Tanushree Arora
359	B6-104	582.33	24-Feb-20	0.24	0.06	0.18		Kamlesh Rani
360	B6-106	635.08	24-Feb-20	0.26	0.06	0.19		Ved Prakash Singh
361	B6-1103	635.08	24-Feb-20	0.26	0.01	0.25		ASHISH KUMAR JAKHAR/ DEEPIKA
362	B6-1106	635.08	24-Feb-20	0.26	0.06	0.19		Shweta Arya
363	B6-1107	635.08	24-Feb-20	0.26	0.06	0.19		REKHA SINGH
364	B6-1108	582.33	24-Feb-20	0.24	0.01	0.23		SHAMIK PUSHKAR
365	B6-1202	635.08	24-Feb-20	0.26	0.06	0.19		Saroj Singh
366	B6-1205	582.33	24-Feb-20	0.24	0.06	0.18		Chand Rani
367	B6-1304	582.33	24-Feb-20	0.24	0.06	0.18		Ramshree
368	B6-1308	582.33	24-Feb-20	0.24	0.01	0.23		Surender Singh
369	B6-1402	635.08	24-Feb-20	0.26	0.01	0.25		Vinod Kumar
	B6-303							

370		635.08	24-Feb-20	0.26	0.06	0.19	Naresh Wadhawan/Jyoti
371	B6-402	635.08	24-Feb-20	0.26	0.06	0.19	Monika Gupta/Vinod Kumar Gupta
372	B6-403	635.08	24-Feb-20	0.26	0.01	0.25	Harinder
373	B6-406	635.08	24-Feb-20	0.26	0.06	0.19	Neelam Singh
374	B6-501	582.33	24-Feb-20	0.24	0.01	0.23	GAYATRI SOOD
375	B6-502	635.08	24-Feb-20	0.26	0.06	0.19	Pooja Sharma
376	B6-503	635.08	24-Feb-20	0.26	0.01	0.25	Praveen Gupta
377	B6-504	582.33	24-Feb-20	0.24	0.06	0.18	Rambeer
378	B6-506	635.08	24-Feb-20	0.26	0.06	0.19	Pradeep Kumar Goal
379	B6-604	582.33	24-Feb-20	0.24	0.06	0.18	Himanshu Suri
380	B6-605	582.33	24-Feb-20	0.24	0.06	0.18	Chander Ajmani/Sanjay Narang
381	B6-606	635.08	24-Feb-20	0.26	0.06	0.19	Rahul Lohia
382	B6-705	582.33	24-Feb-20	0.24	0.01	0.23	Chandan Singh
383	B6-706	635.08	24-Feb-20	0.26	0.06	0.19	BHAWAN A SINGLA/VIKAS

							SINGLA
384	B6-708	582.33	24-Feb-20	0.24	0.06	0.18	SWATI GUPTA
385	B6-802	635.08	24-Feb-20	0.26	0.06	0.19	Anil Madhok
386	B6-803	635.08	24-Feb-20	0.26	0.06	0.19	Urvashi Singh
387	B6-807	635.08	24-Feb-20	0.26	0.06	0.19	Sukhvir Singh
388	B6-808	582.33	24-Feb-20	0.24	0.04	0.20	Himanshu Grover
389	B6-901	582.33	24-Feb-20	0.24	0.01	0.23	SNEH LATA
390	B6-903	635.08	24-Feb-20	0.26	0.01	0.25	Yadwendra Singh/anita Walia
391	B6-904	582.33	24-Feb-20	0.24	0.06	0.18	Sachin Kundu
392	B6-905	582.33	24-Feb-20	0.24	0.01	0.23	Pushpa Chopra
393	B6-906	635.08	24-Feb-20	0.26	0.06	0.19	Prem Nath/Kamal Gulati
394	B6-907	635.08	24-Feb-20	0.26	0.06	0.19	PRANAV SOOD
395	B7-002	635.08	24-Feb-20	0.26	0.06	0.19	Rinki Jha
396	B7-003	635.08	24-Feb-20	0.26	0.01	0.25	Sunita Kumari
397	B7-005	626.46	24-Feb-20	0.26	0.06	0.19	Shruti Dutt

For Suncity Projects Pvt. Ltd.

 Authorised Signatory

398	B7-006	611.93	24-Feb-20	0.25	0.01	0.24	Pinak Shankar Gupta
399	B7-008	635.08	24-Feb-20	0.26	0.01	0.25	Preet Singh
400	B7-1003	635.08	24-Feb-20	0.26	0.06	0.19	Monalisa Mallick
401	B7-1004	621.62	24-Feb-20	0.25	0.01	0.24	Renuka
402	B7-1005	626.46	24-Feb-20	0.26	0.06	0.19	Tilak Raj
403	B7-1006	611.93	24-Feb-20	0.25	0.01	0.24	Arun Goyal
404	B7-1007	635.08	24-Feb-20	0.26	0.01	0.25	Davinder Singh
405	B7-102	635.08	24-Feb-20	0.26	0.01	0.25	Lakhvir Singh
406	B7-104	621.62	24-Feb-20	0.25	0.06	0.19	Indu Gupta
407	B7-105	626.46	24-Feb-20	0.26	0.06	0.19	PURNIMA KHURAN A
408	B7-106	611.93	24-Feb-20	0.25	0.06	0.19	Yujvender Janghu
409	B7-1102	635.08	24-Feb-20	0.26	0.01	0.25	GANESH CHANDR A BARMAN/ SANTWAN A BARMAN
410	B7-1107	635.08	24-Feb-20	0.26	0.01	0.25	Megha
411	B7-1108	635.08	24-Feb-20	0.26	0.01	0.25	Himanshu Sachdeva
412	B7-1202	635.08	24-Feb-20	0.26	0.06	0.19	Vipul

							Gaur
413	B7-1203	635.08	24-Feb-20	0.26	0.06	0.19	Santosh Yadav
414	B7-1204	621.62	24-Feb-20	0.25	0.01	0.24	Vikas Kumar
415	B7-1205	626.46	24-Feb-20	0.26	0.03	0.23	Babli Yadav
416	B7-1206	611.93	24-Feb-20	0.25	0.01	0.24	Abha Rani
417	B7-1209	582.33	24-Feb-20	0.24	0.06	0.18	Amar Srivastava
418	B7-1302	635.08	24-Feb-20	0.26	0.06	0.19	Rajesh Nayer
419	B7-1303	635.08	24-Feb-20	0.26	0.01	0.25	Radhika Goel
420	B7-1306	611.93	24-Feb-20	0.25	0.01	0.24	Gaurav Nainiwal
421	B7-1307	635.08	24-Feb-20	0.26	0.06	0.19	Kamla Devi
422	B7-1308	635.08	24-Feb-20	0.26	0.06	0.19	Amit Garg
423	B7-1401	582.33	24-Feb-20	0.24	0.01	0.23	Bani Singh
424	B7-1402	635.08	24-Feb-20	0.26	0.01	0.25	Anshul Babbar
425	B7-1403	635.08	24-Feb-20	0.26	0.06	0.19	Shiv Kumar
426	B7-1404	621.62	24-Feb-20	0.25	0.06	0.19	Abhinav Johari
427	B7-1407	635.08	24-Feb-20	0.26	0.06	0.19	Satish Chandra Verma

Euf Buncity Projects Pvt. Ltd.

[Signature]

Authorized Signatory

428	B7-1408	635.08	24-Feb-20	0.26	0.01	0.25	Ankit Yadav
429	B7-1409	582.33	24-Feb-20	0.24	0.06	0.18	RAJAT JAIN/RAKHI JAIN
430	B7-204	621.62	24-Feb-20	0.25	0.06	0.19	Ajay Kumar
431	B7-205	626.46	24-Feb-20	0.26	0.06	0.19	Krishan Sharma/Suman
432	B7-206	611.93	24-Feb-20	0.25	0.06	0.19	Meena Kumari
433	B7-207	635.08	24-Feb-20	0.26	0.06	0.19	Shubham Vashisht
434	B7-208	635.08	24-Feb-20	0.26	0.06	0.19	Ritu
435	B7-302	635.08	24-Feb-20	0.26	0.01	0.25	Bharat Bhushan Joshi/Reena Sharma
436	B7-303	635.08	24-Feb-20	0.26	0.06	0.19	Nishtha Wallia
437	B7-304	621.62	24-Feb-20	0.25	0.01	0.24	Stuti Jakhar
438	B7-305	626.46	24-Feb-20	0.26	0.06	0.19	ROSHANI DEVI
439	B7-306	611.93	24-Feb-20	0.25	0.01	0.24	Sangeeta Brar
440	B7-308	635.08	24-Feb-20	0.26	0.01	0.25	Harshit Rastogi
441	B7-402	635.08	24-Feb-20	0.26	0.01	0.25	Samiksha Garg

For Suncity Projects Pvt. Ltd.

Pooni
Authorized Signatory


442	B7-404	621.62	24-Feb-20	0.25	0.01	0.24	Aruna Vishnoi/A nkit Vishno
443	B7-406	611.93	24-Feb-20	0.25	0.01	0.24	Pooja Garg
444	B7-407	635.08	24-Feb-20	0.26	0.06	0.19	Amit Khandel wal
445	B7-408	635.08	24-Feb-20	0.26	0.01	0.25	Rukmani Devi
446	B7-502	635.08	24-Feb-20	0.26	0.06	0.19	Charu Khullar \ Sumit Kumar Khullar
447	B7-503	635.08	24-Feb-20	0.26	0.06	0.19	Meena Mehta/K rishan Kumar Mehta
448	B7-504	621.62	24-Feb-20	0.25	0.01	0.24	Prem Singh
449	B7-507	635.08	24-Feb-20	0.26	0.06	0.19	Rajiv Mehta
450	B7-508	635.08	24-Feb-20	0.26	0.06	0.19	Neelima
451	B7-602	635.08	24-Feb-20	0.26	0.06	0.19	Mahende r Singh
452	B7-604	621.62	24-Feb-20	0.25	0.06	0.19	Vipul Varshney
453	B7-703	635.08	24-Feb-20	0.26	0.06	0.19	JAGRITI
454	B7-704	621.62	24-Feb-20	0.25	0.01	0.24	Savita Devi
455	B7-705	626.46	24-Feb-20	0.26	0.06	0.19	Vikas

For Suncity Projects Pvt. Ltd.

Peri
 Authorised Signatory

								Prasad
456	B7-706	611.93	24-Feb-20	0.25	0.06	0.19		Sheetal
457	B7-707	635.08	24-Feb-20	0.26	0.06	0.19		Usha Rani
458	B7-708	635.08	24-Feb-20	0.26	0.01	0.25		SUMIT PAL
459	B7-802	635.08	24-Feb-20	0.26	0.06	0.19		Salva Ali
460	B7-803	635.08	24-Feb-20	0.26	0.01	0.25		Ramrati
461	B7-804	621.62	24-Feb-20	0.25	0.01	0.24		Sourabh Sachdeva
462	B7-805	626.46	24-Feb-20	0.26	0.06	0.19		Dinesh Kumar Pundhir & Suman Pundhir
463	B7-806	611.93	24-Feb-20	0.25	0.01	0.24		Vijay Solanki
464	B7-902	635.08	24-Feb-20	0.26	0.06	0.19		Ramesh Kumar Aggarwal
465	B7-903	635.08	24-Feb-20	0.26	0.06	0.19		Tripti Mullick
466	B7-904	621.62	24-Feb-20	0.25	0.06	0.19		Bhudev Singh
467	B7-907	635.08	24-Feb-20	0.26	0.01	0.25		Shubham Tiwari
468	B8-004	621.62	24-Feb-20	0.25	0.06	0.19		Parvati Devi Chaoudha ry
469	B8-1005	626.46	24-Feb-20	0.26	0.06	0.19		Kirti Devi

For Suncity Projects Pvt. Ltd.


Authorized Signatory

470	B8-1007	635.08	24-Feb-20	0.26	0.06	0.19	Manish Goyal
471	B8-1008	635.08	24-Feb-20	0.26	0.01	0.25	GEETA SACHDEV A
472	B8-105	626.46	24-Feb-20	0.26	0.06	0.19	Shruti Gupta
473	B8-1105	626.46	24-Feb-20	0.26	0.06	0.19	Ashwani Yadav
474	B8-1106	611.93	24-Feb-20	0.25	0.01	0.24	Mukesh Kumar Jha
475	B8-1205	626.46	24-Feb-20	0.26	0.06	0.19	Rakesh Negi
476	B8-1207	635.08	24-Feb-20	0.26	0.01	0.25	Kuldeep Gaur
477	B8-1209	582.33	24-Feb-20	0.24	0.06	0.18	Sanjay Kundu
478	B8-1301	582.33	24-Feb-20	0.24	0.01	0.23	Sonu Lamba/Sneha Lamba
479	B8-1304	621.62	24-Feb-20	0.25	0.06	0.19	Meenakshi Bakshi
480	B8-1305	626.46	24-Feb-20	0.26	0.06	0.19	Anshu Priya Singh
481	B8-1306	611.93	24-Feb-20	0.25	0.01	0.24	Renu Garg
482	B8-1308	635.08	24-Feb-20	0.26	0.01	0.25	DEEPAK TIWARI
483	B8-1401	582.33	24-Feb-20	0.24	0.01	0.23	Sunita Chahal

For Buncity Projects Pvt. Ltd.


Authorised Signatory

484	B8-1403	635.08	24-Feb-20	0.26	0.06	0.19	Ritu Garg
485	B8-1407	635.08	24-Feb-20	0.26	0.01	0.25	Rohan
486	B8-1408	635.08	24-Feb-20	0.26	0.06	0.19	Abhilasha Devi
487	B8-203	635.08	24-Feb-20	0.26	0.01	0.25	Naresh Kumar Bhasin
488	B8-207	635.08	24-Feb-20	0.26	0.06	0.19	Meena Garg
489	B8-208	635.08	24-Feb-20	0.26	0.06	0.19	Sanjay Kumar
490	B8-209	582.33	24-Feb-20	0.24	0.06	0.18	RICHA RASHMI
491	B8-301	582.33	24-Feb-20	0.24	0.01	0.23	Hitesh Koul
492	B8-302	635.08	24-Feb-20	0.26	0.03	0.23	Prem Singh
493	B8-303	635.08	24-Feb-20	0.26	0.06	0.19	Vijay Kumar Kochhar
494	B8-305	626.46	24-Feb-20	0.26	0.06	0.19	Vikash Ranjan
495	B8-306	611.93	24-Feb-20	0.25	0.01	0.24	Sanjay Kumar
496	B8-308	635.08	24-Feb-20	0.26	0.06	0.19	Sunita Devi
497	B8-405	626.46	24-Feb-20	0.26	0.01	0.24	Rohtash Singh/Saroj
498	B8-408	635.08	24-Feb-20	0.26	0.06	0.19	Ramesh Lal Pruthi
499	B8-502	635.08	24-Feb-20	0.26	0.06	0.19	Hans Raj

500	B8-503	635.08	24-Feb-20	0.26	0.06	0.19	PIYUSH KUMAR CHAUHAN
501	B8-508	635.08	24-Feb-20	0.26	0.03	0.23	GAURAV NANDA
502	B8-605	626.46	24-Feb-20	0.26	0.06	0.19	GANGA SINGH
503	B8-608	635.08	24-Feb-20	0.26	0.06	0.19	Om Wati
504	B8-701	582.33	24-Feb-20	0.24	0.03	0.21	NEELAM/ TANU LUTHRA
505	B8-704	621.62	24-Feb-20	0.25	0.06	0.19	MANOJ KUMAR SINGHAL
506	B8-705	626.46	24-Feb-20	0.26	0.03	0.22	Shivam Batra
507	B8-709	582.33	24-Feb-20	0.24	0.06	0.18	Manju Thareja
508	B8-801	582.33	24-Feb-20	0.24	0.06	0.18	Pinki Kumari/ pradip Kumar Mehta
509	B8-803	635.08	24-Feb-20	0.26	0.06	0.19	Akshi Yadav
510	B8-805	626.46	24-Feb-20	0.26	0.06	0.19	Anupama
511	B8-809	582.33	24-Feb-20	0.24	0.06	0.18	NEETA RATHOR E
512	B8-906	611.93	24-Feb-20	0.25	0.01	0.24	Rohit
513	B8-907	635.08	24-Feb-20	0.26	0.06	0.19	LAXMI DEVI


For Suncity Projects Pvt. Ltd.

[Signature]

Authorised Signatory


514	B8-908	635.08	24-Feb-20	0.26	0.06	0.19	Yogesh Kumar\ Manju
515	C1-1002	635.08	24-Feb-20	0.26	0.06	0.19	Mahak
516	C1-1007	635.08	24-Feb-20	0.26	0.03	0.23	Anubhav Pathela
517	C1-103	635.08	24-Feb-20	0.26	0.06	0.19	RAJNI JAIN
518	C1-104	582.33	24-Feb-20	0.24	0.01	0.23	Rohit Bairagi
519	C1-105	582.33	24-Feb-20	0.24	0.01	0.23	Ruchi Jain
520	C1-107	635.08	24-Feb-20	0.26	0.04	0.22	SANDEEP KUMAR
521	C1-108	582.33	24-Feb-20	0.24	0.01	0.23	Anuradha
522	C1-1102	635.08	24-Feb-20	0.26	0.06	0.19	Kanta Devi/Dhar mbir Singh
523	C1-1104	582.33	24-Feb-20	0.24	0.06	0.18	Saroj Bala/Mah ender Singh
524	C1-1203	635.08	24-Feb-20	0.26	0.01	0.25	Upkar Singh
525	C1-1207	635.08	24-Feb-20	0.26	0.01	0.25	Mohit Kumar
526	C1-203	635.08	24-Feb-20	0.26	0.01	0.25	Gita Rastogi
527	C1-206	635.08	24-Feb-20	0.26	0.06	0.19	Vikrant Yadav
528	C1-208	582.33	24-Feb-20	0.24	0.06	0.18	Baljeet Rai/sanj

For Suncity Projects Pvt. Ltd.


Authorised Signatory

							u Rai
529	C1-301	582.33	24-Feb-20	0.24	0.06	0.18	Mandeep Kumar
530	C1-302	635.08	24-Feb-20	0.26	0.06	0.19	Sanesh
531	C1-403	635.08	24-Feb-20	0.26	0.01	0.25	Kanhiya Lal
532	C1-406	635.08	24-Feb-20	0.26	0.06	0.19	Pinki Choudhary
533	C1-502	635.08	24-Feb-20	0.26	0.06	0.19	Seema Mehta
534	C1-506	635.08	24-Feb-20	0.26	0.01	0.25	Tejas Pande
535	C1-602	635.08	24-Feb-20	0.26	0.03	0.23	Sambhav Jain
536	C1-603	635.08	24-Feb-20	0.26	0.06	0.19	Manju Agarwal
537	C1-607	635.08	24-Feb-20	0.26	0.01	0.25	Paras Yadav
538	C1-702	635.08	24-Feb-20	0.26	0.06	0.19	Nidhi Goyal
539	C1-707	635.08	24-Feb-20	0.26	0.03	0.23	Anumita Mitra/ Ranjan Ghosh
540	C1-802	635.08	24-Feb-20	0.26	0.01	0.25	Prerna
541	C1-803	635.08	24-Feb-20	0.26	0.06	0.19	SUMAN JINDAL
542	C1-807	635.08	24-Feb-20	0.26	0.01	0.25	Vijay Kumar
543	C1-903	635.08	24-Feb-20	0.26	0.01	0.25	Dhanendra Mohan

For Surecity Projects Pvt. Ltd.


Authorised Signatory

								Sharma
544	C1-907	635.08	24-Feb-20	0.26	0.06	0.19		Nikhil Yadav
545	C2-002	635.08	24-Feb-20	0.26	0.01	0.25		Shubham
546	C2-007	635.08	24-Feb-20	0.26	0.03	0.23		Ajay Kumar
547	C2-1002	635.08	24-Feb-20	0.26	0.06	0.19		Ashish Grover
548	C2-1003	635.08	24-Feb-20	0.26	0.01	0.25		Amulya Narain Shukla
549	C2-102	635.08	24-Feb-20	0.26	0.06	0.19		Washi Ahmad
550	C2-103	635.08	24-Feb-20	0.26	0.01	0.25		Ankit Goel
551	C2-104	582.33	24-Feb-20	0.24	0.01	0.23		Manish Goyal
552	C2-105	582.33	24-Feb-20	0.24	0.01	0.23		Ram Lal Sharma
553	C2-106	635.08	24-Feb-20	0.26	0.01	0.25		Adesh Kumar Mittal
554	C2-107	635.08	24-Feb-20	0.26	0.06	0.19		Pallavi Narang
555	C2-1102	635.08	24-Feb-20	0.26	0.06	0.19		MAYANK TANEJA
556	C2-1107	635.08	24-Feb-20	0.26	0.01	0.25		Rajni Mudgal
557	C2-1203	635.08	24-Feb-20	0.26	0.01	0.25		GIRISH SACHDEV A
558	C2-1205	582.33	24-Feb-20	0.24	0.06	0.18		Suman &

For Suncity Projects Pvt. Ltd.

								Ranjeet Singh
559	C2-1208	582.33	24-Feb-20	0.24	0.01	0.23	VIKRAM JAISWAL	
560	C2-302	635.08	24-Feb-20	0.26	0.07	0.19	Divya Sharma	
561	C2-307	635.08	24-Feb-20	0.26	0.06	0.19	Lakhan Singh	
562	C2-402	635.08	24-Feb-20	0.26	0.01	0.25	Kavita Bansal	
563	C2-403	635.08	24-Feb-20	0.26	0.01	0.25	Anita	
564	C2-503	635.08	24-Feb-20	0.26	0.06	0.19	JAYA PAREEK	
565	C2-506	635.08	24-Feb-20	0.26	0.01	0.25	Pardeep Kumar	
566	C2-507	635.08	24-Feb-20	0.26	0.06	0.19	DHANES H TANEJA	
567	C2-603	635.08	24-Feb-20	0.26	0.03	0.23	Rocky Kumar	
568	C2-605	582.33	24-Feb-20	0.24	0.06	0.18	Sudipto Mazumdar	
569	C2-606	635.08	24-Feb-20	0.26	0.06	0.19	Satish Kumar Sharma	
570	C2-608	582.33	24-Feb-20	0.24	0.01	0.23	SHILPA	
571	C2-703	635.08	24-Feb-20	0.26	0.06	0.19	AMIT SINGH VISEN	
572	C2-704	582.33	24-Feb-20	0.24	0.06	0.17	Neeraj Bansal	
573	C2-708	582.33	24-Feb-20	0.24	0.01	0.23	Virender Yadav	

For Suncity Projects Pvt. Ltd.




Authorised Signatory

574	C2-804	582.33	24-Feb-20	0.24	0.01	0.23	Hari Dutt/Sar oj
575	C2-805	582.33	24-Feb-20	0.24	0.02	0.21	SURINDE R KUMAR GOEL/ PANKAJ GOEL
576	C2-903	635.08	24-Feb-20	0.26	0.03	0.23	Preeti Singh
					1.82		Applicati on fee received for 2nd Draw which held after March'20
	Total			145.5	25.64	121.67	

5.	Marketing Details						
5.1	Details of plots in case of Plotted Residential Colony and Plotted Industrial Colony upto the date of applying for extension of registration period						
	Block No.	Plot type	Plot size	No. of units	No of sold plots	No of unsold plots	Total sale value
	NIL						
5.2	Details of Apartments for Group Housing, Commercial and Cyber Park/IT upto the date of applying for extension of registration period						
	Tower No./ Name	Type of apartment	Carpet area (in sq. mts)	No. of apartments	No. of sold units	No. of unsold units	Total sale value
	NIL						
5.3	Details of Shopping Area upto the date of applying for extension of registration						


For Sundity Projects Pvt. Ltd.


Authorized Signatory

	period						
	Type	Carpet area (in sq. mts)	No. of sold units	No. of unsold units	Total sale value		
	Nil						
5.4	Parking details of the project upto the date of applying for extension of registration period						
	Type of parking	No. of units	No. of sold units	No. of unsold units	Total sale value	% of completion	Likely completion date
	Underground parking	NIL					
	Stilt parking						
	Covered parking						
	Open parking						
	Independent garages						

6.	Details of approvals during the quarter:				NIL
6.1	Approval received during the quarter				
	Sr. No.	Nature of approval	Approving authority	Date of approval	Validity
6.2	Approvals expired during the quarter :				NIL
	Sr. No.	Nature of approval	Approving authority	Date of expiry	Details of renewable application submitted

For Suncity Projects Pvt. Ltd.


Authorised Signatory

6.3	Approvals applied during the quarter				NIL
	Sr. No.	Nature of approval	Approving authority	Date of submission of application for approval	
	1.				
	2.				

For Suncity Projects Pvt. Ltd.

[Signature]
Authorised Signatory

7.	Collection report during the quarter		
	Sr. No.	Description	Amount (in lacs.)
	7.1	Amount collected against sales made during the quarter as per sales report	2588.13
	7.2	Instalments collected against sales made during previous period	Nil
	7.3	Total collections during the quarter	2588.13 (The amount of INR 2588.13 includes application against 2 nd draw, held after March'20, but received in current quarter amounting to INR 182.08)
	7.4	70% of total collections to be deposited in RERA bank account	1811.69
	7.5	Amount deposited in RERA bank account during the quarter	1811.69
	7.6	Is there any discrepancy between 6.4 and 6.5	Nil
8.	Withdrawal report during the quarter		
	8.1	Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now	1441.14
	8.2	Withdrawal during the quarter (Withdrawal during the quarter as per CA certificate (Rs. in Lacs)	696.93
	8.3	Balance at the end of the quarter (Rs. in Lacs)	744.21
	8.4	Total withdrawal at the start of	Nil

For Suncity Projects Pvt. Ltd.

[Signature]
Authorised Signatory


		the quarter (Rs. in Lacs)				
	8.5	Total withdrawal upto end of the quarter	696.93			
	8.6	Total withdrawal as % of total project cost	3.37%			
9.	Government dues payment details					
	Sr. No.	Dues	Total payable (Rs in crores)	Payable upto end of the quarter (Rs in crores)	Paid upto end of the quarter (Rs in crores)	Balance payable at the end of the quarter (Rs in crores)
	1.	External development works	NA			
	2.	Infrastructure development charges	NA			
	Total					

LIST OF ANNEXURES

Sr. No.	Annexure No.	Documents	Page no.
1.	A1	Project site photographs	70-73
5.	A2	Note *	NA
6.	A3	Latest marketing collateral	NA
7.	A4	Copy of latest advertisement details	74-86

Note : (*) Copy of approvals to be submitted along with first quarterly progress report of the project if such approvals have not been submitted at the time of registration

For Suncity Projects Pvt. Ltd.


Authorised Signatory



For Suncity Projects Pvt. Ltd.

Pavi

Authorised Signatory

71



For Suncity Projects Pvt. Ltd.

[Signature]

Authorised Signatory

72



For Suncity Projects Pvt. Ltd.

Sam
Authorised Signatory



For Suncity Projects-Pvt. Ltd.

Pam
Authorised Signatory

1 in 4 who got Canada PR tag in '19 an Indian

Over 85,000 Indians Got Permanent Resident Status



THE 1 in 4 who got Canada PR tag in '19 an Indian. Over 85,000 Indians Got Permanent Resident Status. The number of new immigrants from India to Canada in 2008 was 31,116, up from 23,116 in 2007. This makes India the second largest source of new immigrants to Canada, after China.

PR tag in '19 an Indian. Over 85,000 Indians Got Permanent Resident Status. The number of new immigrants from India to Canada in 2008 was 31,116, up from 23,116 in 2007. This makes India the second largest source of new immigrants to Canada, after China.

PR tag in '19 an Indian. Over 85,000 Indians Got Permanent Resident Status. The number of new immigrants from India to Canada in 2008 was 31,116, up from 23,116 in 2007. This makes India the second largest source of new immigrants to Canada, after China.

PR tag in '19 an Indian. Over 85,000 Indians Got Permanent Resident Status. The number of new immigrants from India to Canada in 2008 was 31,116, up from 23,116 in 2007. This makes India the second largest source of new immigrants to Canada, after China.

PR tag in '19 an Indian. Over 85,000 Indians Got Permanent Resident Status. The number of new immigrants from India to Canada in 2008 was 31,116, up from 23,116 in 2007. This makes India the second largest source of new immigrants to Canada, after China.

PR tag in '19 an Indian. Over 85,000 Indians Got Permanent Resident Status. The number of new immigrants from India to Canada in 2008 was 31,116, up from 23,116 in 2007. This makes India the second largest source of new immigrants to Canada, after China.

Defence ministry to have joint secretaries in military uniform

New Delhi: The Defence Ministry will have joint secretaries in military uniform. The Defence Ministry is planning to have joint secretaries in military uniform. This move is part of a broader initiative to improve coordination between the Defence Ministry and the armed forces.

Defence Ministry will have joint secretaries in military uniform. The Defence Ministry is planning to have joint secretaries in military uniform. This move is part of a broader initiative to improve coordination between the Defence Ministry and the armed forces.

Defence Ministry will have joint secretaries in military uniform. The Defence Ministry is planning to have joint secretaries in military uniform. This move is part of a broader initiative to improve coordination between the Defence Ministry and the armed forces.

Defence Ministry will have joint secretaries in military uniform. The Defence Ministry is planning to have joint secretaries in military uniform. This move is part of a broader initiative to improve coordination between the Defence Ministry and the armed forces.

Defence Ministry will have joint secretaries in military uniform. The Defence Ministry is planning to have joint secretaries in military uniform. This move is part of a broader initiative to improve coordination between the Defence Ministry and the armed forces.

Defence Ministry will have joint secretaries in military uniform. The Defence Ministry is planning to have joint secretaries in military uniform. This move is part of a broader initiative to improve coordination between the Defence Ministry and the armed forces.

Defence Ministry will have joint secretaries in military uniform. The Defence Ministry is planning to have joint secretaries in military uniform. This move is part of a broader initiative to improve coordination between the Defence Ministry and the armed forces.

Defence Ministry will have joint secretaries in military uniform. The Defence Ministry is planning to have joint secretaries in military uniform. This move is part of a broader initiative to improve coordination between the Defence Ministry and the armed forces.

Noida Metro Rail Corporation Limited
BPP-6 tender for Supply, Installation and Maintenance of Plastic Bottle Cashing Machines at Noida Metro Station.
Tender No: NMPHC/CML/PLAST CASHING MACH 102
OTY 2008 dated: 13/02/2008
Tenders are invited from eligible bidders for the captioned project. The tender shall be uploaded on website www.bidsupply.com and www.metrorail.co.in on 13/02/2008. The bidder can download the document from the e-tender website from tender watch by registration name 'Noida Metro Rail Corporation Limited' (Amenities) Modification in tender: If any, will be uploaded on website by the website.

KENDRIYA VIDYALAYA, NCF, VIGYAN VIHAR, DELHI - 110092
WALK-IN-INTERVIEW
Eligible Candidates are invited for a walk-in interview. The interview is to be held on 13/02/2008 at 10:00 AM. The interview is to be held at Kendriya Vidyalaya, NCF, Vigyan Vihar, Delhi - 110092. The interview is to be held at Kendriya Vidyalaya, NCF, Vigyan Vihar, Delhi - 110092. The interview is to be held at Kendriya Vidyalaya, NCF, Vigyan Vihar, Delhi - 110092.

GOVERNMENT OF INDIA
MINISTRY OF LAW & JUSTICE
DEPARTMENT OF JUSTICE
Department of Justice seeks to engage following personnel on contract basis, initially for a period of one year from the date of joining, which may be extended on need basis and concurrent to the extension of the ongoing schemes.

Sr. No.	Designation	Essential Qualification & Experience	No. of Personnel
1	SC Consultant	B.A. in Law (5 yr or 5 yr course) Experience - Minimum 5-8 years of post qualification experience.	1
2	Consultant	B.A. in Law (5 yr or 5 yr course) Experience - Minimum 5-8 years of post qualification experience.	1

Details including terms of reference are available on the Ministry's website i.e. www.doj.gov.in. Remuneration indicated is all inclusive & consolidated.

SUNCITY AVENUE 76
AFFORDABLE HOUSING SECTION-26 SUBSECTION-26
DRAW OF PLATS
For Query - 70617-00000

Uttar Pradesh Rural Livelihood Mission
Rural Development Department, Uttar Pradesh
For Query - 70617-00000

Maha approves 5-day week for govt employees
Uttar Pradesh Rural Livelihood Mission
Rural Development Department, Uttar Pradesh
For Query - 70617-00000

For Suncity Projects Pvt. Ltd.
Authorised Signatory

[illegible]

Version No. 35062012 Dated 23/05/2010

All of current/old applicants in the show held on 29th February 2008 at Community centre, Justice Viewpoint, Sector 34, Golf Course
 1. **1st** **2nd** **3rd** **4th** **5th** **6th** **7th** **8th** **9th** **10th** **11th** **12th** **13th** **14th** **15th** **16th** **17th** **18th** **19th** **20th** **21st** **22nd** **23rd** **24th** **25th** **26th** **27th** **28th** **29th** **30th** **31st** **32nd** **33rd** **34th** **35th** **36th** **37th** **38th** **39th** **40th** **41st** **42nd** **43rd** **44th** **45th** **46th** **47th** **48th** **49th** **50th** **51st** **52nd** **53rd** **54th** **55th** **56th** **57th** **58th** **59th** **60th** **61st** **62nd** **63rd** **64th** **65th** **66th** **67th** **68th** **69th** **70th** **71st** **72nd** **73rd** **74th** **75th** **76th** **77th** **78th** **79th** **80th** **81st** **82nd** **83rd** **84th** **85th** **86th** **87th** **88th** **89th** **90th** **91st** **92nd** **93rd** **94th** **95th** **96th** **97th** **98th** **99th** **100th** **101st** **102nd** **103rd** **104th** **105th** **106th** **107th** **108th** **109th** **110th** **111th** **112th** **113th** **114th** **115th** **116th** **117th** **118th** **119th** **120th** **121st** **122nd** **123rd** **124th** **125th** **126th** **127th** **128th** **129th** **130th** **131st** **132nd** **133rd** **134th** **135th** **136th** **137th** **138th** **139th** **140th** **141st** **142nd** **143rd** **144th** **145th** **146th** **147th** **148th** **149th** **150th** **151st** **152nd** **153rd** **154th** **155th** **156th** **157th** **158th** **159th** **160th** **161st** **162nd** **163rd** **164th** **165th** **166th** **167th** **168th** **169th** **170th** **171st** **172nd** **173rd** **174th** **175th** **176th** **177th** **178th** **179th** **180th** **181st** **182nd** **183rd** **184th** **185th** **186th** **187th** **188th** **189th** **190th** **191st** **192nd** **193rd** **194th** **195th** **196th** **197th** **198th** **199th** **200th** **201st** **202nd** **203rd** **204th** **205th** **206th** **207th** **208th** **209th** **210th** **211st** **212nd** **213th** **214th** **215th** **216th** **217th** **218th** **219th** **220th** **221st** **222nd** **223rd** **224th** **225th** **226th** **227th** **228th** **229th** **230th** **231st** **232nd** **233rd** **234th** **235th** **236th** **237th** **238th** **239th** **240th** **241st** **242nd** **243rd** **244th** **245th** **246th** **247th** **248th** **249th** **250th** **251st** **252nd** **253rd** **254th** **255th** **256th** **257th** **258th** **259th** **260th** **261st** **262nd** **263rd** **264th** **265th** **266th** **267th** **268th** **269th** **270th** **271st** **272nd** **273rd** **274th** **275th** **276th** **277th** **278th** **279th** **280th** **281st** **282nd** **283rd** **284th** **285th** **286th** **287th** **288th** **289th** **290th** **291st** **292nd** **293rd** **294th** **295th** **296th** **297th** **298th** **299th** **300th** **301st** **302nd** **303rd** **304th** **305th** **306th** **307th** **308th** **309th** **310th** **311st** **312nd** **313th** **314th** **315th** **316th** **317th** **318th** **319th** **320th** **321st** **322nd** **323rd** **324th** **325th** **326th** **327th** **328th** **329th** **330th** **331st** **332nd** **333rd** **334th** **335th** **336th** **337th** **338th** **339th** **340th** **341st** **342nd** **343rd** **344th** **345th** **346th** **347th** **348th** **349th** **350th** **351st** **352nd** **353rd** **354th** **355th** **356th** **357th** **358th** **359th** **360th** **361st** **362nd** **363rd** **364th** **365th** **366th** **367th** **368th** **369th** **370th** **371st** **372nd** **373rd** **374th** **375th** **376th** **377th** **378th** **379th** **380th** **381st** **382nd** **383rd** **384th** **385th** **386th** **387th** **388th** **389th** **390th** **391st** **392nd** **393rd** **394th** **395th** **396th** **397th** **398th** **399th** **400th** **401st** **402nd** **403rd** **404th** **405th** **406th** **407th** **408th** **409th** **410th** **411st** **412nd** **413th** **414th** **415th** **416th**

[illegible]

SUNCITY
AVENUE 76

Authorised Signatory

आज का पंथोग

निर्देश: प्रश्न-संख्या, उत्तर एवं पूर्ण नाम लिखें।
प्रश्न-संख्या के साथ ही उत्तर भी लिखें।

वर्ष: २०२०-२१ का १० वीं वार्षिक
आवृत्ति का १० वीं वार्षिक

• **Chlorine** (bleach) is used to disinfect surfaces and water.

ऑफिस गर्ल 5300

1000

1. *afire, aimed, not off to*
 wrong (1)
 2. *for it, none, after all, hope is*
 rare, none just one (4)
 3. *different, there (1)*
 4. *not, change (4)*
 5. *not, good, under (9)*
 6. *is, still, off, after (1)*
 7. *there, no, year, off (12)*
 8. *the, worse (4)*
 9. *off, wrong (12)*
 10. *no, the, wrong (12)*
 11. *because, off, no, it, none (13)*

[illegible]

100

बैठक में फैसला • जनमानस से

ॐ नमो भगवते वासुदेवाय ॥ श्री कृष्णाय नमः ॥

खेलो इंडिया तीरंदाजी में गोल्ड विजेता प्रियंका का भव्य स्वागत

स्थिति व हर्ष ने बाज गेटल किया अपने नाम



evaluation of stress and its health impacts are necessary and often

1. The first step in the process of creating a new product is to identify a market need. This involves conducting market research to determine what consumers want and what is currently available. 2. Once a market need is identified, the next step is to develop a concept for the new product. This involves brainstorming ideas and selecting the most promising one. 3. The third step is to create a prototype of the product. This allows the company to test the product and make any necessary adjustments before moving forward. 4. After the prototype is created, the company must conduct a feasibility study to determine if the product is viable. This involves analyzing the costs of production and the potential for profit. 5. If the feasibility study is positive, the company can move forward with developing the final product. This involves sourcing materials, manufacturing the product, and testing it thoroughly. 6. Finally, the company must launch the product into the market. This involves creating a marketing plan to promote the product and ensure it reaches the target audience.	1. The first step in the process of creating a new product is to identify a market need. This involves conducting market research to determine what consumers want and what is currently available. 2. Once a market need is identified, the next step is to develop a concept for the new product. This involves brainstorming ideas and selecting the most promising one. 3. The third step is to create a prototype of the product. This allows the company to test the product and make any necessary adjustments before moving forward. 4. After the prototype is created, the company must conduct a feasibility study to determine if the product is viable. This involves analyzing the costs of production and the potential for profit. 5. If the feasibility study is positive, the company can move forward with developing the final product. This involves sourcing materials, manufacturing the product, and testing it thoroughly. 6. Finally, the company must launch the product into the market. This involves creating a marketing plan to promote the product and ensure it reaches the target audience.
---	---

[illegible][illegible][illegible]

ਪ੍ਰਭੂ ਜੀ ਦੇ ਸੇਵਾ ਵਿਚ ਸਦਾ ਸਹਾਇਤਾ ਦੇਣ ਵਾਲੇ ਹੋਣ।

3 दिवसीय अर्वा राज्यस्तरीय पैरा
थलेटिक प्रतियोगिता 13 मार्च से

[illegible][illegible]

...the ... of ...

... ..

[illegible]

此乃一極端之論，其意謂：「若夫一國之政治，其進步與否，全視其國民之智識與否而定。故欲進步其政治，必先進步其國民之智識。而欲進步其國民之智識，必先普及其國民之教育。此乃一國之根本，不可不察也。」

Essar to embark on new phase of growth: Ruia

BY DARTISH MATHI CHAND

The promoters of Essar Group are planning a comeback, with the company willing to restart investing in India and overseas.

In a letter to investors and the media, company executives have said that the group has been "re-evaluating" its investment strategy.



QUICK VIEW

Essar generated ₹1 trillion revenue in 2019. The group's core and diversified business operations in India, Vietnam and Nigeria, oil refining and retail in Europe, UK, power generation in India and Canada, mining, infrastructure and coal.

Slowdown makes Enami delay product launches

ANURAG KUMAR
Delhi, 5 March

The economic slowdown is prompting Enami to go slow on launches.

Harish Varmil, director of Enami, said, "We will not be more cautious with new launches as we do not want to take unnecessary risk when consumer sentiment is weak."

According to the executives, a major reason for the slowdown is the economic downturn. They are also facing challenges from the government's new policies.

Enami has been working on several new products, but the launch has been delayed. The company is now focusing on existing products and improving their quality.

Enami is also looking for new markets to expand its reach. The company is currently in talks with several international partners.

Enami is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

Enami is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

Enami is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

Enami is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

Enami is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

Sterling to add non-members, double key count to fight slump

ANURAG KUMAR
Delhi, 5 March

Sterling Builders & Builders is looking to double the number of non-members to 1,000 by 2020 and increase the share of non-members in the share of non-members to 10%.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.



MORE ROOM

The Thomas Cook India subsidiary will double its room count by 2020. The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

The company is also planning to launch a new line of products in the near future. The company is confident that it will be successful.

Indian Bank

Corporate Office
254-260, Avenue Shopping Mall,
Royapettah,
Chennai - 600 014.

NOTICE

AMALGAMATION OF ALLAHABAD BANK INTO INDIAN BANK

FORMATION OF GRIEVANCE REDRESSAL COMMITTEE FOR ADDRESSING OBJECTIONS ON FAIR EQUITY SHARE EXCHANGE RATIO

This is in relation to Scheme of Amalgamation of Allahabad Bank ("Transferor Bank") into Indian Bank ("Transferee Bank") (collectively, the "concerned banks") under Section 9 of Banking Companies (Acquisition and Transfer of Undertakings) Act, 1970 ("scheme of amalgamation"). The Board of each of the concerned Bank at their respective meetings on March 05, 2020, approved the following fair equity share exchange ratio which in the opinion of the Boards of the concerned Banks is fair and reasonable ("fair equity share exchange ratio"):

- 115 equity shares of ₹ 10/- each of Indian Bank for every 1000 equity shares of ₹ 10/- each of Allahabad Bank.

To protect the interest of the minority shareholders of the concerned Banks, a Grievance Redressal Committee has been formed. For this purpose, a minority shareholder in either (a) individually or collectively hold atleast 1% (one percent) of the total paid up equity capital of any of the concerned banks; or (b) 100 (hundred) shareholders acting collectively, of any of the concerned banks, are to be entitled to submit their objections, if any, in writing duly signed to the below mentioned address, in relation to the fair equity share exchange ratio in the proposed format (made available on the website at <https://www.indiabank.in/department/amalgamation-of-allahabad-bank-into-indian-bank>) but not later than 5.00 p.m. on March 12, 2020.

The Chairman, Grievance Redressal Committee
C/o Indian Bank
Corporate Office, Investor Services Cell,
3rd Floor, 'C' Wing, No.254-260, Avenue Shopping Mall,
Royapettah, Chennai - 600 014.
E-mail id: info@indianbank.co.in

The prescribed format and details of the Grievance Redressal Mechanism will be made available on the website www.indiabank.in from March 06, 2020 to March 12, 2020. Updates, if any, will also be made available on the website of the Bank.

AN AFFORDABLE HOUSING PROJECT WITH INTEREST SUBSIDY UP TO 2.5% LAXMI INDIAN PWD

Sub: 15, Gopuram Road, Royapettah, Chennai - 600 014

Project Details:

Sl. No.	Particulars	Amount (₹)
1.	Construction	100.00
2.	Interest Subsidy	2.50
3.	Other Charges	0.50
4.	Total	103.00

Project Details:

Sl. No.	Particulars	Amount (₹)
1.	Construction	100.00
2.	Interest Subsidy	2.50
3.	Other Charges	0.50
4.	Total	103.00

The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city.

The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city.

The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city.

The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city.

The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city.

The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city. The project is a housing project for the benefit of the poor. The project is located in the heart of the city.

For Suncity Projects Pvt. Ltd.

[Signature]
Authorized Signatory

EXTRACTS OF THE MINUTES OF MEETING OF THE FINANCE AND LEGAL COMMITTEE OF SUNCITY PROJECTS PRIVATE LIMITED HELD ON THE 12TH DAY OF AUGUST, 2020 AT SUNCITY BUSINESS TOWER, SECOND FLOOR, SECTOR-54, GOLF COURSE ROAD, GURGAON-122002

"RESOLVED THAT Mr. Amit Kumar, Mr. Navneet Kumar and Mr. Ravi Kant Kumar Authorized Representatives of the Company be and are hereby severally authorized to sign, execute and submit quarterly / annually reports / compliance or any other data / information, for the purpose of compliance of the RERA Authorities, Gurgaon under the provisions of The Real Estate (Regulation and Development) Act, 2016, & Rules and regulation framed thereunder, in respect of RERA registration No. 78 of 2019 dated 23.12.2019 (RC/REP/HARERA/GGM/384/116/2019/78) for the project "Suncity Avenue-76" situated at Sector-76, Gurugram (Haryana) and to do all such acts, deeds and things as may be necessary or incidental thereto, for and on behalf of the Company".

**CERTIFIED TRUE COPY
For SUNCITY PROJECTS PRIVATE LIMITED**



AUTHORIZED SIGNATORY