

<b>Architect's Certificate</b>		
<b>Report for quarter ending</b>	30 <sup>th</sup> Sept. 2020	
<b>Subject</b>	Certificate of progress of construction work	
<b>1.</b>	<b>I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans</b>	
<b>Sr. No.</b>	<b>Particulars</b>	<b>Information</b>
1.	Project/Phase of the project	Suncity Avenue 76, Affordable Residential Group housing Colony,
2.	Location	Sector 76, Gurugram
3.	Licensed area in acres	10 Acre,
4.	Area for registration in acres	10 Acre,
5.	HARERA registration no.	78 of 2019 - (RC/REP/HARERA/GGM/384/116/2019/ 78dated 23.12.2019 )
6.	Name of licensee	Suncity Projects Pvt Ltd
7.	Name of collaborator	Not Applicable
8.	Name of developer	Suncity Projects Pvt Ltd
<b>2.</b>	<b>Details related to inspection are as under</b>	
1.	Date of certifying of percentage of construction work/ site inspection	<b>09/10/2020</b>
2.	Name of Architect/ Architect's firm	VASTUKRITI
3.	Date of site inspection	<b>07/10/2020</b>

  
ROHAN JAIN  
Regn. No. CA/RS/11424

3.	<b>Following technical professionals are appointed by promoter: - (as applicable)</b>		
	<b>Sr. No.</b>	<b>Consultants</b>	<b>Name</b>
	1.	Site engineer	Mr. Kundan Kumar
	2.	Structural consultant	Chordia Techno Consultants
	3.	Proof consultant	Arvind Gupta Consultants
	4.	MEP consultant	ART Consultants
	5.	Site supervisor/in charge	Mr. Lalan Kumar
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date : 09.10.2020

Yours faithfully,

Place : New Delhi

Signature & name (in block letters) with stamp of architect

Council of architects (CoA) : CA/88/11424  
registration no.

**ROHIT JAIN**  
Regn. No. CA/88/11424

Council of architects (CoA) : 31.12.2020  
registration valid till (date)

**Table – A**

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower A1		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		0	0	0%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2	Electrical (conducting, wiring, fixtures, etc.)	0	0	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2	External (plaster, painting, facade, etc.)	0	0	0%

*[Signature]*  
**ROHIT KAIN**  
Regd. No. CA/18/11424


Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Yet to start as per schedule	0%		
2.	Laying of foundation					
	(i)	Raft	Yet to start as per schedule	0%		
	(ii)	Pile	N/A	N/A		
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule	0%		
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19sqm (FAR)			
7.	Stilt floor/ ground floor		148.19sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule	0%		
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule	0%		
9.	Status of construction					
	(i)	Walls on floors	AAC Block	0%		
	(ii)	Staircase	R.C.C	0%		
	(iii)	Lift wells along with water proofing	Yet to start as per schedule	0%		
	(iv)	Lift lobbies/ common areas floor wise	R.C.C	0%		
10.	Fixing of door and window frames in flats/ units		Aluminium	Yet to start as per schedule		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule	0%		
	(ii)	Electrical works including wiring	Yet to start as per schedule	0%		



	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A

*Signature*  
**NOHIT JAIN**  
Regn. No. CA/38/11424

	(other than flat/units)		
	(vi) Lifts installation	Yet to start as per schedule	0%
	(vii) Overhead tanks	Yet to start as per schedule	0%
	(viii) Underground water tank	Yet to start as per schedule	0%
	(ix) Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x) Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi) Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces	Yet to start as per schedule	0%
19.	Entrance lobby finishing	Yet to start as per schedule	0%
20.	Status of construction of compound wall	Yet to start as per schedule	0%




**ROHIT JAIN**  
Regn. No. CA/88/11-424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower A2</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>1.</b>	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
<b>2.</b>	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
<b>3.</b>	<b>MEP</b>			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conducting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
<b>4.</b>	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%

  
ROHIT J  
Regn. No. CA/8

  
**ROHIT JAIN**  
Regn. No. CA/34/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Yet to start as per schedule		0%	
2.	Laying of foundation					
	(i)	Raft	Yet to start as per schedule		0%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		535.31 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower 15 Slabs laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	

  
KOHIT J  
Regn. No. CA/8/

**ROHIT JAIN**  
Regn. No. CA/85/11424



	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A

*[Signature]*  
**ROHIT JAIN**  
Regn. No. CA/38/11424


	(other than flat/units)		
(i)	Lifts installation	Yet to start as per schedule	0%
(ii)	Overhead tanks	Yet to start as per schedule	0%
(iii)	Underground water tank	Yet to start as per schedule	0%
(iv)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
(v)	Electrical fittings in common areas	Yet to start as per schedule	0%
(vi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces	Yet to start as per schedule	0%
19.	Entrance lobby finishing	Yet to start as per schedule	0%
20.	Status of construction of compound wall	Yet to start as per schedule	0%



ROHIT JAIN  
Regn. No. CA/88/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B1</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>1.</b>	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation Done	Rs. 2,34,25,571.05 approx.	2.2114%
<b>2.</b>	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
<b>3.</b>	<b>MEP</b>			
	3.1 Mechanical (lifts, ventilation, etc.)	0	Rs.4,32,646.51 approx.	0.0408%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
<b>4.</b>	<b>Finishing</b>			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	Rs.3,59,411.67 approx.	0.0339%

*Rohit Jain*  
**ROHIT JAIN**  
Regn. No. CA/58/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Done		100%	
2.	Laying of foundation					
	(i)	Raft	Raft done		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55sqm (FAR)			
7.	Stilt floor/ ground floor		610.64sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	



	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A

  
ROHIT JAIN  
Regn. No. CA/88/11424

	(other than flat/units)		
	(vi) Lifts installation	Yet to start as per schedule	0%
	(vii) Overhead tanks	Yet to start as per schedule	0%
	(viii) Underground water tank	Yet to start as per schedule	0%
	(ix) Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x) Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi) Compliance to conditions of environment/CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces	Yet to start as per schedule	0%
19.	Entrance lobby finishing	Yet to start as per schedule	0%
20.	Status of construction of compound wall	Yet to start as per schedule	0%



ROHIT JAIN  
Regn. No. CA/38/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B2</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation Done	Rs. 2,34,25,571.05 approx.	2.2114%
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	<b>MEP</b>			
	3.1 Mechanical (lifts, ventilation, etc.)	0	Rs.4,32,646.51	0.0408%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	<b>Finishing</b>			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	Rs.3,59,411.67	0.0339%



**ROHIT JAIN**  
Regn. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation done		100%	
2.	Laying of foundation					
	(i)	Raft	Raft done		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55sqm (FAR)			
7.	Stilt floor/ ground floor		610.64sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	

*Robert Jain*  
ROBERT JAIN  
Regn. No. CA/8W/11424



	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A

  
**ROHIT JAIN**  
Regn. No. CA/88/11424

	(other than flat/units)		
(vi)	Lifts installation	Yet to start as per schedule	0%
(vii)	Overhead tanks	Yet to start as per schedule	0%
(viii)	Underground water tank	Yet to start as per schedule	0%
(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces	Yet to start as per schedule	0%
19.	Entrance lobby finishing	Yet to start as per schedule	0%
20.	Status of construction of compound wall	Yet to start as per schedule	0%

  
ROHIT JAIN  
Regn. No. CA/35/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B3</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>1.</b>	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation Done	Rs. 2,32,49,838.51 approx.	2.1948%
<b>2.</b>	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
<b>3.</b>	<b>MEP</b>			
3.1	Mechanical (lifts, ventilation, etc.)	0	Rs.6,08,379.05 approx.	0.0574%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
<b>4.</b>	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	Rs.3,59,411.67 approx.	0.0339%
4.2	External (plaster, painting, facade, etc.)	0	0	0%

*Ravi Jain*  
Ravi Jain  
Regn. No. CA/63/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation done		100%	
2.	Laying of foundation					
	(i)	Raft	Raft done		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		N/A	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	
	(iii)	Plumbing works	Yet to start as per schedule		0%	
12.	Status of wall plastering					



	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%

*Rohit Jain*  
ROHIT JAIN  
Regn. No. CA/85/11424

	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%

  
ROHIT JAIN  
Rega. No. CA/38/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B4</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	<b>MEP</b>			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Yet to start as per schedule		0%	
2.	Laying of foundation					
	(i)	Raft	Yet to start as per schedule		0%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	



	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	Yet to start as per schedule	N/A
	(ii)	Internal plaster	Yet to start as per schedule	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%

*Rohit Jain*

**ROHIT JAIN**  
Regn. No. CA/38/11424

	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	In Non tower area of Basement	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces		Yet to start as per schedule	0%
19.	Entrance lobby finishing		Yet to start as per schedule	0%
20.	Status of construction of compound wall		Yet to start as per schedule	0%

  
ROHIT JAIN  
Regn. No. CA/88/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B5</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	<b>MEP</b>			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	<b>Finishing</b>			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

*Handwritten signature*  
**SOHIT JAIN**  
Regn. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Yet to start as per schedule		0%	
2.	Laying of foundation					
	(i)	Raft	Yet to start as per schedule		0%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		Yet to start as per schedule			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	



	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A

*Handwritten Signature*  
ROHIT JAIN  
Regn. No. CA/BE/11426

	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces		Yet to start as per schedule	0%
19.	Entrance lobby finishing		Yet to start as per schedule	0%
20.	Status of construction of compound wall		Yet to start as per schedule	0%



**ROHIT JAIN**  
Regn. No. CA/88/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B6</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>1.</b>	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation Done Rs.1,43,40,704. 10 approx.	Rs.1,43,40,70 4.10 approx.	1.35%
<b>2.</b>	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
<b>3.</b>	<b>MEP</b>			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
<b>4.</b>	<b>Finishing</b>			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

*Bohit Jain*  
**BOHIT JAIN**  
Regn. No. GA/88/11424


Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Complete		100%	
2.	Laying of foundation					
	(i)	Raft	Complete		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		519.38 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15</u> Slabs laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	



	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	In Non tower area of Basement	0%

*Signature*  
Rajesh Jain  
Regn. No. GA/38/11424

	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%



**ROHIT JAIN**  
Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B7		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation Done Rs.1,95,90,704. 10 approx.	Rs.1,95,90,704. 10 approx.	1.85%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Complete	100%		
2.	Laying of foundation					
	(i)	Raft	Complete	100%		
	(ii)	Pile	N/A	N/A		
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule	0%		
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		591.32 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule	0%		
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule	0%		
9.	Status of construction					
	(i)	Walls on floors	AAC Block	0%		
	(ii)	Staircase	R.C.C	0%		
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule	0%		
	(iv)	Lift lobbies/ common areas floor wise	R.C.C	0%		
10.	Fixing of door and window frames in flats/ units		Aluminium	Yet to start as per schedule		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works

*[Signature]*  
RASHI JAIN  
Regn. No. CA/88/11426



	(i)	Mechanical works	Yet to start as per schedule	0%
	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%

*Roohi Jain*  
ROOHI JAIN  
Regn. No. CA/801/424

	(viii)	Underground water tank	In Non tower area of Basement	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%



**ROHIT JAIN**  
Regn. No. CA/85/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B8</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>1.</b>	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	Excavation Done Rs.1,95,90,704. 10 approx.	Rs.1,95,90,704. 10 approx.	1.85%
<b>2.</b>	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
<b>3.</b>	<b>MEP</b>			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
<b>4.</b>	<b>Finishing</b>			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

*Bohit Jain*  
**BOHIT JAIN**  
Arch. No. CA/28/11424

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Excavation done	100%		
2.	Laying of foundation					
	(i)	Raft	Raft done	100%		
	(ii)	Pile	N/A	N/A		
3.	Number of basement(s) 0		N/A	N/A		
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule	0%		
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		591.32 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule	0%		
	Cumulative number of slabs in the building/ tower 15 Slabs laid by end of quarter		Yet to start as per schedule	0%		
9.	Status of construction					
	(i)	Walls on floors	AAC Block	0%		
	(ii)	Staircase	R.C.C	0%		
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule	0%		
	(iv)	Lift lobbies/ common areas floor wise	R.C.C	0%		
10.	Fixing of door and window frames in flats/ units		Aluminium	Yet to start as per schedule		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	



	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%

*Rohit Jain*  
ROHIT JAIN  
Regn. No. GA/08/11424

	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%

  
ROHIT JAIN  
Regn. No. CA/88/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower C1</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>1.</b>	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
<b>2.</b>	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
<b>3.</b>	<b>MEP</b>			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
<b>4.</b>	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%


  
**ROHIT JAIN**  
Reg. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Yet to start as per schedule		0%	
2.	Laying of foundation					
	(i)	Raft	Yet to start as per schedule		0%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
Super-Structure Status						
5.	Total floors in the tower/ building		G+12			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		535.31 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>13 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	



	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A

	(other than flat/units)		
(vi)	Lifts installation	Yet to start as per schedule	0%
(vii)	Overhead tanks	Yet to start as per schedule	0%
(viii)	Underground water tank	Yet to start as per schedule	0%
(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces	Yet to start as per schedule	0%
19.	Entrance lobby finishing	Yet to start as per schedule	0%
20.	Status of construction of compound wall	Yet to start as per schedule	0%

  
ROHIT JAIN  
Regd. No. CA/02/11421

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower C2</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	<b>MEP</b>			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%

*[Handwritten Signature]*  
ROHIT JAIN  
Regd. No. CA/39/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Yet to start as per schedule		0%	
2.	Laying of foundation					
	(i)	Raft	Yet to start as per schedule		0%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+12			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		539.38 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower 13 Slabs laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	

**ROHIT JAIN**  
Regn. No. CA/88/11424



	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A

	(other than flat/units)		
	(vi) Lifts installation	Yet to start as per schedule	0%
	(vii) Overhead tanks	Yet to start as per schedule	0%
	(viii) Underground water tank	Yet to start as per schedule	0%
	(ix) Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x) Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi) Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces	Yet to start as per schedule	0%
19.	Entrance lobby finishing	Yet to start as per schedule	0%
20.	Status of construction of compound wall	Yet to start as per schedule	0%

  
ROHIT JAIN  
Regd. No. CA/38/11426

**Table – B**

Sr.No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
<b>B-1</b>	<b>Services</b>			
1.	Internal roads & pavements	Yes	0%	0%
2.	Parking	Yes	0%	
	Covered no _____ 0	No		
	Open no _____ 1464	Yes		At Site
3.	Water supply	Yes	0%	0%
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0%	0%
5.	Storm water drains	Yes	0%	0%
6.	Landscaping & tree plantation	Yes	0%	0%
7.	Parks and playgrounds	Yes	0%	0%
	Fixing of children play equipment's	No	N/A	
	Benches	No	N/A	
8.	Shopping area	Yes	N/A	
9.	Street lighting/ electrification	Yes	0%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	0%	
11.	Solid waste management & disposal	Yes	0%	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0%	
13.	Energy management (solar)	Yes	0%	
14.	Fire protection and fire safety requirements	Yes	0%	
15.	Electrical meter room, sub-station, receiving station	Yes	0%	
16.	Other (option to add more)			
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17.	Community centre	N/A		
18.	others	N/A		
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>			
19.	Schools/Creche	Yes		
20.	Dispensary	N/A		
21.	Club/Community	Yes	0%	
22.	Others			
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>			
23.	*			

Note: (\*) extend as per requirement

*Rohit Jain*  
**ROHIT JAIN**  
Regd. No. CA/88/11424