

CONSULTANT

AMIT & ASSOCIATES

ARCHITECTS, ENGINEERS & VALUERS


*407, AKD TOWER, SECTOR - 14, GURUGRAM. (HR.)


MOB. NO: 8585935706

Email: - amit.verma7307@gmail.com

Engineer's Certificate

Subject	Certificate of percentage of completion of construction work of the project		
1.	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.		
	Sr.No.	Particulars	Information
	1.	Project/phase of the project	Lake-View
	2.	Location	SECTOR 48, FARIDABAD, HARYANA
	3.	Licensed area in acres	1.00
	4.	Area for registration in acres	1.00
	5.	HARERA registration No.	HRERA-PKL-FBD-91-2019 Dated 23.01.2019
	6.	Name of licensee	Zion Promoters & Developers Pvt Ltd
	7.	Name of collaborator	Zion Promoters & Developers Pvt Ltd
	8.	Name of developer	Zion Promoters & Developers Pvt Ltd
2.	Details related to inspection are as under		
	1.	Date of certifying of percentage of construction work/ site inspection	31.01.2024
	2.	Name of engineering firm/ individual	
	3.	Date of site inspection	23.02.2024
3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr.No.	Consultants	Name
	1.	Site engineer	
	2.	Structural consultant	
	3.	Proof consultant	
	4.	MEP consultant	
	5.	Site supervisor	Mr. Kishan Bhagwanta
4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the developer/ engineer and the site inspection		


AMIT KR. VERMA
BE. CIVIL
HSVP Regn. No. 03/2023
Shop No. 407, AKD Tower, Sec-14, Gurgaon
Mobile No.: 8585935706

carried out by us.		
1.	Total estimated cost for completion of the building(s) in the aforesaid project under reference (In Lakhs) (i.e. Land Cost + EDC + IDW)	2649.76
2.	Estimated cost incurred till date (based on site inspection) (In Lakhs)	1081.44
3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana (In Lakhs)	1568.32
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the being the competent authority under whose jurisdiction the aforesaid project is being implemented.	
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost. The Total Cost includes Land Cost.	
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.	
8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard. Subject to such changes as may be directed by the competent authority and/ or on account of consultant's design or advise.	
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;	
Date:		Yours faithfully,  Signature & name (in block letters) with stamp of engineering firm/ individual AMIT KR. VERMA BE. CIVIL HSVP Regn. No. 03/2023 Shop No. 407, AKD Tower, Sec-14, Gurgaon Mobile No.: 8585935706
Place:		
Local authority license No.:		
Local authority license No.: valid till (date)		
• Note		

1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.
2.	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3.	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4.	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.
5.	All component of work with specifications are indicative and not exhaustive.

TABLE —A

Project: Lake-View, Sector 48, Faridabad, Haryana

Cumulative progress of the project/phase at 31.01.2024

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/tower as per registration No HRERA-PKL-FBD-91-2019 comes to (i.e. Land Cost + EDC + IDW)	2649.76
2.	Total expenditure on the project/phase	1081.44
3.	Percentage of work done with reference to total estimated cost	40.81%
4.	Balance estimate cost to be incurred on the project	1568.32
5.	Total estimated Construction cost of the building/tower	1369.54
6.	Total Construction cost of the building/tower	834.79
7.	Percentage of construction work done with reference to total estimated cost	60.95%
8.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table C)	NA

TABLE — B

Internal & External development works in respect of the entire project/phase of the project

Sr.No.	Particulars	Amounts (in Rs.)	
		External Development Charges	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project as per the approved layout plan as on 29 th October 2015.	230.79	126.55



AMIT KR. VERMA
BE. CIVIL

HSVP Regn. No. 03/2023


Shop No. 407, AKD Tower, Sec-14, Gurgaon

Mobile No.: 8585935706

2.	Expenditure incurred as on 31 th January 2024	230.79	-
3.	Work done in percentage (as percentage of the total estimated cost)	100%	-
4.	Balance cost to be incurred (based on estimated cost)	-	126.55
5.	Cost incurred on additional/extra items as on _____ not included in the estimated cost (Table —C)	NA	NA

Table —C

Sr. No.	List of extra/additional items executed with cost. (Which were not part of the original estimate of total cost)	
	Particulars	Amount
1.	NA	NA


AMIT KR. VERMA
 BE. CIVIL
 HSVP Regn. No. 03/2023
 Shop No. 407, AKD Tower, Sec-14, Gurgaon
 Mobile No.: 8585935706