



**ARCHITECTS**  
**PLANNERS**  
**INTERIOR DESIGNERS**

Ref No: AB/D/010

Date- 16.04. 2023


<b>Architect's Certificate</b>			
<b>Report for quarter ending</b>		01.01.2023 to 31.03.2023	
<b>Subject</b>		Certificate of progress of construction work	
<b>1.</b>	<b>I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans</b>		
	<b>Sr. No.</b>	<b>Particulars</b>	<b>Information</b>
	1.	Project/Phase of the project	First
	2.	Location	Panipat
	3.	Licensed area in acres	16.31 Acres
	4.	Area for registration in acres	6.73 Acres
	5.	HARERA registration no.	362 (a) dated 01.01.2018
	6.	Name of licensee	37 of 2008 dated 25.02.2008
	7.	Name of collaborator	NA
	8.	Name of developer	SplendorLandbase Ltd
<b>2.</b>	<b>Details related to inspection are as under</b>		
	1.	Date of certifying of percentage of construction work/ site inspection	15.04.2023
	2.	Name of Architect/ Architect's firm	Design Forum International India.
	3.	Date of site inspection	15.04.2023



**ARCH BAY**, Shop No -19 TCP scheme, Sector 14, Sonipat, Haryana (131001) Ph: +91-9034624516  
E-mail: [info.archbay@gmail.com](mailto:info.archbay@gmail.com),  
Website: [www.archbay.in](http://www.archbay.in)



**ARCHITECTS**  
**PLANNERS**  
**INTERIOR DESIGNERS**

3.	<b>Following technical professionals are appointed by promoter: - (as applicable)</b>		
	<b>Sr. No.</b>	<b>Consultants</b>	<b>Name</b>
	1.	Site in charge	Mr. Virender Saini
	2.	Structural consultant	NNC Design International
	3.	Proof consultant	NA
	4.	MEP consultant	Acrobat Engineers Pvt Ltd
	5.	Site supervisor	Mr. SanjeevKumar
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		
Date		: 16.04.2023	Yours faithfully,   <b>AR. KHURRAM</b> <b>B. ARCH</b> Reg. No. CA/2013/60007 Signature & name (in block letters) with stamp of architect
Place		: New Delhi	
Council of architects (CoA) registration no.		:	
Council of architects (CoA) registration valid till (date)		:	



**ARCH BAY**, Shop No -19 TCP scheme, Sector 14, Sonipat, Haryana (131001) Ph: +91-9034624516  
E-mail: [info.archbay@gmail.com](mailto:info.archbay@gmail.com),  
Website: [www.archbay.in](http://www.archbay.in)



**ARCHITECTS**  
**PLANNERS**  
**INTERIOR DESIGNERS**

Table - A		
Building		Splendor Grande
Name of the building/ tower if any		Tower B1, A3, 136 Low Rise houses, 128 EWS houses, Club/Community Centre, Shops and Religious building.
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per registration no. comes to	8349 Lacs
2.	Total expenditure on the project/ phase	7033 Lacs
3.	Percentage of work done with reference to total estimated cost	84.23%
4.	Balance estimate cost to be incurred on the project	1315 Lacs
5.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table - C)	NA

*pyt*  
**AR. KHURRAM**  
**B. ARCH**  
 Reg. No. CA/2013/60007



**ARCH BAY**, Shop No -19 TCP scheme, Sector 14, Sonipat, Haryana (131001) Ph: +91-9034624516  
 E-mail: [info.archbay@gmail.com](mailto:info.archbay@gmail.com),  
 Website: [www.archbay.in](http://www.archbay.in)



**ARCHITECTS**  
**PLANNERS**  
**INTERIOR DESIGNERS**

**Table - B**

**Internal & External development works in respect of the entire project/ phase of the project**

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on date	1130.60 Lacs
2.	Expenditure incurred as on <u>31.03.2023</u>	460 Lacs
3.	Work done in percentage (as percentage of the total estimated cost)	40.68 %
4.	Balanced cost to be incurred (based on estimated cost)	670.6 Lacs
5.	Cost incurred on additional/ extra items as on date not included in the estimated cost (table-D)	- -

  
**AR. KHURRAM**  
**B. ARCH**  
Reg. No. CA/2013/60007



**ARCH BAY**, Shop No -19 TCP scheme, Sector 14, Sonipat, Haryana (131001) Ph: +91-9034624516  
E-mail: [info.archbay@gmail.com](mailto:info.archbay@gmail.com),  
Website: [www.archbay.in](http://www.archbay.in)