

TO WHOMSOEVER IT MAY CONCERN

Quarterly Schedules

Project Registration Number : 119 of 2019 DATED 19.06.2019

Project Name : **Kalp Vatika** (Previously The Plannets)

Area of project : **5.0727 Acre.**


Status Upto 30.09.2023 (Jul to Sep)

Plots Details			
Work Details	Total	Completed	Work in progress
Infrastructural	10409.240 Sq. Mtr.	80%	10409.240 Sq. Mtr.
Park Development	1540.30 Sq. Mtr.	95%	1540.30 Sq. Mtr.
Community Area Development	2053.23 Sq. Mtr.	90%	2053.23 Sq. Mtr.
Construction Work	204 Floors	35%	160 Floors/40 Plots

- It is pertinent to mention that 80 % of the **Infrastructural work** has been completed i.e. Sewage line, Roads, Storm line, Electricity, Water line etc. as on 30.09.2023.
- It is pertinent to mention that 95 % of the **Park Development** has been completed i.e. Boundary wall, Grill, Grass, Tree etc. as on 30.09.2023.
- It is pertinent to mention that 90 % of the Development adjoining **Community Area** has been completed i.e. Sewage line, Roads, Storm line, Electricity Poles, Water line etc. as on 30.09.2023.
- Further Stated that 35% of the **Construction work** has been completed by 30.09.2023.
- It is to be noted that the Developer has decided on 13.06.2023 to keep its 29 plots without construction out of 82.
- Further Stated that Construction work is in progress for only 160 Floors During the present quarter.

Architect




Sign. of Engineer
Vimarsh Sharma
Project Engineer