



AJAY GAUTAM & CO
CHARTERED ACCOUNTANTS
BH-673, EAST SHALIMAR BAGH
NEW DELHI-110088


TO WHOM IT MAY CONCERN

We have verified the books of Accounts and relevant records of Lotus Realtech Pvt. Ltd. having PAN- AACCL0129Q & registered office at Bu-5 , SFS Flat , Outer Ring road , Pitampura, Delhi-110034 for the period 01.10.2020 to 31.12.2020 and we hereby certify that :-

- | | |
|---|---------------------|
| 1. Total cumulative cost incurred on construction of the project up to end of last quarter i.e 01.10.2020 to 31.12.2020 | = Rs. 5697.62 lakhs |
| 2. The percentage of remaining work in terms of cost | = 43.93 % |
| 3. Estimated balance cost to be incurred for completion of project Lakhs | = Rs. 4465.17 |

Yours faithfully

For Ajay Gautam & Co.
Chartered Accountants
F.R No. 018668N


(Ajay Gautam)
Partner (M.No. 097019)



Date: 30-01-2021
UDIN: 21097019 AAAACQ4292