

# K&N RAO'S ARCHITECTS

SHOP NO. 404 SHIVAM COMPLEX, OLD DLEHI GURGAON ROAD, OPP. HUDA OFFICE, SECTOR-14,  
GURGAON, HARYANA. Mob. 9555633586, 8700172670 E-mail: [dr.pardeepyaadav@gmail.com](mailto:dr.pardeepyaadav@gmail.com)

HARYANA GOVT. GAZ. ( EXTRA), MAY 10, 2019 ( VYSK. 20 ,1941 SAKA )

Annexure- B																													
Engineer's Certificate																													
Report for Quarter Ending	31.12.2020																												
Subject	Certificate of percentage of completion of construction work of the project at the end of the quarter:																												
1	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.																												
	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Sr.No</th> <th style="width: 45%;">Particulars</th> <th style="width: 45%;">Information</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Project/phase of the project</td> <td>THE LEAF</td> </tr> <tr> <td>2</td> <td>Location</td> <td>Vill, Badha, Sector-85, Tehsil-Manesar, Dist. Gurugram, Haryana</td> </tr> <tr> <td>3</td> <td>Licensed area in acres</td> <td>11.093</td> </tr> <tr> <td>4</td> <td>Area for registration in acres</td> <td>11.093</td> </tr> <tr> <td>5</td> <td>HARERA registration no.</td> <td>23 of 2019</td> </tr> <tr> <td>6</td> <td>Name of licensee</td> <td>Shiva Profins Pvt.Ltd.</td> </tr> <tr> <td>7</td> <td>Name of collaborator</td> <td>NA</td> </tr> <tr> <td>8</td> <td>Name of developer</td> <td>SS Group Pvt.Ltd.</td> </tr> </tbody> </table>	Sr.No	Particulars	Information	1	Project/phase of the project	THE LEAF	2	Location	Vill, Badha, Sector-85, Tehsil-Manesar, Dist. Gurugram, Haryana	3	Licensed area in acres	11.093	4	Area for registration in acres	11.093	5	HARERA registration no.	23 of 2019	6	Name of licensee	Shiva Profins Pvt.Ltd.	7	Name of collaborator	NA	8	Name of developer	SS Group Pvt.Ltd.	
Sr.No	Particulars	Information																											
1	Project/phase of the project	THE LEAF																											
2	Location	Vill, Badha, Sector-85, Tehsil-Manesar, Dist. Gurugram, Haryana																											
3	Licensed area in acres	11.093																											
4	Area for registration in acres	11.093																											
5	HARERA registration no.	23 of 2019																											
6	Name of licensee	Shiva Profins Pvt.Ltd.																											
7	Name of collaborator	NA																											
8	Name of developer	SS Group Pvt.Ltd.																											
2	Details related to inspection are as under																												
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td style="width: 5%;">1</td> <td style="width: 55%;">Date of certifying of percentage of construction work/ site inspection</td> <td style="width: 40%;">31.12.2020</td> </tr> <tr> <td>2</td> <td>Name of engineering firm/ individual</td> <td>NAVEEN KUMAR</td> </tr> <tr> <td>3</td> <td>Date of site inspection</td> <td>31.12.2020</td> </tr> </tbody> </table>	1	Date of certifying of percentage of construction work/ site inspection	31.12.2020	2	Name of engineering firm/ individual	NAVEEN KUMAR	3	Date of site inspection	31.12.2020																			
1	Date of certifying of percentage of construction work/ site inspection	31.12.2020																											
2	Name of engineering firm/ individual	NAVEEN KUMAR																											
3	Date of site inspection	31.12.2020																											
3	Following technical professionals are appointed by promoter: - (as applicable)																												
	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Sr.No</th> <th style="width: 45%;">Consultants</th> <th style="width: 45%;">Name</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Site Engineer</td> <td>Dheerendra Kumar</td> </tr> <tr> <td>2</td> <td>Structural consultant</td> <td>DESMAN</td> </tr> <tr> <td>3</td> <td>Proof consultant</td> <td>DESMAN</td> </tr> <tr> <td>4</td> <td>MEP consultant</td> <td>ARCOP</td> </tr> <tr> <td>5</td> <td>Quantity surveyor</td> <td>In House</td> </tr> </tbody> </table>	Sr.No	Consultants	Name	1	Site Engineer	Dheerendra Kumar	2	Structural consultant	DESMAN	3	Proof consultant	DESMAN	4	MEP consultant	ARCOP	5	Quantity surveyor	In House										
Sr.No	Consultants	Name																											
1	Site Engineer	Dheerendra Kumar																											
2	Structural consultant	DESMAN																											
3	Proof consultant	DESMAN																											
4	MEP consultant	ARCOP																											
5	Quantity surveyor	In House																											
4	Following technWe have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.																												
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td style="width: 5%;">1</td> <td style="width: 55%;">Total estimated cost for completion of the building(s) in the aforesaid project under reference</td> <td style="width: 40%;">{ Total of Table-A &amp; Total-B }</td> </tr> <tr> <td></td> <td></td> <td>28307</td> </tr> <tr> <td>2</td> <td>Estimated cost incurred till date (based on site inspection)</td> <td>18509</td> </tr> </tbody> </table>	1	Total estimated cost for completion of the building(s) in the aforesaid project under reference	{ Total of Table-A & Total-B }			28307	2	Estimated cost incurred till date (based on site inspection)	18509																			
1	Total estimated cost for completion of the building(s) in the aforesaid project under reference	{ Total of Table-A & Total-B }																											
		28307																											
2	Estimated cost incurred till date (based on site inspection)	18509																											

# K&N RAO'S ARCHITECTS

SHOP NO. 404 SHIVAM COMPLEX, OLD DLEHI GURGAON ROAD, OPP. HUDA OFFICE, SECTOR-14,  
GURGAON, HARYANA. Mob. 9555633586, 8700172670 E-mail: [k.n.rao@knaoarchitects.com](mailto:k.n.rao@knaoarchitects.com)

3	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana	9798
5	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the DTCP Haryana being the competent authority under whose jurisdiction the aforesaid project is being implemented.	
6	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.	
7	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.	
8	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard	
9	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;	
TABLE- A		
Building No/ Tower No.		Tower- T1,T2,T3,B1,B2 ,B3,B4,B5,B6,B7,B8,B9,B10,EWS,Community Building,Nursery School
Name of the building/ tower If any		THE LEAF
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr.No.	Particulars	Amount ( Rs. in Lakh)
1	Total estimated cost of the building/ tower as per registration no. 23 OF 2019 comes to	21629
2	Total expenditure on the project/ phase	15112
3	Percentage of work done with reference to total estimated cost	69.87
4	Balance estimate cost to be incurred on the project	6517
5	Cost incurred on additional/ extra items as 31.12.2020 not included in the estimated cost	NIL

# K&N RAO'S ARCHITECTS

SHOP NO. 404 SHIVAM COMPLEX, OLD DLEHI GURGAON ROAD, OPP. HUDA OFFICE, SECTOR-14,  
GURGAON, HARYANA. Mob. 9555633586, 8700172670 E-mail: [kn.rao@rediffmail.com](mailto:kn.rao@rediffmail.com)

TABLE- B			
Internal & External development works in respect of the entire project/ phase of the project			
Sr.No.	Particulars	Amount ( Rs. in Lakh)	
		External Development Works	Internal Development Works
1	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on 8th August 2013		6678
2	Expenditure incurred as on 31.12.2020		3397
3	Work done in percentage (as percentage of the total estimated cost)		50.9
4	Balanced cost to be incurred (based on estimated cost)		3281
5	Cost incurred on additional/ extra items as on 31.12.2020 not included in the estimated cost		NIL

*Note		
1	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.	
2	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).	
3	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.	
4	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.	
5	All component of work with specifications are indicative and not exhaustive.	
Date		Yours faithfully,
Place		Signature & name (in block letters) with stamp of engineering firm/ individual
License No.		


  
**Er. NAVEEN KUMAR**  
 B. Tech (Civil)  
 Registered Civil Engineer  
 Huda No. 2070/13  
 H. No. 1540, B-6-17, Gurgaon  
 Gurugram-122001 (Haryana)



TABLE-A

Building No/Tower No.

( To be prepared separately for each buildings/Tower in the project/phase of the project)

TOWER-T1

A1 Cumulative Progress of the Project/Phase at the end of the Quarter

Sr.No	Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	0.51	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		NIL	13.88	99%
3	MEP				
	3.1	Mechanical ( Lifts, Ventilation etc.)	14	0.18	8%
	3.2	Electrical ( Conducting,Wiring,Fixtures etc.)	0	0.23	20%
	3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	0	0.38	19%
4	FINISHING				
	4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	167	4.25	70%
	4.2	External ( Plaster, Painting, Façade etc.)	11	0.17	9%
Sr.No.	Tasks/ Activity		Description of Work Done	Percentage of total proposed work	
	Sub-Structure Status				
1	Excavation		Complete	100%	
2	Laying of Foundation		Complete	100%	
	(i)	Raft	Complete	100%	
	(ii)	Pile	NA	NA	
3	Number of Basements ....				
	(i)	Basement Level-1	Complete	100%	
	(ii)	Basement Level-2	Complete	100%	
4	Water Proofing of the Above Sub-Structure ( wherever applicable)		NIL	NIL	
	Super-Structure Status				
5	Total Floors in the Tower/ Building		S+25	100%	
6	Total Area on each floor ( Sq.Mtr.)		425.192	100%	
7	Stilt / Ground Floor		532.506	100%	

AR. PRADEEP KUMAR

CA/2017/84030

B1, DEV TOWER, OPP. HUDA OFFICE

SECTOR-14, GURUGRAM

Mob. 9585038850

8	Status of Laying of slabs floor wise		Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter		Complete	100%
9	<b>Status of Construction</b>			
	(i)	Walls on floors	Complete	100%
	(ii)	Staircase	Complete	100%
	(iii)	Liftwells along with water proofing	Complete	100%
	(iv)	Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units		Complete	100%
11	<b>Status of MEP</b>		Internal (with in Flat)	External Work
	(i)	Mechanical Works	In Progress	8%
	(ii)	Electrical work including wiring	In Progress	20%
	(iii)	Plumbing work	In Progress	19%
12	<b>Status of Wall Plastering</b>			
	(i)	External Plaster	In Progress	80%
	(ii)	Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>			
	(i)	In Bath Rooms	In Progress	70%
	(ii)	In Kitchen	In Progress	70%
14	<b>Status of Flooring</b>			
	(i)	Common Areas	In Progress	90%
	(ii)	Units/Flats	In Progress	90%
15	<b>Status of White Washing</b>			
	(i)	Internal Walls	NIL	0%
	(ii)	External Walls	In Progress	70%
16	<b>Status of Finishing</b>			
	(i)	Staircase with Railing	In Progress	50%
	(ii)	Lift Wells	Complete	90%
	(iii)	Lift Lobbies/Common areas floor wise	Complete	90%
17	<b>Status of Installation</b>			
	<b>( within Flats/ Units)</b>			
	(i)	Doors & Windows Panels	NIL	0%
	(ii)	Sanitary Fixtures	NIL	0%
	(iii)	Modular Kitchen	NA	NA
	(iv)	Electrical Fittings/ Lightings	NA	NA
	(v)	Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>			
	(vi)	Lift Installations	In Progress	20%
	(vii)	Over Head Tanks	Complete	100%
	(viii)	Under Ground Water Tanks	NA	NA
	(ix)	Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x)	Electrical Fittings in Common Areas	NIL	NIL
	(xi)	Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces		Complete	100%
19	Entrance Lobby Finishing		In Progress	50%
20	Status of Construction of Compound wall		NA	NA

  
**AR. PRADEEP KUMAR**  
 CA/2017/84030  
 B1, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURUGRAM  
 Mob. 9559833396



TABLE-A					
Building No/Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)		TOWER-T2			
A1	Cumulative Progress of the Project/Phase at the end of the Quarter				
Sr.No	Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	0.51	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		NIL	13.75	98%
3	MEP				
	3.1	Mechanical ( Lifts, Ventilation etc.)	18	0.18	8%
	3.2	Electrical ( Conducting,Wiring,Fixtures etc.)	0	0.23	20%
	3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	7	0.38	15%
4	FINISHING				
	4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	113	3.74	58%
	4.2	External ( Plaster, Painting, Façade etc.)	11	0.17	9%
Sr.No.	Tasks/ Activity		Description of Work Done	Percentage of total proposed work	
	Sub-Structure Status				
1	Excavation		Complete	100%	
2	Laying of Foundation		Complete	100%	
	(i)	Raft	Complete	100%	
	(ii)	Pile	NA	NA	
3	Number of Basements ....				
	(i)	Basement Level-1	Complete	100%	
	(ii)	Basement Level-2	Complete	100%	
4	Water Proofing of the Above Sub-Structure ( wherever applicable)		Complete	100%	
	Super-Structure Status				
5	Total Floors in the Tower/ Building		S+25	100%	
6	Total Area on each floor ( Sq.Mtr.)		425.192	100%	
7	Stilt / Ground Floor		532.506	100%	

8	Status of Laying of slabs floor wise		Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter		Complete	100%
9	<b>Status of Construction</b>			
	(i)	Walls on floors	Complete	100%
	(ii)	Staircase	Complete	100%
	(iii)	Liftwells along with water proofing	Complete	100%
	(iv)	Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units		Complete	100%
11	<b>Status of MEP</b>		Internal (with in Flat)	External Work
	(i)	Mechanical Works	In Progress	8%
	(ii)	Electrical work including wiring	In Progress	20%
	(iii)	Plumbing work	In Progress	15%
12	<b>Status of Wall Plastering</b>			
	(i)	External Plaster	In Progress	75%
	(ii)	Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>			
	(i)	In Bath Rooms	In Progress	70%
	(ii)	In Kitchen	In Progress	80%
14	<b>Status of Flooring</b>			
	(i)	Common Areas	In Progress	40%
	(ii)	Units/Flats	Complete	55%
15	<b>Status of White Washing</b>			
	(i)	Internal Walls	In Progress	30%
	(ii)	External Walls	In Progress	30%
16	<b>Status of Finishing</b>			
	(i)	Staircase with Railing	In Progress	50%
	(ii)	Lift Wells	Complete	100%
	(iii)	Lift Lobbies/Common areas floor wise	In Progress	20%
17	<b>Status of installation</b>			
	<b>( within Flats/ Units)</b>			
	(i)	Doors & Windows Panels	NIL	0%
	(ii)	Sanitary Fixtures	NIL	0%
	(iii)	Modular Kitchen	NA	NA
	(iv)	Electrical Fittings/ Lightings	NA	NA
	(v)	Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>			
	(vi)	Lift Installations	In Progress	20%
	(vii)	Over Head Tanks	Complete	100%
	(viii)	Under Ground Water Tanks	NA	NA
	(ix)	Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x)	Electrical Fittings in Common Areas	NA	NA
	(xi)	Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces		Complete	
19	Entrance Lobby Finishing		NIL	NIL
20	Status of Construction of Compound wall		NA	NA


  
 AR. PRADEEP KUMAR  
 CA/2017/84051  
 BT, DEV TOWER, OPP. HUDA OFFICE,  
 SECTOR-14, GURGAON  
 Mob. 956035106

TABLE-A

Building No./Tower No.

( To be prepared separately for each buildings/Tower in the project/phase of the project)

TOWER-T3

## A1 Cumulative Progress of the Project/Phase at the end of the Quarter

Sr.No	Project Components	Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)	NIL	0.51	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)	NIL	13.73	98%
3	MEP			
3.1	Mechanical ( Lifts, Ventilation etc.)	18	0.18	8%
3.2	Electrical ( Conduiting,Wiring,Fixtures etc.)	0	0.23	20%
3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	0	0.35	17%
4	FINISHING			
4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	0	0.82	13%
4.2	External ( Plaster, Painting, Façade etc.)	11	0.17	9%

Sr.No.	Tasks/ Activity	Description of Work Done	Percentage of total proposed work
	Sub-Structure Status		
1	Excavation	Complete	100%
2	Laying of Foundation	Complete	100%
	(i) Raft	Complete	100%
	(ii) Pile	NA	NA
3	Number of Basements ....		
	(i) Basement Level-1	Complete	100%
	(ii) Basement Level-2	Complete	100%
4	Water Proofing of the Above Sub-Structure ( wherever applicable)	Complete	100%
	Super-Structure Status		
5	Total Floors in the Tower/ Building	S+25	100%
6	Total Area on each floor ( Sq.Mtr.)	425.192	100%
7	Stilt / Ground Floor	532.506	100%

AR. PRADEEP KUMAR

CA/3017/840/1

D1, DEV TOWER, OPP. HUDA OFFICE

SECTOR-14, GURUGRAM

Mob. 9855833389



8	Status of Laying of slabs floor wise		Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter		Complete	100%
9	<b>Status of Construction</b>			
	(i)	Walls on floors	Complete	100%
	(ii)	Staircase	Complete	100%
	(iii)	Liftwells along with water proofing	Complete	100%
	(iv)	Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units		Complete	100%
11	<b>Status of MEP</b>		Internal ( with in Flat)	External Work
	(i)	Mechanical Works	In Progress	8%
	(ii)	Electrical work including wiring	In Progress	20%
	(iii)	Plumbing work	In Progress	17%
12	<b>Status of Wall Plastering</b>			
	(i)	External Plaster	In Progress	40%
	(ii)	Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>			
	(i)	In Bath Rooms	In Progress	10%
	(ii)	In Kitchen	In Progress	10%
14	<b>Status of Flooring</b>			
	(i)	Common Areas	In Progress	10%
	(ii)	Units/Flats	In Progress	10%
15	<b>Status of White Washing</b>			
	(i)	Internal Walls	NIL	NIL
	(ii)	External Walls	In Progress	30%
16	<b>Status of Finishing</b>			
	(i)	Staircase with Railing	In Progress	10%
	(ii)	Lift Wells	Complete	100%
	(iii)	Lift Lobbies/Common areas floor wise	In Progress	10%
17	<b>Status of installation</b>			
	<b>( within Flats/ Units)</b>			
	(i)	Doors & Windows Panels	NIL	0%
	(ii)	Sanitary Fixtures	NIL	0%
	(iii)	Modular Kitchen	NA	NA
	(iv)	Electrical Fittings/ Lightings	NA	NA
	(v)	Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>			
	(vi)	Lift Installations	In Progress	20%
	(vii)	Over Head Tanks	Complete	100%
	(viii)	Under Ground Water Tanks	NA	NA
	(ix)	Fire Fighting Equipments & Fittings as per CFO NOC	NIL	0%
	(x)	Electrical Fittings in Common Areas	NA	NA
	(xi)	Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces		Complete	100%
19	Entrance Lobby Finishing		NIL	NIL
20	Status of Construction of Compound wall		NA	NA


  
**AR. PRADEEP KUMAR**  
 CA/2017/84030  
 BT, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURUGRAM  
 Mob. 9955635350

TABLE-A

TABLE-A					
Building No/Tower No. ( To be prepared separately for each buildings/Tower in the project/phase of the project)			TOWER-B1		
A1	Cumulative Progress of the Project/Phase at the end of the Quarter				
Sr.No	Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	0.32	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		NIL	5.85	100%
3	MEP				
	3.1	Mechanical ( Lifts, Ventilation etc.)	NIL	0.56	61%
	3.2	Electrical ( Conducting,Wiring,Fixtures etc.)		0.43	90%
	3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	NIL	0.56	65%
4	FINISHING				
	4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	28	2.54	92%
	4.2	External ( Plaster, Painting, Façade etc.)	3	0.80	98%
Sr.No.	Tasks/ Activity		Description of Work Done	Percentage of total proposed work	
	Sub-Structure Status				
1	Excavation		Complete	100%	
2	Laying of Foundation		Complete	100%	
	(i)	Raft	Complete	100%	
	(ii)	Pile	NA	NA	
3	Number of Basements ....				
	(i)	Basement Level-1	Complete	100%	
	(ii)	Basement Level-2	Complete	100%	
4	Water Proofing of the Above Sub-Structure ( wherever applicable)		Complete	100%	
	Super-Structure Status				
5	Total Floors in the Tower/ Building		S+14	100%	
6	Total Area on each floor ( Sq.Mtr.)		Typ.Floor-302.85 ,UPH-227.46, UPH-214.44	100%	



7	Stilt / Ground Floor	341.73	100%
8	<b>Status of Laying of slabs floor wise</b>	Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	Complete	100%
9	<b>Status of Construction</b>		
	(i) Walls on floors	Complete	100%
	(ii) Staircase	Complete	100%
	(iii) Liftwells along with water proofing	Complete	100%
	(iv) Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units	Complete	100%
11	<b>Status of MEP</b>	Internal (with in Flat)	External Work
	(i) Mechanical Works	IN PROGRESS	61%
	(ii) Electrical work including wiring	IN PROGRESS	90%
	(iii) Plumbing work	IN PROGRESS	65%
12	<b>Status of Wall Plastering</b>		
	(i) External Plaster	Complete	100%
	(ii) Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>		
	(i) In Bath Rooms	Complete	100%
	(ii) In Kitchen	Complete	100%
14	<b>Status of Flooring</b>		
	(i) Common Areas	Complete	100%
	(ii) Units/Flats	Complete	100%
15	<b>Status of White Washing</b>		
	(i) Internal Walls	Complete	100%
	(ii) External Walls	Complete	100%
16	<b>Status of Finishing</b>		
	(i) Staircase with Railing	Complete	100%
	(ii) Lift Wells	Complete	100%
	(iii) Lift Lobbies/Common areas floor wise	Complete	100%
17	<b>Status of Installation</b>		
	<b>( within Flats/ Units)</b>		
	(i) Doors & Windows Panels	IN PROGRESS	70%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NA	NA
	(iv) Electrical Fittings/ Lightings	NA	NA
	(v) Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>		
	(vi) Lift Installations	Complete	100%
	(vii) Over Head Tanks	Complete	100%
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	Complete	100%
19	Entrance Lobby Finishing	Complete	100%
20	Status of Construction of Compound wall	NA	NA

AR. PRADEEP KUMAR  
 CA/2017/84030  
 B1, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURUGRAM  
 Mob. 9885532586



TABLE-A					
Building No./Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)			TOWER-B2		
A1	Cumulative Progress of the Project/Phase at the end of the Quarter				
Sr.No	Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	0.32	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		NIL	5.85	100%
3	MEP				
	3.1	Mechanical ( Lifts, Ventilation etc.)	NIL	0.56	61%
	3.2	Electrical ( Conduiting,Wiring,Fixtures etc.)	NIL	0.43	90%
	3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	NIL	0.56	65%
4	FINISHING				
	4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	28	2.54	92%
	4.2	External ( Plaster, Painting, Façade etc.)	3	0.80	98%
Sr.No.	Tasks/ Activity		Description of Work Done		Percentage of total proposed work
	Sub-Structure Status				
1	Excavation		Complete		100%
2	Laying of Foundation		Complete		100%
	(i)	Raft	Complete		100%
	(ii)	Pile	NA		NA
3	Number of Basements ....				
	(i)	Basement Level-1	Complete		100%
	(ii)	Basement Level-2	Complete		100%
4	Water Proofing of the Above Sub-Structure ( wherever applicable)		Complete		100%
	Super-Structure Status				
5	Total Floors in the Tower/ Building		S+14		100%
6	Total Area on each floor ( Sq.Mtr.)		Typ.Floor-302.85 , LPH-227.46, UPH-214.44		100%

AR. PRADEEP KUMAR

CA/2017/84030

01, DEV TOWER, OPP. HUDA OFFICE

SECTOR-14, GURUGRAM

Mob. 9850033556

7	Stilt / Ground Floor	341.73	100%
8	<b>Status of Laying of slabs floor wise</b>	Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	Complete	100%
9	<b>Status of Construction</b>		
	(i) Walls on floors	Complete	100%
	(ii) Staircase	Complete	100%
	(iii) Liftwells along with water proofing	Complete	100%
	(iv) Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units	Complete	100%
11	<b>Status of MEP</b>	Internal ( with in Flat)	External Work Internal ( with in Flat) External Work
	(i) Mechanical Works	In Progress	61%
	(ii) Electrical work including wiring	In Progress	90%
	(iii) Plumbing work	In Progress	65%
12	<b>Status of Wall Plastering</b>		
	(i) External Plaster	Complete	100%
	(ii) Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>		
	(i) In Bath Rooms	Complete	100%
	(ii) In Kitchen	Complete	100%
14	<b>Status of Flooring</b>		
	(i) Common Areas	Complete	100%
	(ii) Units/Flats	Complete	100%
15	<b>Status of White Washing</b>		
	(i) Internal Walls	Complete	100%
	(ii) External Walls	Complete	100%
16	<b>Status of Finishing</b>		
	(i) Staircase with Railing	Complete	100%
	(ii) Lift Wells	Complete	100%
	(iii) Lift Lobbies/Common areas floor wise	Complete	100%
17	<b>Status of installation</b>		
	<b>( within Flats/ Units)</b>		
	(i) Doors & Windows Panels	In Progress	70%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NA	NA
	(iv) Electrical Fittings/ Lightings	NA	NA
	(v) Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>		
	(vi) Lift Installations	Complete	100%
	(vii) Over Head Tanks	Complete	100%
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	Complete	100%
19	Entrance Lobby Finishing	Complete	100%
20	Status of Construction of Compound wall	NA	NA


  
 AR. PRADEEP KUMAR  
 CA231784030  
 DT, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURUGRAM  
 MoB. 9556533585

TABLE-A

Building No/Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)		TOWER-B3		
A1	Cumulative Progress of the Project/Phase at the end of the Quarter			
Sr.No	Project Components	Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)	NIL	0.36	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)	NIL	5.59	100%
3	MEP			
	3.1 Mechanical ( Lifts, Ventilation etc.)	45	0.52	59%
	3.2 Electrical ( Conducting,Wiring,Fixtures etc.)	0	0.16	35%
	3.3 Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	5	0.48	57%
4	FINISHING			
	4.1 Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	13	2.17	82%
	4.2 External ( Plaster, Painting, Façade etc.)	18	0.24	30%
Sr.No.	Tasks/ Activity	Description of Work Done		Percentage of total proposed work
	Sub-Structure Status			
1	Excavation	Complete		100%
2	Laying of Foundation	Complete		100%
	(i) Raft	Complete		100%
	(ii) Pile	NA		NA
3	Number of Basements ....			
	(i) Basement Level-1	Complete		100%
4	Water Proofing of the Above Sub-Structure ( wherever applicable)	Complete		100%
	Super-Structure Status			
5	Total Floors in the Tower/ Building	S+12		100%
6	Total Area on each floor ( Sq.Mtr.)	Typ.Floor-340.98 LPH 310.05.. UPH-263.96		100%

CA/2017/84030  
G1, DEV TOWER, OPP. HUDA OFFICE  
SECTOR-14, GURUGRAM  
Mob. 986933556



7	Stilt / Ground Floor	375.12	100%
8	<b>Status of Laying of slabs floor wise</b>	Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	Complete	100%
9	<b>Status of Construction</b>		
	(i) Walls on floors	Complete	100%
	(ii) Staircase	Complete	100%
	(iii) Liftwells along with water proofing	Complete	100%
	(iv) Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units	Complete	100%
11	<b>Status of MEP</b>	Internal ( with in Flat)	External Work with in Flat)
	(i) Mechanical Works	In Progress	59%
	(ii) Electrical work including wiring	In Progress	35%
	(iii) Plumbing work	In Progress	57%
12	<b>Status of Wall Plastering</b>		
	(i) External Plaster	Complete	100%
	(ii) Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>		
	(i) In Bath Rooms	In Progress	90%
	(ii) In Kitchen	In Progress	90%
14	<b>Status of Flooring</b>		
	(i) Common Areas	In Progress	90%
	(ii) Units/Flats	In Progress	90%
15	<b>Status of White Washing</b>		
	(i) Internal Walls	In Progress	90%
	(ii) External Walls	Complete	100%
16	<b>Status of Finishing</b>		
	(i) Staircase with Railing	Complete	100%
	(ii) Lift Wells	Complete	100%
	(iii) Lift Lobbies/Common areas floor wise	Complete	100%
17	<b>Status of installation</b>		
	<b>( within Flats/ Units)</b>		
	(i) Doors & Windows Panels	In Progress	40%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NA	NA
	(iv) Electrical Fittings/ Lightings	NA	NA
	(v) Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>		
	(vi) Lift Installations	Complete	100%
	(vii) Over Head Tanks	Complete	100%
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	Complete	100%
19	Entrance Lobby Finishing	Complete	100%
20	Status of Construction of Compound wall	NA	NA


  
**AR. PRADEEP KUMAR**  
 CA/2017/84030  
 E1, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR 14, GURUGRAM  
 Mob. 986633229


TABLE-A

<b>Building No/Tower No.</b> ( To be prepared seperately for each buildings/Tower in the project/phase of the project)	<b>TOWER-B4</b>
---	-----------------

## A1 Cumulative Progress of the Project/Phase at the end of the Quarter

Sr.No	Project Components	Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	<b>Sub Structure</b> ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)	NIL	0.36	100%
2	<b>Super Structure</b> ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)	NIL	5.59	100%
3	<b>MEP</b>			
3.1	<b>Mechanical</b> ( Lifts, Ventilation etc.)	39	0.57	65%
3.2	<b>Electrical</b> ( Conduiting,Wiring,Fixtures etc.)	0	0.16	35%
3.3	<b>Plumbing &amp; Fire Fighting</b> (Piping,Pumps & Pump Room Fixtures etc.)	5	0.48	57%
4	<b>FINISHING</b>			
4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	16	2.16	82%
4.2	External ( Plaster, Painting, Façade etc.)	36	0.40	50%

Sr.No.	Tasks/ Activity	Description of Work Done	Percentage of total proposed work
	<b>Sub-Structure Status</b>		
1	Excavation	Complete	100%
2	Laying of Foundation	Complete	100%
	(i) Raft	Complete	100%
	(ii) Pile	NA	NA
3	Number of Basements ....		
	(i) Basement Level-1	Complete	100%
4	Water Proofing of the Above Sub-Structure ( wherever applicable)	Complete	100%
	<b>Super-Structure Status</b>		
5	Total Floors in the Tower/ Building	S=12	100%
6	Total Area on each floor ( Sq.Mtr.)	Typ.Floor 340.98 ,LPH-310.05, UPH 293.96	100%

  
 DR. DEEPA KUMAR  
 CIVIL ENGINEER  
 D1, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURUGRAM  
 Mob. 9559333556



7	Stilt / Ground Floor	375.12	100%
8	<b>Status of Laying of slabs floor wise</b>	Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	Complete	100%
9	<b>Status of Construction</b>		
	(i) Walls on floors	Complete	100%
	(ii) Staircase	Complete	100%
	(iii) Liftwells along with water proofing	Complete	100%
	(iv) Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units	Complete	100%
11	<b>Status of MEP</b>	Internal ( with in Flat)	External Work Internal ( with in Flat)
	(i) Mechanical Works	In Progress	65%
	(ii) Electrical work including wiring	In Progress	35%
	(iii) Plumbing work	In Progress	57%
12	<b>Status of Wall Plastering</b>		
	(i) External Plaster	Complete	100%
	(ii) Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>		
	(i) In Bath Rooms	In Progress	90%
	(ii) In Kitchen	In Progress	90%
14	<b>Status of Flooring</b>		
	(i) Common Areas	In Progress	90%
	(ii) Units/Flats	In Progress	90%
15	<b>Status of White Washing</b>		
	(i) Internal Walls	In Progress	80%
	(ii) External Walls	Complete	100%
16	<b>Status of Finishing</b>		
	(i) Staircase with Railing	Complete	100%
	(ii) Lift Wells	Complete	100%
	(iii) Lift Lobbies/Common areas floor wise	In Progress	90%
17	<b>Status of installation</b>		
	<b>( within Flats/ Units)</b>		
	(i) Doors & Windows Panels	In Progress	40%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NA	NA
	(iv) Electrical Fittings/ Lightings	NA	NA
	(v) Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>		
	(vi) Lift Installations	Complete	100%
	(vii) Over Head Tanks	Complete	100%
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	Complete	100%
19	Entrance Lobby Finishing	Complete	100%
20	Status of Construction of Compound wall	NA	NA



TABLE-A


Building No./Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)			TOWER-B5		
A1 Cumulative Progress of the Project/Phase at the end of the Quarter					
Sr.No	Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	0.36	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		NIL	5.59	100%
3	MEP				
	3.1	Mechanical ( Lifts, Ventilation etc.)	34	0.57	65%
	3.2	Electrical ( Conduiting,Wiring,Fixtures etc.)	0	0.16	35%
	3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	5	0.50	60%
4	FINISHING				
	4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	1	2.18	82%
	4.2	External ( Plaster, Painting, Façade etc.)	22	0.40	50%
Sr.No.	Tasks/ Activity			Description of Work Done	Percentage of total proposed work
	Sub-Structure Status				
1	Excavation			Complete	100%
2	Laying of Foundation			Complete	100%
	(i)	Raft		Complete	100%
	(ii)	Pile		NA	NA
3	Number of Basements ....				
	(i)	Basement Level-1		Complete	100%
4	Water Proofing of the Above Sub-Structure ( wherever applicable)			Complete	100%
	Super-Structure Status				
5	Total Floors in the Tower/ Building			S+12	100%
6	Total Area on each floor ( Sq.Mtr.)			Typ.Floor-340.98 .LPH-310.06, UPH-253.96	100%

7	Stilt / Ground Floor		375.12	100%	
8	<b>Status of Laying of slabs floor wise</b>		Complete	100%	
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter		Complete	100%	
9	<b>Status of Construction</b>				
	(i)	Walls on floors	Complete	100%	
	(ii)	Staircase	Complete	100%	
	(iii)	Liftwells along with water proofing	Complete	100%	
	(iv)	Lift Lobbies/Common areas floor wise	Complete	100%	
10	Fixing of Door & window frames in the Flats/Units		Complete	100%	
11	<b>Status of MEP</b>		Internal ( with in Flat)	External Work Internal ( with in Flat)	External Work
	(i)	Mechanical Works	In Progress	65%	
	(ii)	Electrical work including wiring	In Progress	35%	
	(iii)	Plumbing work	In Progress	60%	
12	<b>Status of Wall Plastering</b>				
	(i)	External Plaster	Complete	100%	
	(ii)	Internal Plaster	Complete	100%	
13	<b>Status of Wall Tiling</b>				
	(i)	In Bath Rooms	Complete	100%	
	(ii)	In Kitchen	Complete	100%	
14	<b>Status of Flooring</b>				
	(i)	Common Areas	In Progress	90%	
	(ii)	Units/Flats	In Progress	90%	
15	<b>Status of White Washing</b>				
	(i)	Internal Walls	In Progress	80%	
	(ii)	External Walls	Complete	100%	
16	<b>Status of Finishing</b>				
	(i)	Staircase with Railing	Complete	100%	
	(ii)	Lift Wells	Complete	100%	
	(iii)	Lift Lobbies/Common areas floor wise	Complete	100%	
17	<b>Status of installation</b>				
	<b>( within Flats/ Units)</b>				
	(i)	Doors & Windows Panels	In Progress	30%	
	(ii)	Sanitary Fixtures	NIL	0%	
	(iii)	Modular Kitchen	NA	NA	
	(iv)	Electrical Fittings/ Lightings	NA	NA	
	(v)	Gas Piping ( if any)	NA	NA	
	<b>( other than Flats/ Units)</b>				
	(vi)	Lift Installations	Complete	100%	
	(vii)	Over Head Tanks	Complete	100%	
	(viii)	Under Ground Water Tanks	NA	NA	
	(ix)	Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL	
	(x)	Electrical Fittings in Common Areas	NIL	NIL	
	(xi)	Compliance to condition of environment/CRZ NOC	Complete	100%	
18	Water Proofing of Terraces		Complete	100%	
19	Entrance Lobby Finishing		Complete	100%	
20	Status of Construction of Compound wall		NA	NA	

  
 AR. PRADEEP KUMAR  
 CA2017BILN3  
 B1, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURUGRAM  
 HARYANA

TABLE-A

Building No./Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)			TOWER-B6		
A1 Cumulative Progress of the Project/Phase at the end of the Quarter					
Sr.No	Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	0.36	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		NIL	5.59	100%
3	MEP				
	3.1	Mechanical ( Lifts, Ventilation etc.)	34	0.57	65%
	3.2	Electrical ( Conduiting,Wiring,Fixtures etc.)	0	0.16	35%
	3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	2	0.50	60%
4	FINISHING				
	4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	1	2.18	82%
	4.2	External ( Plaster, Painting, Façade etc.)	23	0.40	50%
Sr.No.	Tasks/ Activity			Description of Work Done	Percentage of total proposed work
	Sub-Structure Status				
1	Excavation			Complete	100%
2	Laying of Foundation			Complete	100%
	(i)	Raft		Complete	100%
	(ii)	Pile		NA	NA
3	Number of Basements ....				
	(i)	Basement Level-1		Complete	100%
4	Water Proofing of the Above Sub-Structure ( wherever applicable)			Complete	100%
	Super-Structure Status				
5	Total Floors in the Tower/ Building			S+12	100%
6	Total Area on each floor ( Sq.Mtr.)			Typ Floor-340.98 ,LPH-310.06, UPH-253.96	100%

  
 AR. PRADEEP KUMAR  
 CA/2017/84050  
 D1, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURUGRAM  
 Mob. 986633286



7	Stilt / Ground Floor	375.12	100%
8	<b>Status of Laying of slabs floor wise</b>	Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	Complete	100%
9	<b>Status of Construction</b>		
	(i) Walls on floors	Complete	100%
	(ii) Staircase	Complete	100%
	(iii) Liftwells along with water proofing	Complete	100%
	(iv) Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units	Complete	100%
11	<b>Status of MEP</b>	Internal ( with in Flat)	External Work Internal ( with in Flat) External Work
	(i) Mechanical Works	In Progress	65%
	(ii) Electrical work including wiring	In Progress	35%
	(iii) Plumbing work	In Progress	60%
12	<b>Status of Wall Plastering</b>		
	(i) External Plaster	Complete	100%
	(ii) Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>		
	(i) In Bath Rooms	In Progress	90%
	(ii) In Kitchen	Complete	100%
14	<b>Status of Flooring</b>		
	(i) Common Areas	In Progress	90%
	(ii) Units/Flats	In Progress	90%
15	<b>Status of White Washing</b>		
	(i) Internal Walls	In Progress	80%
	(ii) External Walls	Complete	100%
16	<b>Status of Finishing</b>		
	(i) Staircase with Railing	Complete	100%
	(ii) Lift Wells	Complete	100%
	(iii) Lift Lobbies/Common areas floor wise	Complete	100%
17	<b>Status of installation</b>		
	<b>( within Flats/ Units)</b>		
	(i) Doors & Windows Panels	In Progress	30%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NA	NA
	(iv) Electrical Fittings/ Lightings	NA	NA
	(v) Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>		
	(vi) Lift Installations	Complete	100%
	(vii) Over Head Tanks	Complete	100%
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	Complete	100%
19	Entrance Lobby Finishing	NIL	NIL
20	Status of Construction of Compound wall	NA	NA

TABLE-A

Building No./Tower No.

( To be prepared separately for each buildings/Tower in the project/phase of the project)

TOWER-B7

## A1 Cumulative Progress of the Project/Phase at the end of the Quarter

Sr.No	Project Components	Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( In Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)	NIL	0.32	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)	17	6.57	90%
3	MEP			
3.1	Mechanical ( Lifts, Ventilation etc.)	8	0.08	8%
3.2	Electrical ( Conducting,Wiring,Fixtures etc.)	0	0.19	35%
3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	0	0.23	24%
4	FINISHING			
4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	68	1.30	42%
4.2	External ( Plaster, Painting, Façade etc.)	0	0.03	3%

Sr.No.	Tasks/ Activity	Description of Work Done	Percentage of total proposed work
	Sub-Structure Status		
1	Excavation	Complete	100%
2	Laying of Foundation	Complete	100%
	(i) Raft	Complete	100%
	(ii) Pile	NA	NA
3	Number of Basements ....		
	(i) Basement Level-1	Complete	100%
4	Water Proofing of the Above Sub-Structure ( wherever applicable)	NIL	NIL
	Super-Structure Status		
5	Total Floors in the Tower/ Building	S+16	100%
6	Total Area on each floor ( Sq.Mtr.)	Typ.Floor-302.85,1PH-227.46, UPH-214.44	100%

AR. PRADIP KUMAR  
 CIVIL ENGINEER  
 B1, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURGAON  
 Mob. 9800839393

7	Stilt / Ground Floor	341.73	100%
8	<b>Status of Laying of slabs floor wise</b>	Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	Complete	100%
9	<b>Status of Construction</b>		
	(i) Walls on floors	Complete	100%
	(ii) Staircase	Complete	100%
	(iii) Liftwells along with water proofing	Complete	100%
	(iv) Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units	Complete	100%
11	<b>Status of MEP</b>	Internal (with in Flat)	External Work (with in Flat)
	(i) Mechanical Works	In Progress	8%
	(ii) Electrical work including wiring	In Progress	35%
	(iii) Plumbing work	In Progress	24%
12	<b>Status of Wall Plastering</b>		
	(i) External Plaster	In Progress	80%
	(ii) Internal Plaster	In Progress	80%
13	<b>Status of Wall Tiling</b>		
	(i) In Bath Rooms	In Progress	90%
	(ii) In Kitchen	Complete	100%
14	<b>Status of Flooring</b>		
	(i) Common Areas	In Progress	35%
	(ii) Units/Flats	In Progress	70%
15	<b>Status of White Washing</b>		
	(i) Internal Walls	NIL	0%
	(ii) External Walls	In Progress	10%
16	<b>Status of Finishing</b>		
	(i) Staircase with Railing	In Progress	60%
	(ii) Lift Wells	Complete	100%
	(iii) Lift Lobbies/Common areas floor wise	In Progress	50%
17	<b>Status of installation</b>		
	<b>( within Flats/ Units)</b>		
	(i) Doors & Windows Panels	NIL	0%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NA	NA
	(iv) Electrical Fittings/ Lightings	NA	NA
	(v) Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>		
	(vi) Lift Installations	NIL	0%
	(vii) Over Head Tanks	Complete	100%
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	Complete	100%
19	Entrance Lobby Finishing	NIL	NIL
20	Status of Construction of Compound wall	NA	NA



TABLE-A

Building No/Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)			TOWER-B8			
A1 Cumulative Progress of the Project/Phase at the end of the Quarter						
Sr.No		Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( In Cr)	Percentage of work done to the total proposed work
1		Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	0.32	100%
2		Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		17	6.57	90%
3		MEP				
		3.1	Mechanical ( Lifts, Ventilation etc.)	8	0.08	8%
		3.2	Electrical ( Conduiting,Wiring,Fixtures etc.)	0	0.19	35%
		3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	0	0.19	20%
4		FINISHING				
		4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	0	0.54	17%
		4.2	External ( Plaster, Painting, Façade etc.)	0	0.03	3%
Sr.No.		Tasks/ Activity			Description of Work Done	Percentage of total proposed work
		Sub-Structure Status				
1		Excavation			Complete	100%
2		Laying of Foundation			Complete	100%
		(i)	Raft		Complete	100%
		(ii)	Pile		NA	NA
3		Number of Basements ....				
		(i)	Basement Level-1		Complete	100%
4		Water Proofing of the Above Sub-Structure ( wherever applicable)			Complete	100%
		Super-Structure Status				
5		Total Floors in the Tower/ Building			S+16	100%
6		Total Area on each floor ( Sq.Mtr.)			Typ.Floor-302.85, LPH- 227.46 , UPH 214.44	100%

7	Stilt / Ground Floor	341.73	100%
8	Status of Laying of slabs floor wise	Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	Complete	100%
9	Status of Construction		
	(i) Walls on floors	Complete	100%
	(ii) Staircase	Complete	100%
	(iii) Liftwells along with water proofing	Complete	100%
	(iv) Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units	In Progress	50%
11	Status of MEP	Internal (with in Flat)	External Work
	(i) Mechanical Works	In Progress	8%
	(ii) Electrical work including wiring	In Progress	35%
	(iii) Plumbing work	In Progress	20%
12	Status of Wall Plastering		
	(i) External Plaster	In Progress	80%
	(ii) Internal Plaster	Complete	100%
13	Status of Wall Tiling		
	(i) In Bath Rooms	In Progress	40%
	(ii) In Kitchen	Complete	100%
14	Status of Flooring		
	(i) Common Areas	In Progress	15%
	(ii) Units/Flats	In Progress	15%
15	Status of White Washing		
	(i) Internal Walls	NIL	0%
	(ii) External Walls	In Progress	10%
16	Status of Finishing		
	(i) Staircase with Railing	In Progress	50%
	(ii) Lift Wells	Complete	100%
	(iii) Lift Lobbies/Common areas floor wise	In Progress	20%
17	Status of installation ( within Flats/ Units)		
	(i) Doors & Windows Panels	NIL	0%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NA	NA
	(iv) Electrical Fittings/ Lightings	NA	NA
	(v) Gas Piping ( if any)	NA	NA
	( other than Flats/ Units)		
	(vi) Lift Installations	NIL	0%
	(vii) Over Head Tanks	Complete	100%
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	Complete	100%
19	Entrance Lobby Finishing	NIL	NIL
20	Status of Construction of Compound wall	NA	NA


  
 AR. PRADEEP KUMAR  
 CA70117/84030  
 D1, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURUGRAM  
 MD, 0110033156

TABLE-A

Building No./Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)	TOWER-B9
---	----------

A1 Cumulative Progress of the Project/Phase at the end of the Quarter				
Sr.No	Project Components	Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)	NIL	0.32	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)	17	6.57	100%
3	MEP			
	3.1 Mechanical ( Lifts, Ventilation etc.)	8	0.08	8%
	3.2 Electrical ( Conducting,Wiring,Fixtures etc.)	0	0.19	35%
	3.3 Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	0	0.10	11%
4	FINISHING			
	4.1 Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	0	0.41	13%
	4.2 External ( Plaster, Painting, Façade etc.)	0	0.03	3%
Sr.No.	Tasks/ Activity	Description of Work Done		Percentage of total proposed work
	Sub-Structure Status			
1	Excavation	Complete		100%
2	Laying of Foundation	Complete		100%
	(i) Raft	Complete		100%
	(ii) Pile	NA		NA
3	Number of Basements ....			
	(i) Basement Level-1	Complete		100%
4	Water Proofing of the Above Sub-Structure ( wherever applicable)	Complete		100%
	Super-Structure Status			
5	Total Floors in the Tower/ Building	S+15		100%
6	Total Area on each floor ( Sq.Mtr.)	Typ.Floor-302.85,LPH-227.46 , UPH-214.44		100%

AR. PRADEEP KUMAR  
CAG001784020  
B1, DEV TOWER II, OPP. HUDA OFFICE  
SECTOR-14, GURUGRAM  
Mob. 9806770204



7	Stilt / Ground Floor	341.73	100%
8	<b>Status of Laying of slabs floor wise</b>	Complete	100%
8	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	Complete	100%
9	<b>Status of Construction</b>		
	(i) Walls on floors	Complete	100%
	(ii) Staircase	Complete	100%
	(iii) Liftwells along with water proofing	Complete	100%
	(iv) Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units	Complete	100%
11	<b>Status of MEP</b>	Internal (with in Flat)	External Work
	(i) Mechanical Works	In Progress	8%
	(ii) Electrical work including wiring	In Progress	35%
	(iii) Plumbing work	In Progress	11%
12	<b>Status of Wall Plastering</b>		
	(i) External Plaster	In Progress	80%
	(ii) Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>		
	(i) In Bath Rooms	NIL	NIL
	(ii) In Kitchen	NIL	NIL
14	<b>Status of Flooring</b>		
	(i) Common Areas	In Progress	10%
	(ii) Units/Flats	In Progress	10%
15	<b>Status of White Washing</b>		
	(i) Internal Walls	NIL	0%
	(ii) External Walls	In Progress	10%
16	<b>Status of Finishing</b>		
	(i) Staircase with Railing	In Progress	35%
	(ii) Lift Wells	Complete	100%
	(iii) Lift Lobbies/Common areas floor wise	In Progress	20%
17	<b>Status of installation</b>		
	<b>( within Flats/ Units)</b>		
	(i) Doors & Windows Panels	NIL	0%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NA	NA
	(iv) Electrical Fittings/ Lightings	NA	NA
	(v) Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>		
	(vi) Lift Installations	NIL	0%
	(vii) Over Head Tanks	Complete	100%
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	Complete	100%
19	Entrance Lobby Finishing	NIL	NIL
20	Status of Construction of Compound wall	NA	NA

TABLE-A

<b>Building No/Tower No.</b> ( To be prepared seperately for each buildings/Tower in the project/phase of the project)	<b>TOWER-B10</b>
---	------------------

**A1 Cumulative Progress of the Project/Phase at the end of the Quarter**

Sr.No	Project Components	Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)	NIL	0.32	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)	28	6.57	100%
3	MEP			
3.1	Mechanical ( Lifts, Ventilation etc.)	8	0.08	8%
3.2	Electrical ( Conduiting,Wiring,Fixtures etc.)	0	0.19	35%
3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	0	0.09	10%
4	FINISHING			
4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	0	0.34	11%
4.2	External ( Plaster, Painting, Façade etc.)	0	0.00	0%

Sr.No.	Tasks/ Activity	Description of Work Done	Percentage of total proposed work
	<b>Sub-Structure Status</b>		
1	Excavation	Complete	100%
2	Laying of Foundation	Complete	100%
	(i) Raft	Complete	100%
	(ii) Pile	NA	NA
3	Number of Basements ....		
	(i) Basement Level-1	Complete	100%
4	Water Proofing of the Above Sub-Structure ( wherever applicable)	NIL	NIL
	<b>Super-Structure Status</b>		
5	Total Floors in the Tower/ Building	5+16	100%
6	Total Area on each floor ( Sq.Mtr.)	Typ.Floor 302.85, LPH-227.46, UPH 214.44	100%

*[Signature]*  
 JAL. ANDEEP SINGH  
 CACB/20400  
 DT, DEPTT/2019, OPP. HUDA, P.O.  
 SECTOR-14, GURGAON  
 HARYANA

7	Stilt / Ground Floor	341.73	100%
8	<b>Status of Laying of slabs floor wise</b>	Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	Complete	100%
9	<b>Status of Construction</b>		
	(i) Walls on floors	Complete	100%
	(ii) Staircase	Complete	100%
	(iii) Liftwells along with water proofing	Complete	100%
	(iv) Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units	Complete	100%
11	<b>Status of MEP</b>	Internal ( with in Flat)	External Work Internal ( with in Flat) External Work
	(i) Mechanical Works	In Progress	8%
	(ii) Electrical work including wiring	In Progress	35%
	(iii) Plumbing work	In Progress	10%
12	<b>Status of Wall Plastering</b>		
	(i) External Plaster	In Progress	80%
	(ii) Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>		
	(i) In Bath Rooms	NIL	NIL
	(ii) In Kitchen	NIL	NIL
14	<b>Status of Flooring</b>		
	(i) Common Areas	In Progress	10%
	(ii) Units/Flats	In Progress	10%
15	<b>Status of White Washing</b>		
	(i) Internal Walls	In Progress	10%
	(ii) External Walls	In Progress	80%
16	<b>Status of Finishing</b>		
	(i) Staircase with Railing	In Progress	35%
	(ii) Lift Wells	Complete	100%
	(iii) Lift Lobbies/Common areas floor wise	In Progress	35%
17	<b>Status of installation</b>		
	<b>( within Flats/ Units)</b>		
	(i) Doors & Windows Panels	NIL	0%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NA	NA
	(iv) Electrical Fittings/ Lightings	NA	NA
	(v) Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>		
	(vi) Lift Installations	NIL	0%
	(vii) Over Head Tanks	Complete	100%
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	Complete	100%
19	Entrance Lobby Finishing	NIL	NIL
20	Status of Construction of Compound wall	NA	NA



  
 AR. Pradeep Kumar  
 QA/QC/17/04030  
 B1, DEV TOWER, OPP. HUDA OFFICE I  
 SECTOR-14, GURUGRAM  
 Mob. 9810032176



TABLE-A					
Building No./Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)			TOWER- EWS		
A1	Cumulative Progress of the Project/Phase at the end of the Quarter				
Sr.No	Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	0.40	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		38	1.55	85%
3	MEP				
	3.1	Mechanical ( Lifts, Ventilation etc.)	NA	NA	NA
	3.2	Electrical ( Conducting,Wiring,Fixtures etc.)	0	0.01	5%
	3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	0	0.00	0%
4	FINISHING				
	4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	0	0.00	0%
	4.2	External ( Plaster, Painting, Façade etc.)	0	0.00	0%
Sr.No.	Tasks/ Activity		Description of Work Done	Percentage of total proposed work	
	Sub-Structure Status				
1	Excavation		Complete	100%	
2	Laying of Foundation		Complete	100%	
	(i)	Raft	NA	NA	
	(ii)	Pile	NA	NA	
3	Number of Basements ....NA				
4	Water Proofing of the Above Sub-Structure ( wherever applicable)		NIL	NIL	
	Super-Structure Status				
5	Total Floors in the Tower/ Building		5+9	90%	
6	Total Area on each floor ( Sq.Mtr.)		G.F. 266.190,1st to 3rd 322.75,4th to 6th-	90%	

7	Stilt / Ground Floor	266:19	100%
8	<b>Status of Laying of slabs floor wise</b>	Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	In Progress	90%
9	<b>Status of Construction</b>		
	(i) Walls on floors	In Progress	70%
	(ii) Staircase	In Progress	70%
	(iii) Liftwells along with water proofing	In Progress	70%
	(iv) Lift Lobbies/Common areas floor wise	In Progress	70%
10	Fixing of Door & window frames in the Flats/Units	NIL	NIL
11	<b>Status of MEP</b>	Internal ( with in Flat)	External Work
	(i) Mechanical Works	NIL	NA
	(ii) Electrical work including wiring	In Progress	5%
	(iii) Plumbing work	NIL	0%
12	<b>Status of Wall Plastering</b>		
	(i) External Plaster	NIL	NIL
	(ii) Internal Plaster	In Progress	10%
13	<b>Status of Wall Tiling</b>		
	(i) In Bath Rooms	NIL	NIL
	(ii) In Kitchen	NIL	NIL
14	<b>Status of Flooring</b>		
	(i) Common Areas	NIL	NIL
	(ii) Units/Flats	NIL	NIL
15	<b>Status of White Washing</b>		
	(i) Internal Walls	NIL	NIL
	(ii) External Walls	NIL	NIL
16	<b>Status of Finishing</b>		
	(i) Staircase with Railing	NIL	NIL
	(ii) Lift Wells	NIL	NIL
	(iii) Lift Lobbies/Common areas floor wise	NIL	NIL
17	<b>Status of installation</b>		
	<b>( within Flats/ Units)</b>		
	(i) Doors & Windows Panels	NIL	0%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NA	NA
	(iv) Electrical Fittings/ Lightings	NA	NA
	(v) Gas Piping ( if any)	NA	NA
	<b>( other than Flats/ Units)</b>		
	(vi) Lift Installations	NIL	0%
	(vii) Over Head Tanks	NIL	0%
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	NIL	NIL
19	Entrance Lobby Finishing	NIL	NIL
20	Status of Construction of Compound wall	NIL	NIL

TABLE-A					
Building No./Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)		COMMUNITY BUILDING			
A1	Cumulative Progress of the Project/Phase at the end of the Quarter				
Sr.No	Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	0.21	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		17	0.66	100%
3	MEP				
	3.1	Mechanical ( Lifts, Ventilation etc.)	12	0.12	58%
	3.2	Electrical ( Conduiting,Wiring,Fixtures etc.)	3	0.03	50%
	3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	7	0.08	62%
4	FINISHING				
	4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	NIL	0.00	0%
	4.2	External ( Plaster, Painting, Façade etc.)	2	0.02	15%
Sr.No.	Tasks/ Activity		Description of Work Done	Percentage of total proposed work	
	Sub-Structure Status				
1	Excavation		Complete	100%	
2	Laying of Foundation		Complete	100%	
	(i)	Raft	NA	NA	
	(ii)	Pile	NA	NA	
3	Number of Basements ....				
	(i)	Basement Level-1	Complete	100%	
	(ii)	Basement Level-2	Complete	100%	
4	Water Proofing of the Above Sub-Structure ( wherever applicable)		NIL	NIL	
	Super-Structure Status				
5	Total Floors in the Tower/ Building		G+1	100%	
6	Total Area on each floor ( Sq.Mtr.)		GF=716.26 F.F=198.900	100%	

  
 ADDITIONAL CHIEF ENGINEER  
 CIVIL/17/84030  
 B1, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURGAON  
 Mob. 9807121140



7	Slit / Ground Floor	716.26	100%
8	<b>Status of Laying of slabs floor wise</b>	Complete	100%
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter	Complete	100%
9	<b>Status of Construction</b>		
	(i) Walls on floors	Complete	100%
	(ii) Staircase	Complete	100%
	(iii) Liftwells along with water proofing	Complete	100%
	(iv) Lift Lobbies/Common areas floor wise	Complete	100%
10	Fixing of Door & window frames in the Flats/Units	NIL	NIL
11	<b>Status of MEP</b>	Internal ( with in Flat)	External Work Internal ( with in Flat) External Work
	(i) Mechanical Works	In Progress	58%
	(ii) Electrical work including wiring	In Progress	50%
	(iii) Plumbing work	In Progress	62%
12	<b>Status of Wall Plastering</b>		
	(i) External Plaster	Complete	50%
	(ii) Internal Plaster	Complete	100%
13	<b>Status of Wall Tiling</b>		
	(i) In Bath Rooms	NIL	NIL
	(ii) In Kitchen	NIL	NIL
14	<b>Status of Flooring</b>		
	(i) Common Areas	NIL	NIL
	(ii) Units/Flats	NIL	NIL
15	<b>Status of White Washing</b>		
	(i) Internal Walls	NIL	NIL
	(ii) External Walls	In Progress	50%
16	<b>Status of Finishing</b>		
	(i) Staircase with Railing	NIL	0%
	(ii) Lift Wells	Complete	100%
	(iii) Lift Lobbies/Common areas floor wise	NIL	NIL
17	<b>Status of installation</b>		
	<b>( within Flats/ Units)</b>		
	(i) Doors & Windows Panels	NIL	0%
	(ii) Sanitary Fixtures	NIL	0%
	(iii) Modular Kitchen	NIL	0%
	(iv) Electrical Fittings/ Lightings	NIL	0%
	(v) Gas Piping ( if any)	NIL	0%
	<b>( other than Flats/ Units)</b>		
	(vi) Lift Installations	NIL	50%
	(vii) Over Head Tanks	NA	NA
	(viii) Under Ground Water Tanks	NA	NA
	(ix) Fire Fighting Equipments & Fittings as per CFO NOC	NIL	NIL
	(x) Electrical Fittings in Common Areas	NIL	NIL
	(xi) Compliance to condition of environment/CRZ NOC	Complete	100%
18	Water Proofing of Terraces	Complete	100%
19	Entrance Lobby Finishing	NIL	NIL
20	Status of Construction of Compound wall	NA	NA

TABLE-A					
Building No/Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)			NURSERY SCHOOL		
A1	Cumulative Progress of the Project/Phase at the end of the Quarter				
Sr.No	Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( in Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	NIL	0%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		NIL	NIL	0%
3	MEP				
	3.1	Mechanical ( Lifts, Ventilation etc.)	NIL	NIL	0%
	3.2	Electrical ( Conduiting,Wiring,Fixtures etc.)	NIL	NIL	0%
	3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	NIL	NIL	0%
4	FINISHING				
	4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	NIL	NIL	0%
	4.2	External ( Plaster, Painting, Façade etc.)	NIL	NIL	0%
Sr.No.	Tasks/ Activity		Description of Work Done	Percentage of total proposed work	
	Sub-Structure Status				
1	Excavation		NIL	NIL	
2	Laying of Foundation		NIL	NIL	
	(i)	Raft	NA	NA	
	(ii)	Pile	NA	NA	
3	Number of Basements ....NA		NA	NA	
4	Water Proofing of the Above Sub-Structure ( wherever applicable)		NIL	NIL	
	Super-Structure Status				
5	Total Floors in the Tower/ Building		G+2	0%	
6	Total Area on each floor ( Sq.Mtr.)		524.54	0%	
7	Stilt / Ground Floor		271.27	0%	

8	Status of Laying of slabs floor wise		NIL		NIL	
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter		NIL		NIL	
9	<b>Status of Construction</b>					
	(i)	Walls on floors	NIL		NIL	
	(ii)	Staircase	NIL		NIL	
	(iii)	Liftwells along with water proofing	NIL		NIL	
	(iv)	Lift Lobbies/Common areas floor wise	NIL		NIL	
10	Fixing of Door & window frames in the Flats/Units		NIL		NIL	
11	<b>Status of MEP</b>		Internal ( with in Flat)	External Work	Internal ( with in Flat)	External Work
	(i)	Mechanical Works	NIL		0%	
	(ii)	Electrical work including wiring	NIL		0%	
	(iii)	Plumbing work	NIL		0%	
12	<b>Status of Wall Plastering</b>					
	(i)	External Plaster	NIL		NIL	
	(ii)	Internal Plaster	NIL		NIL	
13	<b>Status of Wall Tiling</b>					
	(i)	In Bath Rooms	NIL		NIL	
	(ii)	In Kitchen	NIL		NIL	
14	<b>Status of Flooring</b>					
	(i)	Common Areas	NIL		NIL	
	(ii)	Units/Flats	NIL		NIL	
15	<b>Status of White Washing</b>					
	(i)	Internal Walls	NIL		NIL	
	(ii)	External Walls	NIL		NIL	
16	<b>Status of Finishing</b>					
	(i)	Staircase with Railing	NIL		NIL	
	(ii)	Lift Wells	NIL		NIL	
	(iii)	Lift Lobbies/Common areas floor wise	NIL		NIL	
17	<b>Status of Installation</b>					
	<b>( within Flats/ Units)</b>					
	(i)	Doors & Windows Panels	NIL		NIL	
	(ii)	Sanitary Fixtures	NIL		NIL	
	(iii)	Modular Kitchen	NA		NA	
	(iv)	Electrical Fittings/ Lightings	NA		NA	
	(v)	Gas Piping ( if any)	NA		NA	
	<b>( other than Flats/ Units)</b>					
	(vi)	Lift Installations	NIL		NIL	
	(vii)	Over Head Tanks	NIL		NIL	
	(viii)	Under Ground Water Tanks	NA		NA	
	(ix)	Fire Fighting Equipments & Fittings as per CFO NOC	NIL		NIL	
	(x)	Electrical Fittings in Common Areas	NIL		NIL	
	(xi)	Compliance to condition of environment/CRZ NOC	Complete		100%	
18	Water Proofing of Terraces		NIL		NIL	
19	Entrance Lobby Finishing		NIL		NIL	
20	Status of Construction of Compound wall		NIL		NIL	


  
 ANAND KUMAR  
 9400778400  
 47, DEVNAGRI II, DTP, HYDRA OFFICE  
 501014, GUNTUR  
 43, 2022/19



TABLE-A					
Building No./Tower No. ( To be prepared seperately for each buildings/Tower in the project/phase of the project)			CONVENIENT SHOPPING		
A1	Cumulative Progress of the Project/Phase at the end of the Quarter				
Sr.No	Project Components		Work done value during the Quarter(In Lac)	Cumulative Work done value till Date ( In Cr)	Percentage of work done to the total proposed work
1	Sub Structure ( inclusive of excavation,Foundation,Basement, Water Proofing etc.)		NIL	0.06	100%
2	Super Structure ( Slab, Block work, Brick Work, Staircase, Lift wells ,Machine Rooms,Water Tank etc.)		NIL	0.12	100%
3	MEP				
	3.1	Mechanical ( Lifts, Ventilation etc.)	NA	NA	NA
	3.2	Electrical ( Conduiting,Wiring,Fixtures etc.)	NIL	0.01	80%
	3.3	Plumbing & Fire Fighting (Piping,Pumps & Pump Room Fixtures etc.)	NIL	0.01	49%
4	FINISHING				
	4.1	Internal ( Plaster, Tiling,Flooring,Painting etc. within Unit & common areas)	3	0.08	100%
	4.2	External ( Plaster, Painting, Façade etc.)	2	0.02	98%
Sr.No.	Tasks/ Activity		Description of Work Done	Percentage of total proposed work	
	Sub-Structure Status				
1	Excavation		Complete	100%	
2	Laying of Foundation		Complete	100%	
	(i)	Raft	NA	NA	
	(ii)	Pile	NA	NA	
3	Number of Basements ....NA				
4	Water Proofing of the Above Sub-Structure ( wherever applicable)		Complete	100%	
	Super-Structure Status				
5	Total Floors in the Tower/ Building		GROUND	100%	
6	Total Area on each floor ( Sq.Mtr.)		188.57	100%	
7	Stilt / Ground Floor		188.57	100%	

8	Status of Laying of slabs floor wise		NA		NA	
	Cumulative number of the slabs in the Building/Tower...Laid by end of the quarter:		NA		NA	
9	<b>Status of Construction</b>					
	(i)	Walls on floors	COMPLETE		100%	
	(ii)	Staircase	NA		NA	
	(iii)	Liftwells along with water proofing	NIL		NA	
	(iv)	Lift Lobbies/Common areas floor wise	NA		NA	
10	Fixing of Door & window frames in the Flats/Units		NA		NA	
11	<b>Status of MEP</b>		Internal ( with in Flat)	External Work	Internal ( with in Flat)	External Work
	(i)	Mechanical Works	NIL		NA	
	(ii)	Electrical work including wiring	NIL		80%	
	(iii)	Plumbing work	NIL		49%	
12	<b>Status of Wall Plastering</b>					
	(i)	External Plaster	COMPLETE		100%	
	(ii)	Internal Plaster	COMPLETE		100%	
13	<b>Status of Wall Tiling</b>					
	(i)	In Bath Rooms	NIL		0%	
	(ii)	In Kitchen	NA		NA	
14	<b>Status of Flooring</b>					
	(i)	Common Areas	COMPLETE		100%	
	(ii)	Units/Flats	COMPLETE		100%	
15	<b>Status of White Washing</b>					
	(i)	Internal Walls	COMPLETE		100%	
	(ii)	External Walls	COMPLETE		100%	
16	<b>Status of Finishing</b>					
	(i)	Staircase with Railing	NA		NA	
	(ii)	Lift Wells	NA		NA	
	(iii)	Lift Lobbies/Common areas floor wise	NA		NA	
17	<b>Status of installation</b>					
	<b>( within Flats/ Units)</b>					
	(i)	Doors & Windows Panels	Complete		100%	
	(ii)	Sanitary Fixtures	NIL		0%	
	(iii)	Modular Kitchen	NA		NA	
	(iv)	Electrical Fittings/ Lightings	NA		NA	
	(v)	Gas Piping ( if any)	NA		NA	
	<b>( other than Flats/ Units)</b>					
	(vi)	Lift Installations	NA		NA	
	(vii)	Over Head Tanks	NA		NA	
	(viii)	Under Ground Water Tanks	NA		NA	
	(ix)	Fire Fighting Equipments & Fittings as per CFO NOC	NIL		NIL	
	(x)	Electrical Fittings in Common Areas	NA		NA	
	(xi)	Compliance to condition of environment/CRZ NOC	Complete		100%	
18	Water Proofing of Terraces		Complete		100%	
19	Entrance Lobby Finishing		NA		NA	
20	Status of Construction of Compound wall		NA		NA	

TABLE-B

Sr.No	Common Areas and Facilities Amenities	Proposed ( Yes/No)	Percentage of work done	Remarks
<b>B-1</b>	<b>Services</b>			
1	Internal Roads & Pavements	Yes	45%	
	Parkings			
2	Covered.....1005 Nos	Yes	50%	
	Open Nos....235	Yes	50%	
3	Water Supply	Yes	50%	
4	Sewarage ( Chambers,Lines,STP,Septic Tanks)	Yes	50%	
5	Storm Water Drains	Yes	90%	
6	Landscaping & Tree Plantations	Yes	50%	
	Parks & Playgrounds	Yes	50%	
7	Fixing of Children Play Equipments	Yes	100%	
	Benches	Yes	50%	
8	Shopping Areas	Yes	100%	
9	Street Lighting/Electrification	Yes	50%	
10	Treatment & Disposal of Sewage & Sludge water/STP	Yes	50%	
11	Solid waste Management & Disposal	Yes	NIL	
12	Water Conservation,Rain water Harvesting,Percolating Well/Pit	Yes	100%	
13	Energy Management ( Solar)	Yes	NIL	
14	Fire Protection & Fire safety Equipments	Yes	30%	
15	Electrical Meter Room,Sub-Station,Receiving Station	Yes	10%	
16	Under Ground Water Tank	Yes	100%	
<b>B-2</b>	<b>Community Building to be Transferred to RWA</b>			
17	Community Center	NA	NA	
18	Others.	NA	NA	
<b>B-2</b>	<b>Community Building not to be Transferred to RWA/Competent Authority</b>			
19	School	YES	0%	
20	Dispensary	NA	NA	
21	Club/Community Building	YES	60%	
22	Others.	NA	NA	
<b>B-3</b>	<b>Services/ Facilities to be Transferred to Competent Authority</b>			

  
 AR. PRADEEP KUMAR  
 CA/2017/84030  
 D1, DEV TOWER, OPP. HUDA OFFICE  
 SECTOR-14, GURUGRAM  
 HARYANA