

Arcop

**Associates
Private
Limited**

Architecture
Planning
Urban
Design
Interiors

Annexure A

Architect's Certificate*			
Report for quarter ending		March 2024	
Subject		Certificate of progress of construction work	
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans		
	Sr. No.	Particulars	Information
	1.	Project/Phase of the project	Birla Navya (Amoda I & II)
	2.	Location	Sector – 63 A , Gurugram , Haryana
	3.	Licensed area in acres	110.20575
	4.	Area for registration in acres	3.79 acres
	5.	HARERA registration no.	RC/REP/HARERA/GGM/390/122/2020/06
	6.	Name of licensee	M/s Anant Raj Limited & Others
	7.	Name of collaborator	N/a
	8.	Name of developer	M/s Avarna Projects LLP
2.	Details related to inspection are as under		

* On the letter head of the architect firm

Arcop

**Associates
Private
Limited**

Architecture
Planning
Urban
Design
Interiors

Annexure A

	1.	Date of certifying of percentage of construction work/ site inspection	31 st March 2024
	2.	Name of Architect/ Architect's firm	Arcop Associates Pvt. Ltd.
	3.	Date of site inspection	31 st March 2024

3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Avarna Projects LLP
	2.	Structural consultant	Vintech Consultants
	3.	Proof consultant	Buro Happold/WWP Consulting Engineers Pvt. Ltd.
	4.	MEP consultant	Sunil Nayyar Consulting Engineers LLP
	5.	Site supervisor/incharge	CBRE South Asia Pvt. Ltd.
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		

Arcop

**Associates
Private
Limited**

Architecture
Planning
Urban
Design
Interiors

Annexure A

5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.
----	---

Date : 10-04-2024

Yours faithfully,

Place : Gurugram


Ashu, Architect
Council of Architecture
Registration No.: CA/2007/40332

Signature & name (in block letters) with stamp of architect

Council of architects (CoA) :
registration no.

CA/2007/40332

Council of architects (CoA) :
registration valid till (date)

31/12/2028

Arcop

**Associates
Private
Limited**

Architecture
Planning
Urban
Design
Interiors

Annexure A

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			H – (P 01-12 , 12 A , 14-16 , 19-45) ; D – (01- 12 , 12 A , 14)		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		3,42,71,222	35,91,33,579	94.73%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		14,38,17,860	102,21,49,417	94.73%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	13.35%	91.52%	91.52%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	2.92%	84.24%	84.24%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	39.74%	83.42%	83.42%

Arcop

**Associates
Private
Limited**

Architecture
Planning
Urban
Design
Interiors

Annexure A

4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	22.75%	86.04%	86.04%
	4.2	External (plaster, painting, facade, etc.)	21.84%	87.01%	87.01%
Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed completed work	
	Sub-Structure Status				
1.	Excavation		By Mechanical Means	100%	
2.	Laying of foundation				
	(i)	Raft	Combined Footing	100%	
	(ii)	Pile	N/a		
3.	Number of basement(s)				
	(i)	Basement Level 1	57*1=57	100%	
	(ii)	Basement level 2*	N/a		
4.	Waterproofing of the above sub- structure (wherever applicable)			Nil	
	Super-Structure Status				
5.	Total floors in the tower/ building		57*4=228	100%	
6.	Total area on each floor				
7.	Stilt floor/ ground floor		57*1 =57	100%	
8.	Status of laying of slabs floor wise				
	Cumulative number of slabs in the building/ tower laid by end of quarter		57*6=342	100%	

9.	Status of construction					
	(i)	Walls on floors	57*4=228		100%	
	(ii)	Staircase	57*1= 57		100%	
	(iii)	Lift wells along with water proofing	57*1= 57		100%	
	(iv)	Lift lobbies/ common areas floor wise	57*7= 399		100%	
10.	Fixing of door and window frames in flats/ units		57*4 = 228		86.60%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	57*4=228		91.52%	
	(ii)	Electrical works including wiring	57*7=399		77.37%	
	(iii)	Plumbing works	57*7=399		76.67%	
12.	Status of wall plastering					
	(i)	External plaster	57*4=228		100%	
	(ii)	Internal plaster	57*7=399		100%	
13.	Status of wall tiling					
	(i)	In bathroom	57*4=228		92.98%	
	(ii)	In kitchen	57*4=228		92.98%	
14.	Status of flooring					
	(i)	Common areas	57*7=399		91.67%	
	(ii)	Units/ flats	57*4=228		95.96%	
15.	Status of white washing					
	(i)	Internal walls	57*6=342		57.35%	
	(ii)	External walls	57*4=228		74.44%	
16.	Status of finishing					

	(i)	Staircase with railing	57*6=342	94.74%
	(ii)	Lift wells	57*4=228	94.74%
	(iii)	Lift lobbies/ common areas floor wise	57*7=399	82.81%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	57*4=228	86.60%
	(ii)	Sanitary fixtures	57*4=228	72.28%
	(iii)	Modular kitchen	57*4=228	72.72%
	(iv)	Electrical fittings/ lighting	57*4=228	75.79%
	(v)	Gas piping (if any)	N/a	
	(other than flat/units)			
	(vi)	Lifts installation	57*1=57	91.23%
	(vii)	Overhead tanks	57*1=57	85.26%
	(viii)	Underground water tank	Nil	Nil
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Nil	Nil
	(x)	Electrical fittings in common areas	57*4=228	75.44%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Nil	Nil
18.	Waterproofing of terraces		57*1=57	78.95%
19.	Entrance lobby finishing		57*1=57	71.93%
20.	Status of construction of compound wall		57*1=57	92.63%

Note: (*) extend rows as per requirement.

Table - B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	Yes	73.51%	
2.	Parking			
	Covered no.....			
	Open no.....			
3.	Water supply	Yes	90%	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	80%	
5.	Storm water drains	Yes	87.54%	
6.	Landscaping & tree plantation	Yes	51.75%	
7.	Parks and playgrounds	Yes	20%	
	Fixing of children play equipment's	Yes	Nil	
	Benches	Yes	Nil	
8.	Shopping area	Yes	Nil	
9.	Street lighting/ electrification	Yes	70.70%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	Nil	
11.	Solid waste management & disposal	Yes	Nil	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	100%	
13.	Energy management (solar)	Yes	87.72%	
14.	Fire protection and fire safety requirements	Yes	Nil	
15.	Electrical meter room, sub-station, receiving station	Yes	87.72%	
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17.	Community centre		Nil	
18.	Others			

Arcop

**Associates
Private
Limited**

Architecture
Planning
Urban
Design
Interiors

Annexure A

B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools			
20.	Dispensary			
21.	Club		Nil	
22.	Others			
B-4	Services/ facilities to be transferred to competent authority			
23.	*			

Note: (*) extend as per requirement

Arcop
Associates
Private
Limited

Architecture
Planning
Urban
Design
Interiors

Annexure A