

R-2  
275



HOUSING BOARD HARYANA  
Office of the  
Executive Engineer  
construction division


AWAS BHAWAN, PLOT NO. C-15, SECTOR-6, PANCHKULA -134109 Ph. 172-2583551  
Email: [xenhbhpanchkula2@gmail.com](mailto:xenhbhpanchkula2@gmail.com)

No.HBH/C/2022/ 2181

Dated 25-7-2

**PERFORMANCE CERTIFICATE**

1.	Name of work/Project & Location	Work of supply, installation, testing and commissioning of passenger/services lifts (8/15 person capacity for work of 63 Type-A flat GH-5 sector-31 Panchkula.
2.	Name of Agency	M/s Orbis Elevator Co Ltd 302, Appollo arcade, RC Technical College Road, Opposite sole Bhagwat, Ghatiodiya A'bad-380061
3.	Agreement Amount	Rs 5593000/-
4.	Amount of actual work done	Rs 5593000/- excluding GST subject to audit.
5.	Date of start	25.03.2020
6.	Stipulated date of completion	24.07.2020
7.	Actual date of completion	31.12.2020
8.	Amount of compensation levied for delayed completion, if any	Nil
9.	Amount of reduced rate items, if any	Nil
i)	Quality of work	Very Good
ii)	Financial soundness	Good
iii)	Technical Proficiency	Good
iv)	Resourcefulness	Very Good
v)	General behavior	Very Good

  
Executive Engineer,  
Housing Board Haryana,  
Panchkula. 25/07/22





# HOUSING BOARD HARYANA

Office of the  
Executive Engineer  
construction division

AWAS BHAWAN, PLOT NO. C-15, SECTOR-6, PANCHKULA -134109 Ph. 172-25835  
Email: xenhbhpanchkula2@gmail.com

No.HBH/C/2020/ 2549

Dated: 21/12/20

## PERFORMANCE CERTIFICATE

1	Name of work/Project & Location	Construction of 63 type-A Dwelling units (Stilt at GF + storey) including internal public health services and internal electrical installations in sector-31 (GH-5) Panchkula (for serving/Ex-Defence and Para-Military personnel of Haryana)
2	Name of Agency	M/s Gora Lal Builders & Engineer, House No 3126, sector 28-D, Chandigarh
3	Agreement amount	Rs 8,18,59,011/-
4	Amount of actual work done	Rs 7,88,72,712/-
5	Date of start	14.08.2016
6	Stipulated date of completion	10.11.2018
7	Actual date of completion	31.03.2020
8	Scope of work	-----
a	No of storeys	10 in number (Stilt at GH+9 storey)
b	Total covered area	4182 sqm approx
c	Civil works including internal PH work	Rs 7,48,64,075/-
d	Internal Electrical work	Rs 40,08,637/-
8	Amount of compensation levied for delayed completion, if any	Nil
9	Amount of reduced rate items, if any	Nil
i)	Quality of work	Very Good
ii)	Financial soundness	Excellent
iii)	Technical Proficiency	Good
iv)	Resourcefulness	Excellent
v)	General behavior	Very Good

Assistant Engineer  
Housing Board Haryana  
Panchkula

Executive Engineer  
Housing Board Haryana  
Panchkula