

Architect's Certificate*		
Report for quarter ending		31 st March, 2024
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	Sr. No.	Particulars
	1.	Project/Phase of the project
	2.	Location
	3.	Licensed area in acres
	4.	Area for registration in acres
	5.	HARERA registration no.
	6.	Name of licensee
	7.	Name of collaborator
	8.	Name of developer
2. Details related to inspection are as under		

A

	1.	Date of certifying of percentage of construction work /site inspection	31.03.2024
	2.	Name of Architect/ Architect's firm	Mr. Arun Kumar/Sobha Limited
	3.	Date of site inspection	31.03.2024
3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Mr. Suraj Sahu
	2.	Structural consultant	Mrs. Sangeeta Chachadi
	3.	Proof consultant	Mrs. Sangeeta Chachadi
	4.	MEP consultant	Mr. Prasanna Venkatesh G/ Mr. Devaraja
	5.	Site supervisor/incharge	Mr. Baidnath
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date:

Place:

Council of architects registration no.: CA/96/20236

Council of architects registration valid till (date): 31.12.2026

Table - A					
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				Tower No. A3	
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		NIL	60,414,532	100%
2.	Super structure (slabs, brick work, block work, stair case, liftwells, machine rooms, water tank, etc.)		56,537,010	103,241,636	79 %
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	3,678,435	3,678,435	40%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	18,552,993	18,552,993	60%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	8,434,497	8,434,497	30%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common	15,365,457	15,365,457	24%
	4.2	External (plaster, painting, facade, etc.)	NIL	NIL	0%

A

Table -A					
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				Tower No. A4	
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		NIL	60,414,532	100%
2.	Super structure (slabs, brick work, block work, stair case, liftwells, machine rooms, water tank, etc.)		NIL	116,761,564	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	367,843	3,678,435	40%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	7,315,247	18,552,993	60%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	9,756,607	30,591,701	100%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common	96,03,411	51,218,190	80%
	4.2	External (plaster, painting, facade, etc.)	1,584,379	1,584,379	10%

A

Table - A					
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				Tower No. B3	
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		NIL	72,609,908	100%
2.	Super structure (slabs, brick work, block work, stair case, liftwells, machine rooms, water tank, etc.)		NIL	140,331,243	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	NIL	11,042,909	100%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	NIL	37,163,551	100%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	NIL	32,103,717	100%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common	NIL	76,946,471	100%
	4.2	External (plaster, painting, facade, etc.)	NIL	19,042,038	100%

A

Table -A					
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				Tower No. B4	
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		NIL	72,609,366	100%
2.	Super structure (slabs, brick work, block work, stair case, liftwells, machine rooms, water tank, etc.)		18,242,925	134,716,987	96%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	3,569,643	85,43,197	70%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	7,432,655	24,156,128	65%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	13,804,495	26,645,886	83%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common	45,754,402	67,299,253	88%
	4.2	External (plaster, painting, facade, etc.)	NIL	NIL	0%

Tower A3					
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work
	Sub-Structure Status				
1.	Excavation		Excavation		100%
2.	Laying of foundation				
	(i)	Raft	Reinforcement-Shuttering-Concreting-		100%
	(ii)	Pile			100%
3.	Number of basement(s)				
	(i)	Basement Level 1	01 number of		100 %
	(ii)	Basement level 2*	NA		NA
4.	Waterproofing of the above sub-structure (wherever applicable)				0%
	Super-Structure Status				
5.	Total floors in the tower/ building		18		
6.	Total area on each floor		473.39 Sqm		
7.	Stilt floor/ ground floor		01 number of Stilt		100%
8.	Status of laying of slabs floor wise				
	Cumulative number of slabs in the building/tower A3 laid by end of quarter		4/18		38%
9.	Status of construction				
	(i)	Walls on floors	4/18		38%
	(ii)	Staircase	4/18		38%
	(iii)	Lift wells along with water proofing	0/18		0%
	(iv)	Lift lobbies/ common areas floor wise	0/18		0%
10.	Fixing of door and window frames in flats/units		0/18		0 %
11.	Status of MEP		Internal (within Flat)	External works	Internal (within Flat)
	(i)	Mechanical works	-	-	40%

A

	(ii)	Electrical works including	0/18	0/18	60 %	0 %
	(iii)	Plumbing works	0/18	0/18	30 %	0 %
12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)					
	(i)	External plaster	0/18		0 %	
	(ii)	Internal plaster	0/18		24 %	
13.	Status of wall tiling					
	(i)	In bathroom	0/18		0 %	
	(ii)	In kitchen	0/18		0 %	
14.	Status of flooring					
	(i)	Common areas	0/18		0 %	
	(ii)	Units/ flats	0/18		0 %	
15.	Status of white washing					
	(i)	Internal walls	0/18		10%	
	(ii)	External walls	0/18		0%	
16.	Status of finishing					
	(i)	Staircase with railing	0/18		0 %	
	(ii)	Lift wells (Blockwork)	0/18		0 %	
	(iii)	Lift lobbies/ common areas floor wise	0/18		0 %	
17.	Status of installation					
	(within flat/unit)					
	(i)	Doors and windows panels	0/18		0 %	
	(ii)	Sanitary fixtures	0/18		0 %	
	(iii)	Modular kitchen	NA			
	(iv)	Electrical fittings/ lighting	NA			
	(v)	Gas piping (if any)	NA			
	(other than flat/units)					
	(vi)	Lifts installation	0/2		0 %	
	(vii)	Overhead tanks	0/2		0 %	
	(viii)	Underground water tank	NA			
	(ix)	Firefighting fitting and equipment's as per CFO NOC	0/18		0 %	
	(x)	Electrical fittings in common	0/18		0 %	
	(xi)	Compliance to conditions of environment/CRZ NOC				

A

18.	Waterproofing of terraces	0	0 %
19.	Entrance lobby finishing	0	0 %
20.	Status of construction of compound wall	1035/1875	56%

✓

Tower A4			
Sr. No.	Tasks/ Activity		Percentage of total proposed work
	Sub-Structure Status		
1.	Excavation		100%
2.	Laying of foundation		
	(i)	Raft	Reinforcement- Shuttering- Concreting-
	(ii)	Pile	100%
3.	Number of basement(s)1		
	(i)	Basement Level 1	01 number of
	(ii)	Basement level 2*	NA
4.	Waterproofing of the above sub-structure (wherever applicable)		0%
	Super-Structure Status		
5.	Total floors in the tower/ building		18
6.	Total area on each floor		473.39 Sqm
7.	Stilt floor/ ground floor		01 number of Stilt
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower A4 laid by end of quarter		18/18
9.	Status of construction		
	(i)	Walls on floors	18/18
	(ii)	Staircase	18/18
	(iii)	Lift wells along with water proofing	1/2
	(iv)	Lift lobbies/ common areas floor wise	18/18
10.	Fixing of door and window frames in flats/units		3/18

11.	Status of MEP		Internal (within Flat)	External works	Internal (within Flat)	External works
	(i)	Mechanical works	-	-	40%	-
	(ii)	Electrical works including	10/18	0%	60%	0 %
	(iii)	Plumbing works	17/18	0%	100%	0 %
12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)					
	(i)	External plaster	0/18		100 %	
	(ii)	Internal plaster	15/18		80 %	
13.	Status of wall tiling					
	(i)	In bathroom	15/18		94 %	
	(ii)	In kitchen	12/18		100 %	
14.	Status of flooring					
	(i)	Common areas	15/18		100 %	
	(ii)	Units/ flats	16/18		100%	
15.	Status of white washing					
	(i)	Internal walls	10/18		100 %	
	(ii)	External walls	0%		0 %	
16.	Status of finishing					
	(i)	Staircase with railing	4/18		38%	
	(ii)	Liftwells (Blockwork)	18/18		100%	
	(iii)	Liftlobbies/ common areas floor wise	3/18		44 %	
17.	Status of installation					
	(within flat/unit)					
	(i)	Doors and windows panels	0/18		0 %	
	(ii)	Sanitary fixtures	0/18		0 %	
	(iii)	Modular kitchen	NA			
	(iv)	Electrical fittings/ lighting	NA			
	(v)	Gas piping (if any)	NA			
	(other than flat/units)					
	(vi)	Lifts installation	0/2		0 %	
	(vii)	Overhead tanks	0/2		44 %	
	(viii)	Underground water tank	NA			

A

	(ix)	Firefighting fitting and equipment's as per CFO NOC	16/18	89 %
	(x)	Electrical fittings in common	0/18	0 %
	(xi)	Compliance to conditions of environment/CRZ NOC		
18.		Waterproofing of terraces	0	0 %
19.		Entrance lobby finishing	0	0 %
20.		Status of construction of compound wall	1035/1875	56%

Tower B3				
Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
1.	Excavation		Excavation	100%
2.	Laying of foundation			
	(i)	Raft	Reinforcement- Shuttering- Concreting-	100%
	(ii)	Pile		100%
3.	Number of basement(s)1			
	(i)	Basement Level 1	01 number of Basement(s) and	100 %
	(ii)	Basement level 2*	NA	NA
4.	Waterproofing of the above sub-structure (wherever applicable)			100%
	Super-Structure Status			
5.	Total floors in the tower/ building		18/18	100%

A

6.	Total area on each floor	564.374 Sqm			
7.	Stilt floor/ ground floor	01 number of Stilt		100%	
8.	Status of laying of slabs floor wise				
	Cumulative number of slabs in the building/tower B3 laid by end of quarter	NIL		NIL	
9.	Status of construction				
	(i) Walls on floors	18/18		100%	
	(ii) Staircase	18/18		100%	
	(iii) Lift wells along with water proofing	100%		100%	
	(iv) Lift lobbies/ common areas floor wise	18/18		100%	
10.	Fixing of door and window frames in flats/units	18/18		100 %	
11.	Status of MEP	Internal (within Flat)	External works	Internal (within Flat)	External works
	(i) Mechanical works	-	-	-	-
	(ii) Electrical works including	18/18	100 %	100 %	100 %
	(iii) Plumbing works	18/18	100 %	100 %	100 %
12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)				
	(i) External plaster	100 %		100 %	
	(ii) Internal plaster	18/18		100 %	
13.	Status of wall tiling				
	(i) In bathroom	18/18		100 %	
	(ii) In kitchen	18/18		100%	
14.	Status of flooring				
	(i) Common areas	18/18		100 %	
	(ii) Units/ flats	18/18		100 %	
15.	Status of white washing				
	(i) Internal walls	18/18		100 %	
	(ii) External walls	100 %		100 %	
16.	Status of finishing				
	(i) Staircase with railing	19/19		100 %	

J

	(ii)	Lift wells (Blockwork)	18/18	100 %
	(iii)	Lift lobbies/ common areas floor wise	18/18	100 %
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	18/18	100 %
	(ii)	Sanitary fixtures	18/18	100 %
	(iii)	Modular kitchen	NA	
	(iv)	Electrical fittings/ lighting	NA	
	(v)	Gas piping (if any)	NA	
	(other than flat/units)			
	(vi)	Lifts installation	2/2	100 %
	(vii)	Overhead tanks	2/2	100 %
	(viii)	Underground water tank	NA	
	(ix)	Firefighting fitting and equipment's as per CFO NOC	18/18	100 %
	(x)	Electrical fittings in common	18/18	100 %
	(xi)	Compliance to conditions of environment/CRZ NOC		
18.	Waterproofing of terraces		100%	100%
19.	Entrance lobby finishing		100 %	100 %
20.	Status of construction of compound wall		1035/1875	56%

J

Tower B4			
Sr. No.	Tasks/ Activity		Percentage of total proposed work
	Sub-Structure Status		
1.	Excavation		100%
2.	Laying of foundation		
	(i)	Raft	Reinforcement- Shuttering- Concreting- 100%
	(ii)	Pile	100%
3.	Number of basement(s) 1....		
	(i)	Basement Level 1	01 number of 100 %
	(ii)	Basement level 2*	NA NA
4.	Waterproofing of the above sub-structure (wherever applicable)		0%
	Super-Structure Status		
5.	Total floors in the tower/ building		18
6.	Total area on each floor		564.374 Sqm
7.	Stilt floor/ ground floor		01 number of Stilt 100%
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower B4 laid by end of quarter		14.5/18 100%
9.	Status of construction		
	(i)	Walls on floors	14.5/18 100%
	(ii)	Staircase	14.5/18 100%
	(iii)	Lift wells along with water proofing	0/18 0%
	(iv)	Lift lobbies/ common areas floor wise	14.5/18 89%
10.	Fixing of door and window frames in flats/units		0/18 0 %

J

11.	Status of MEP		Internal (within Flat)	External works	Internal (within Flat)	External works
	(i)	Mechanical works	-	-	70%	-
	(ii)	Electrical works including	0/18	0/18	65 %	0 %
	(iii)	Plumbing works	7/18	0/18	83%	0 %
12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)					
	(i)	External plaster	0/18		0 %	
	(ii)	Internal plaster	10/18		88%	
13.	Status of wall tiling					
	(i)	In bathroom	4/18		20 %	
	(ii)	In kitchen	4/18		61 %	
14.	Status of flooring					
	(i)	Common areas	8/18		83 %	
	(ii)	Units/ flats	5/18		55 %	
15.	Status of white washing					
	(i)	Internal walls	0/18		0 %	
	(ii)	External walls	0 %		0 %	
16.	Status of finishing					
	(i)	Staircase with railing	0/18		0 %	
	(ii)	Lift wells (Blockwork)	5/18		25 %	
	(iii)	Lift lobbies/ common areas floor wise	0/18		0 %	
17.	Status of installation					
	(within flat/unit)					
	(i)	Doors and windows panels	0/18		0 %	
	(ii)	Sanitary fixtures	0/18		0 %	
	(iii)	Modular kitchen	NA			
	(iv)	Electrical fittings/ lighting	NA			
	(v)	Gas piping (if any)	NA			
	(other than flat/units)					
	(vi)	Lifts installation	0/2		0 %	
	(vii)	Overhead tanks	0/2		0 %	
	(viii)	Underground water tank	NA			

	(ix)	Firefighting fitting and equipment's as per CFO NOC	10/18	63%
	(x)	Electrical fittings in common	0/18	0 %
	(xi)	Compliance to conditions of environment/CRZ NOC		
18.		Waterproofing of terraces	0	0 %
19.		Entrance lobby finishing	0	0 %
20.		Status of construction of compound wall	1035/1875	56%

Table -B

Sr. No.	Common areas and Facilities Amenities	Proposed (Yes/No)	Percentage Work Done	Remarks
B-1	Services			
1.	Internal roads & pavements	Yes	25 %	
2.	Parking			
	Covered no. (2619 Nos)	Yes	0 %	
	Open no. (474 Nos)	Yes	0 %	
3.	Water supply	Yes	0 %	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0 %	
5.	Storm water drains	Yes	5 %	
6.	Landscaping & tree plantation	Yes	5 %	
7.	Parks and playgrounds	Yes	0 %	
	Fixing of children play equipment's	Yes	0 %	
	Benches	Yes	20 %	
8.	Shopping area	Yes	0 %	
9.	Street lighting/ electrification	Yes	0 %	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	100 %	STP-01
11.	Solid waste management & disposal	Yes	0 %	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	60% (Rain Water Harvesting)	60 % of Sump 1 to 3
13.	Energy management (solar)	Yes		
14.	Fire protection and fire safety	Yes		
15.	Electrical meter room, sub-station, receiving station	Yes		
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			

J

17.	Community centre	Yes	35 %	
18.	others			
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools			
	Primary School	Yes	33.33 %	
	Nursery School 1	Yes	33.33 %	
	Nursery School 2	Yes	33.33 %	
20.	Dispensary	No		
21.	Club	Yes		
22.	Others	X`		
B-4	Services/facilities to be transferred to the Competent Authority			
23.	*			

J