

Engineer's Certificate

Subject: Certificate of percentage of completion of construction work of the project at the end of the quarter

- (1) I have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.

Sl. No.	Particulars	Information
01.	Project	OKAS ENCLAVE -2
02.	Location	VILLAGE MALPURA DARUHERA REWARI
03.	Licensed area in acres	13.80625

- (2) Details related to inspection are as under:

Sl. No.	Particulars	Information
01.	Date of certifying of percentage of construction work	31 ST DECEMBER 2020
02.	Name of ENGINEER	VINOD KUMAR TIKU
03.	Date of site inspection	31 ST DECEMBER 2020

- (3) We have estimated the cost of the completion of the works, of the building(s) of the project for which completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.

1.	Total estimated cost for completion of project under reference	Table A Rs 905 Lacs
2.	Estimated cost incurred till date (based on site inspection)	Rs 135.50 lacs
3.	The balance cost of the completion of the work/allied works of the project for obtaining completion certificate from Department of Town & Country Planning, Haryana	Rs 769.50 lacs



VINOD K TIKU
CHARTERED ENGINEER (CIVIL)
F-124328-0

THE INSTITUTION OF ENGINEERS (INDIA)

PAN NO. AACPT6940L


MOBILE NO: 9871380616

416, Aggarwal Prestige Mall, Near M2K Cinema, Plot No.2, Road No. 44, Pitampura, DELHI-110034

G.S.T. NO. 07AACPT6940L1Z8

EMAIL ID: tikuvinod@gmail.com

(4) The estimated total cost of the project is with reference to the work and allied works required to be completed for the purpose of obtaining Completion certificate from the DTCP HARYANA being the Competent Authority under whose jurisdiction the aforesaid project is being implemented.
(5) The amount of total estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.
(6) I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.
(7) I also certify that the work has been executed as per approved drawings, statutory /mandatory approvals, Haryana Building Code, 2017/National Building Code (wherever applicable) and the material used in the infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.
(8) I also certify that the cost of the work and allied work for the aforesaid project as completed on the date of this certificate is as given in Table A below.



 Yours Faithfully

VINOD K TIKU
CHARTERED ENGINEER (CIVIL)
F-124328-0
THE INSTITUTION OF ENGINEERS (INDIA)

Date: 31/12/2020
 Place: DELHI
 Local authority license no.
 Local authority license no. valid till (date)

VINOD KUMAR TIKU
 Signature & name (in block letters) with
 Stamp of engineering firm/ individual

Table - A			
Internal and External Development Works in respect of the entire project/phase of the project			
Sr. No	Particulars	Amount (Rs. In lacs)	
		External Development Works	Internal Development Works
1.	Total estimated cost of development works including amenities and facilities in the project as per the approved layout plan as on 31/12/2020.		Rs 905 Lacs
2.	Expenditure incurred as on 31/12/2020		Rs 135.50 Lacs
3.	Work done in percentage (as percentage of the total estimated cost)		14.972%
4.	Balanced cost to be incurred (based on estimated cost)		Rs 769.5 Lacs
5.	Cost incurred on additional/extra items as on not included in the estimated cost		Nil till date



VINOD K TIKU
 CHARTERED ENGINEER (CIVIL)
 F-124328-0
 THE INSTITUTION OF ENGINEERS (INDIA)