

# MALIK & ASSOCIATES

## Structure Consultants

**BINAYAK SWAIN**  
M.E (Structure)

**G. S. Malik**  
B.E (Civil)

Ref. No.

Date .....

Engineer's Certificate			
Report for quarter ending		31.12.2023	
Subject		Certificate of percentage of completion of construction work of the project at the end of the quarter	
I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.			
	Sr. No.	particulars	information
	1.	Project/phase of the project	Affordable Group Housing Colony Terra Lavinium
	2.	Location	Sector-75, Faridabad, Iris Plaza Private Limited
	3.	Licensed area in acres	5.96
	4.	Area for registration in acres	5.96
	5.	HARERA Registration No.	HRERA-PKL-FBD- 8-2018 DATED 21.05.2018
	6.	Name of licensee	Iris Plaza Private Limited
	7.	Name of collaborator	N.A.
	8.	Name of developer	Iris Plaza Private Limited
2.	Details related to inspection are as under		
	1.	Date of certifying of percentage of Construction work/ site inspection	31.12.2023
	2.	Name of engineering firm/individual	
	3.	Date of site inspection	31.12.2023


On the letter head of the engineer firm

*Gurdar Singh Malik*  
Structural Engineer  
B.E Civil  
Regd. No. 957  
Shop No. 5, F Floor Gupta Complex  
HUDA Office, Sec-14, Gurgaon

3.	Following technical professionals are appointed by promoter:- (as applicable)		
	Sr.No.	Consultants	Name
	1.	Site engineer	Sanjay Rawat
	2.	Structural consultant	NNC Design International
	3.	Proof Consultant	NNC Design International
	4.	MEP Consultant	Param Electrical Consulting Engineers & Behera and Associates
5.	Quantity surveyor	Sanjay Rawat	
4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion is to be obtained by the promoter .Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/engineer and the site inspection carried out by us		
	1.	Total estimated cost for completion of the building(s) in the aforesaid project under reference	(total of table A and table B) 106.79 Cr.
	2.	Estimated cost incurred till date (based on site inspection)	98.56 Cr (Mob. Advances & Adv. Purchase of steel included)
	3.	The balance cost of completion of the civil work/MEP and allied works of the building(s) of the project	8.23 Cr
5.	The estimated total cost of project is with reference to the civil work/MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building (s) from the DTCP being the competent authority under whose jurisdiction the aforesaid project is being implemented.		
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.		
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.		

8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals , Haryana building Code , 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as the projected standard as envisaged in the registration and brochure, publication material and documents shared with the buyers in the regard
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project is completed on the date of this certificate is as given in table A and table B below;

  
**Gurdatt Singh Malik**  
 Structural Engineer  
 B E Civil  
 Regd. No. 957  
 Shop No. 5, F Floor Gupta Complex  
 HUDA Office, Sec-14, Gurgaon

Date		 Yours faithfully, <b>Gurdatt Singh Malik</b> Structural Engineer Shop No. 5, F Floor Gupta Complex HUDA Office, Sec-14, Gurgaon
Place		
Local authority license No	:	
Local authority License no . valid till (date)	:	

*Note	
1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.
2.	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3.	The estimated cost includes all labour, material, equipment, and machinery required to carry out entire work.
4.	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.
5.	All component of work with specifications are indicative and not exhaustive

Table -A		
Building/ Tower No.	Buildings: A1/D, A2/E, A3/F, A4/G, A5/A, A6/B,A7/C	
Name of the building/ tower if any	Terra Lavinium	
Percentage of work done with reference to total estimated cost (To be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr.No	Particulars	Amount (Rs.in Lacs)
1.	Total estimated cost of the building/ tower as per registration No. <u>HRERA-PKL-FBD-8-2018 DATED 21.05.2018</u> comes to	9702.98 Lacs
2.	Total expenditure on the project/ phase	9025.38 Lacs
3.	Percentage of work done with reference to total estimated cost	93.06 %
4.	Balance estimate cost to be incurred on the project	677.60 Lacs
5.	Cost incurred on additional/ extra items on _____ Not included in the estimated cost (Table – c)	NA
Table – B		
Internal & External development works in respect of the entire project/ phase of the project		
Sr. No	Particulars	Amount (Rs. In lacs)

		External development works	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as par the approved layout plan as on _____ date	976.00	NA
2.	Expenditure incurred as on 31.03.2024	789.40	NA
3.	Work done in percentage (as percentage of the total estimated cost)	80.88 %	NA
4.	Balanced cost to be incurred (based on estimated cost )	186.60	NA
5.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (table –D)	NA	NA

Table – c		
EDC/IDC etc in respect of the entire project/phase of the project		
Sr.No.	Particulars	Amount (Rs.in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on _____ date of registration	NA
2.	EDC, IDC paid so far as on _____	NA
3.	EDC, IDC paid in terms of percentage of total EDC<IDC, etc.	NA
4.	Balance EDC/IDC to be paid	NA

Table-D		
List of extra/ additional items executed with cost.(which were not part of the original estimate of total cost )		
Sr.No.	Particulars	Amount (Rs.in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on _____ date of registration	NA

Note: (\*) extend as per requirement

FOR OFFICE USE ONLY			
1.	The % of work done	The % of estimated cost incurred	The deviation if any with remarks
2.	The % of the work done as on date	The % of work to be done by this time as per original projection	The deviation if any with remarks

*Gurdat Singh Malik*  
 Structural Engineer  
 B E CIVIL  
 Regd. No. 957  
 Shop No. 5, F Floor Gupta Complex  
 HUDA Office, Sec-14, Gurgaon
